

# BAF ARR Opening Meeting

---

Commissioning/Acceptance of BAF

July 30, 2002

# Readiness Philosophy

---

- Ideal: ARR begins when C-AD management has verified all aspects of readiness
- Practice: ARR is done in parts or in parallel with the C-AD's review process
- 420.2 Guide: “When the contractor's **senior management** determines that the activity is ready to be undertaken, this determination is to be formally communicated to the DOE”

# DOE Accelerator Safety Guide

---

“The purpose of a **Commissioning** ARR is to verify readiness to proceed with commissioning (or the next phase of commissioning). The Commissioning ARR should confirm, to the **extent necessary** to safely proceed with commissioning (or the next phase of commissioning), that construction is **sufficiently complete**, **necessary** construction tests have been performed and accepted, **required** safety-related systems are installed and operational, **relevant** procedures have been approved, and **appropriate** personnel have been assigned and adequately trained.”

“The purpose of a **Routine Operation** ARR is to confirm that the facility is **fully ready** for routine operation, including that construction is **complete**, systems are **fully tested** and **operational**, procedures are **established** and operationally verified, staffing is **complete**, and personnel are **fully trained**.”

# Generic Items Readied for ARR

---

- Procedures
- Administrative controls
- Personnel training and qualification
- Engineered safety systems
- Specific facilities and sub-systems

# Module 1 Mode of Operation

---

- Beam will originate from either Tandem
  - TVDG MP-6 provides heavy ions of various species
  - Linac provides protons concurrent with operations for BLIP
- Transport lines deliver beam to the Booster
- Booster accelerates beam
- Beam is debunched in the Booster prior to extraction
- Debunched beam pulses are up to 1 second in length
- Beam travels the 100-m beam line to the BAF beam dump

# Operational Controls and Safety Systems

---



- Controls for the beam will be via the Main Control Room
- Module 1 safety systems include:
  - Beam crash
  - Access control gates
  - Radiation monitors
  - Critical devices
  - Fire alarms
  - Tunnel smoke ventilation system

# Specific Facilities

---

- Experimental Support Building (B958) that contains:
  - Laboratory space
  - Dosimetry control
  - Communication with the MCR
- Power Supply Building (B957) that contains:
  - Magnet power supplies
  - Instrumentation electronics for the beam line
  - Instrumentation electronics for cooling water systems
- The beam line tunnel (B956) that contains:
  - Entry labyrinths
  - Target Room
  - Beam stop

# Plan View of BAF and Injectors






# Sub-Systems


---

- Scheme for Slow Extracted Beam from Booster
- Booster dump and catcher at Booster B Section
- BAF magnets, power supplies, vacuum system
- BAF cooling water systems
- BAF experimental area:
  - System for inserting samples into Target Room
  - System for controlling exposure of samples

# Plan View of Booster Changes



# Plan View of Booster Concrete Cap



# ARR Committee Drivers

---

- First ARR module starts August 1, 2002
  - C-AD achieves readiness for BAF commissioning
  - ARR committee report by September 1, 2002
  - Earliest commissioning date is > October 7, 2002
- Second ARR module starts January 1, 2003
  - C-AD commissions additional experimental equipment
  - ARR committee report by February 1, 2003
- Third ARR module starts March 1, 2003
  - C-AD achieves readiness for BAF routine operation
  - ARR committee report April 1, 2003

# First Module Mission

---

- Booster extraction equipment commissioned
- Beam ejected into BAF line
- Booster dump/catcher commissioned
- Beam dump at end of BAF commissioned

# Construction of Facilities, Module 1

---

“That construction is **sufficiently complete, necessary** construction tests have been performed and accepted”

- Andy McNerney and Dave Phillips will discuss
- ASSRC items discussed by Woody Glenn
- BORE items discussed by Ray Karol

# BAF BORE Status, Module 1

---

- **Building 956**

- All items closed

- **Building 957**

- Pre-Occupancy – all closed
- Post Occupancy – one open (pad CT edges)
- Recommendations – all closed

- **Building 958**

- Pre-Occupancy – all closed
- Post Occupancy – three open (2 FP test records, tray bonding)
- Recommendations – two open (use of photographic chemicals)

# Access Control System, Module 1

---

**“Required safety-related systems are installed and operational”**

- Critical devices reviewed and approved by RSC
- Neville Williams will discuss



# Procedures, Module 1

---

**“Relevant** procedures have been approved”

- Emergency procedures are not applicable for Module 1
- Appropriate operations procedures (P. Ingrassia)
- Fault Study Plan (A. Rusek)
- RSC Check-Off List (A. Rusek)
- ASSRC Check-Off List (A. McNerney)
- Accelerator Safety Envelope (E. Lessard)
- Sweep procedures (P. Ingrassia)

# BAF and Booster Documents

---

[http://www.rhichome.bnl.gov/AGS/Accel/SND/baf\\_sad.htm](http://www.rhichome.bnl.gov/AGS/Accel/SND/baf_sad.htm)

[http://www.rhichome.bnl.gov/AGS/Accel/SND/booster\\_sar.htm](http://www.rhichome.bnl.gov/AGS/Accel/SND/booster_sar.htm)

# Training and Qualifications, Module 1

---

- “**Appropriate** personnel have been assigned and adequately trained”
- John Maraviglia will discuss

# Training Status for Module 1

---

- Radiation Worker 1 Training (TLD)

**Status: Staff maintains on an ongoing basis**

- C-A Dept Access Training

**Status: Staff maintains on an ongoing basis**

- Main Control Room (MCR) Operator Training on OPMs

**Status: Procedures being developed - training to follow**

- Review (and sign-off) of current Standing RWP for Radiation Areas

**Status: Staff maintains on an ongoing basis**

- Registration (scanning the iris) and Training for Iris Reader Access

**Status: To follow installation but not required for Module 1**

# Second Module Mission, 1-1-03

---

- Heavy ions transported to targets
- Experimental equipment and procedures tested

# Third Module Mission, 3-1-03

---

- BAF commences routine experimental running

# Next Steps

---

- Individual meetings
- Tours