

# NSRL ARR Second Meeting

---

## Commissioning Experimental Equipment for NSRL


March 24, 2003

# Second Module Mission, 4-1 and 4-15-03

---

- Heavy ions or protons transported to target
- Experimental equipment and procedures tested

# Plan View of NSRL



# DOE Accelerator Safety Guide

---

ARR will verify readiness to proceed with experimental equipment commissioning

- ARR should confirm construction is **sufficiently complete**
- **Necessary** construction tests have been performed and accepted
- **Required** safety-related systems are installed and operational
- **Relevant** procedures have been approved
- **Appropriate** personnel have been assigned and adequately trained

# Generic Items Readied for ARR

---

- Procedures
- Administrative controls
- Personnel training and qualification
- Engineered safety systems
- Specific facilities and sub-systems

# Module 2 Details

---

- Beam travels the 100-m beam line to the NSRL beam dump
- Experimental target receives beam for fault study
- Some experimental laboratory operations are ready
  - Fire protection system
  - Ventilation system
  - Lab spaces
  
- Module 2 approval is needed by April 1, 2003

# Module 2.5 Details

---

- Remaining Laboratory utilities / equipment
  - Incubators
  - Hoods
  - Water Purification System
  - Ice machine
  - Vacuum system for Lab
  - Microscopes
- Dosimetry system
  - Detectors
  - Electronics
  - Controls to limit beam
- Module 2.5 approval is needed by April 15, 2003

# Specific Safety Systems to be Commissioned

---

- Target Room ventilation system
- Experimental Support Building fire protection system
- Experimental Support Building ventilation system
- Modifications to Access Control System



# Specific Facilities to be Commissioned

---

- Experimental Support Building (B958):
  - Laboratory space
- The beam line tunnel (B956):
  - Target Room
  - Beam stop

# Specific Sub-Systems to be Commissioned

---

- Target (2)
- Experimental Support Building utilities (2 and 2.5)
- Experimental equipment (2 and 2.5)
- Dosimetry detectors and electronics (2.5)
- Dosimetry control / communication with the MCR(2.5)

# Construction Status

---

“Construction is **sufficiently complete, necessary** construction tests have been performed and accepted”

- Dave Phillips will discuss Experimental Support Building
- Adam Rusek will discuss dosimetry system, target and dump
- Betsy Sutherland will discuss laboratory equipment

# NSRL ATS Status

---

- C-A-QA 524 - BAF - Tasks required for commissioning
- C-A-QA 1127 - BAF Commissioning Plan, February 15, 2002
- C-A-QA 1291 - BAF ARR Phase 1 Commissioning
  
- Dave Passarello is contact

# Access Control System Status

---

**“Required safety-related systems are installed and operational”**

- Asher Etkin will discuss modifications to ACS

# Procedure Status

---

**“Relevant** procedures have been approved”

- Emergency procedure complete (P. Cirnigliaro is contact)
- Fault Study Plan (A. Rusek is contact)
- *“Experimental”* Work Plan (P. Cirnigliaro is contact)
- RSC Check-Off List (D. Beavis is contact)
- ESRC Check-off List (Y. Makdisi is contact)
- Appropriate operations procedures
- ASSRC Check-Off List
- Accelerator Safety Envelope
- Sweep procedures

# Training and Qualifications Status

---

**“Appropriate** personnel have been assigned and adequately trained”

- Radiation Worker 1 Training (TLD)
  - Status: Staff maintains on an ongoing basis
- C-A Dept Access Training / Radiobiology User Training
  - Status: Staff and Users maintain on an ongoing basis
- Main Control Room (MCR) Operator Training on OPMs
  - Status: NSRL operating procedures and training completed
- Review (and sign-off) of current Standing RWP for Radiation Areas
  - Status: Staff maintains on an ongoing basis
- Registration (scanning the iris) for Iris Reader Access
  - Status: Procedure completed, registration as required
- John Maraviglia is contact

# Next Steps

---

- Individual meetings
- Tour