

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.  
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.  
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.14.h Compressor Building 1005H (PEER 19) ODH Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.14		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File  
Collider-Accelerator Department Chairman      Date

V. Castillo

**4.120.14.h Compressor Building 1005H (PEER 19) ODH Tests**

**PASS ANNUAL ACCEPTANCE TEST PROTOCOL**

**Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_**

**Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_**

**Initial testing complete:**

**Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_**

**Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_**

**Acceptance test procedure complete (following repairs and retesting if required):**

**Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_**

**Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_**

**Test results reviewed by:**

**Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_**

**Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_**

**Test results accepted by Radiation Safety Committee:**

**RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_**

**RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_**

- 1.1 Conduct a visual check on Peer 19 ODH boxes following Table 1 below  
 ✓ = ok, x = problem

ODH BOXES	Verify mechan condn. ok	Verify elec. condn. ok	Crash/ODH boxes only				Verify all X's corrected
			Division A		Division B		
			Lcd Rdg	Tp2 – Tp4 Vltg	Lcd Rdg	Tp2 – Tp4 Vltg	
5H-ODB4	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
5H-ODB5 Sampling System	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>

Table 1 – Summary of visual check on ODH boxes in the Compressor Building

- ☐ Check for Test Acceptance of visual check on Peer 19 ODH boxes

- 1.2 Verification of valid calibration of ODH sensors in Peer 19, following Table 2 below  
 ✓ = ok, x = problem

ODH sensor	Verify valid calibration	Record calibration date	Verify all x's corrected	Record new calibration date
AS5H-4A	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
AS5H-4B	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
AS5H-5 Sampling Sensor	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____

Table 2 – Verification of valid calibration of ODH sensors in Compressor Building

- ☐ Check for Test Acceptance of verification of valid calibration of ODH sensors in Peer 19

### 1.3 Test of Div A ODH sensor AS5H-4 in 5H-ODB4

<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 5H-ODB4</b>	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees AS5H-3 Div A	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	MCR sees Compressor ODH alarm is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	MCR Compressor ODH alarm is	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	Div A blue strobes on: 5H-ODB1 <input type="checkbox"/> , 5H-ODB2 <input type="checkbox"/> , 5H-ODB3 <input type="checkbox"/> , 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	All red Strokes are	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	All rotating red Beacons are	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF4 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF5 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF3 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF4 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Attempt to turn fans off at Stations: 5H-FanB1 <input type="checkbox"/> , 5H-FanB2 <input type="checkbox"/> , CVS-1 <input type="checkbox"/> , CVS-2 <input type="checkbox"/> , CVS-3 <input type="checkbox"/> , and CVS-4 <input type="checkbox"/>	<b>FAIL</b>
<b>TURN</b>	Bypass Switch to Bypass	
<input type="checkbox"/> <b>VERIFY</b>	All Strokes and Beacons	<b>STOP</b>
<b>TURN</b>	Bypass Switch from Bypass	
<input type="checkbox"/> <b>VERIFY</b>	All Strokes and Beacons	<b>CONTINUE</b>
<b>REMOVE</b>	Jumper between Tp2 and Tp4	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees AS5H-4 Div A	<b>NOT Tripped</b>
<input type="checkbox"/> <b>VERIFY</b>	Div A blue strobes on: 5H-ODB1 <input type="checkbox"/> , 5H-ODB2 <input type="checkbox"/> , 5H-ODB3 <input type="checkbox"/> , 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	All red Strokes are	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	All rotating red Beacons are	<b>OFF</b>
<b>ACK</b>	ODH in MCR Acknowledge Screen	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees Compressor ODH alarm is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Compressor ODH alarm is	<b>Not Sounding</b>
<b>AFTER</b>	<b>&gt; 90 Secs</b>	
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF4 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF5 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF3 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF4 is	<b>OFF</b>
<input type="checkbox"/>	<b>Check for Div A Test Acceptance of sensor AS5H-4</b>	

#### 1.4 Test of Div B ODH sensor AS5H-4 in 5H-ODB4

<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div B pcb in 5H-ODB4</b>	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees AS5H-4 Div B	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	MCR sees Compressor ODH alarm is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	MCR Compressor ODH alarm is	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	Div A blue strobes on: 5H-ODB1 <input type="checkbox"/> , 5H-ODB2 <input type="checkbox"/> , 5H-ODB3 <input type="checkbox"/> , 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	All red Strobes are	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	All rotating red Beacons are	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF4 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF5 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF3 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF4 is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Attempt to turn fans off at Stations: 5H-FanB1 <input type="checkbox"/> , 5H-FanB2 <input type="checkbox"/> , CVS-1 <input type="checkbox"/> , CVS-2 <input type="checkbox"/> , CVS-3 <input type="checkbox"/> , and CVS-4 <input type="checkbox"/>	<b>FAIL</b>
<b>TURN</b>	Bypass Switch to Bypass	
<input type="checkbox"/> <b>VERIFY</b>	All Strobes and Beacons	<b>STOP</b>
<b>TURN</b>	Bypass Switch from Bypass	
<input type="checkbox"/> <b>VERIFY</b>	All Strobes and Beacons	<b>CONTINUE</b>
<b>REMOVE</b>	Jumper between Tp2 and Tp4	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees AS5H-4 Div B	<b>NOT Tripped</b>
<input type="checkbox"/> <b>VERIFY</b>	Div A blue strobes on: 5H-ODB1 <input type="checkbox"/> , 5H-ODB2 <input type="checkbox"/> , 5H-ODB3 <input type="checkbox"/> , 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	All red Strobes are	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	All rotating red Beacons are	<b>OFF</b>
<b>ACK</b>	ODH in MCR Acknowledge Screen	
<input type="checkbox"/> <b>VERIFY</b>	MCR sees Compressor ODH alarm is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Compressor ODH alarm is	<b>Not Sounding</b>
<b>AFTER</b>	<b>&gt; 90 Secs of jumper removal</b>	
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF4 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CSF5 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF3 is	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan CEF4 is	<b>OFF</b>
<input type="checkbox"/>	<b>Check for Div B Test Acceptance of sensor AS5H-4</b>	

## 1.5 Test of Div A ODH sensor AS5H-4 in 5H-ODB4 for > 10 minutes trip

<b>JUMPER</b>	<b>Tp2 and Tp4 on the Div A pcb in 5H-ODB4</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees AS5H-4 Div A</b>	<b>TRIPPED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Compressor ODH alarm is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR Compressor ODH alarm is</b>	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A blue strobes on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All red Strokes are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All rotating red Beacons are</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF4 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF5 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF3 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF4 is</b>	<b>ON</b>
<b>AFTER</b>	<b>&gt; 10 minutes of jumper insertion</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF1 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF2 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF3 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF4 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF5 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF1 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF2 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF3 is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF4 is</b>	<b>ON</b>
<b>TURN</b>	<b>Bypass Switch to Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>All Strokes and Beacons</b>	<b>STOP</b>
<b>AFTER</b>	<b>&gt; 90 Secs</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>All Fans</b>	<b>OFF</b>
<b>TURN</b>	<b>Bypass Switch from Bypass</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>All Strokes and Beacons</b>	<b>CONTINUE</b>
<b>AFTER</b>	<b>&gt; 30 Secs</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Fans: CSF4 <input type="checkbox"/>, CSF5 <input type="checkbox"/>, CEF3 <input type="checkbox"/> and CEF4 <input type="checkbox"/> are</b>	<b>ON</b>
<b>REMOVE</b>	<b>Jumper between Tp2 and Tp4</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees AS5H-4 Div A</b>	<b>NOT Tripped</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Compressor ODH alarm is</b>	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR Compressor ODH alarm is</b>	<b>SOUNDING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A blue strobes on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All red Strokes are</b>	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All rotating red Beacons are</b>	<b>ON</b>
<b>ACK</b>	<b>ODH in MCR Acknowledge Screen</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Compressor ODH alarm is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Compressor ODH alarm is</b>	<b>Not Sounding</b>
<b>AFTER</b>	<b>&gt; 90 Secs from jumper removal</b>	

- ☐ **VERIFY** Fan **CSF4** is **OFF**
- ☐ **VERIFY** Fan **CSF5** is **OFF**
- ☐ **VERIFY** Fan **CEF3** is **OFF**
- ☐ **VERIFY** Fan **CEF4** is **OFF**
  
- ☐ **Check for Test Acceptance of Div A ODH sensor AS5H-4 in 5H-ODB4 for > 10 minutes trip**

#### 1.6 Test of Div B ODH sensor AS5H-4 in 5H-ODB4 for > 10 minutes trip

- |  |   |                    |
|--|---|--------------------|
| <b>JUMPER</b>                          | <b>Tp2 and Tp4 on the Div B pcb in 5H-ODB4</b>  |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees AS5H-4 Div B</b>  | <b>TRIPPED</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Compressor ODH alarm is</b>   | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR Compressor ODH alarm is</b>  | <b>SOUNDING</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div B blue strobes on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b> | <b>FLASHING</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>All red Strokes are</b>  | <b>FLASHING</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>All rotating red Beacons are</b>   | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF4</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF5</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF3</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF4</b> is  | <b>ON</b>          |
| <b>AFTER</b>                           | <b>&gt; 10 minutes of jumper insertion</b>  |                    |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF1</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF2</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF3</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF4</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CSF5</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF1</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF2</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF3</b> is  | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | Fan <b>CEF4</b> is  | <b>ON</b>          |
| <b>TURN</b>                            | <b>Bypass Switch to Bypass</b>  |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>All Strokes and Beacons</b>  | <b>STOP</b>        |
| <b>AFTER</b>                           | <b>&gt; 90 Secs</b>   |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>All Fans</b>   | <b>OFF</b>         |
| <b>TURN</b>                            | <b>Bypass Switch from Bypass</b>  |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>All Strokes and Beacons</b>  | <b>CONTINUE</b>    |
| <b>AFTER</b>                           | <b>&gt; 30 Secs</b>   |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Fans: CSF4 <input type="checkbox"/>, CSF5 <input type="checkbox"/>, CEF3 <input type="checkbox"/> and CEF4 <input type="checkbox"/> are</b>  | <b>ON</b>          |
| <b>REMOVE</b>                          | <b>Jumper between Tp2 and Tp4</b>   |                    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees AS5H-4 Div B</b>  | <b>NOT Tripped</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Compressor ODH alarm is</b>   | <b>ON</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR Compressor ODH alarm is</b>  | <b>SOUNDING</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Div B blue strobes on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>,</b>   |                    |

<input type="checkbox"/>	<b>VERIFY</b>	<b>5H-ODB4</b> <input type="checkbox"/> and <b>5H-ODB5</b> are	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All red Strobes</b> are	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All rotating red Beacons</b> are	<b>ON</b>
	<b>ACK</b>	<b>ODH in MCR on Acknowledge Screen</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Compressor ODH alarm</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Compressor ODH alarm</b> is	<b>Not Sounding</b>
	<b>AFTER</b>	<b>&gt; 90 Secs from jumper removal</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of Div B ODH sensor AS5H-4 in 5H-ODB4 for &gt; 10 minutes trip</b>		

#### 1.7 Test of Manual ON/OFF Switch at Station CVS-3

	<b>PRESS</b>	Fan <b>ON</b> button at <b>Station CVS-3</b>	
	<b>START</b>	<b>90 Sec counter</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>ON</b>
	<b>PRESS</b>	Fan <b>OFF</b> button at <b>Station CVS-3</b>	
	<b>AFTER</b>	<b>&gt; 90 Secs from ON command</b>	
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>Check for Test Acceptance of Manual ON/OFF Switch at Station CVS-3</b>		



## 1.8 Test of Manual ON/OFF Switch at Station CVS-4

**PRESS** Fan **ON** button at **Station CVS-4**

**START** **90 Sec counter**

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF1</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF2</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>ON</b>

**PRESS** Fan **OFF** button at **Station CVS-4**

**AFTER** **> 90 Secs from ON** command

<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF1</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF2</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>OFF</b>

☐ **Check for Test Acceptance of Manual ON/OFF Switch at Station CVS-4**

## 1.9 Test of ODH sensor AS5H-4A in 5H-ODB4 with gas

**FLOW** Helium or Nitrogen across sensor **AS5H-4A**

<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>AS5H-4 Div A</b>	<b>TRIPPED</b>
	<b>RECORD</b>	<b>Oxygen</b> trip level for <b>Div A</b>	_____ %
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Compressor ODH</b> alarm is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Compressor ODH</b> alarm is	<b>SOUNDING</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF4</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CSF5</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF3</b> is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	Fan <b>CEF4</b> is	<b>ON</b>

**HALT** Flow of gas on **AS5H-4A**

**WAIT** For **AS5H-4A** to clear (level ~ trip-level above)

- |                          |   |   |                     |
|--------------------------|---|---|---------------------|
|                          | <b>ACK</b>  | <b>ODH in MCR Acknowledge Screen</b>    |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Compressor ODH alarm is</b> | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Compressor ODH alarm is</b>          | <b>Not Sounding</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF4</b> is                      | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF5</b> is                      | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF3</b> is                      | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF4</b> is                      | <b>OFF</b>          |
| <input type="checkbox"/> | <b>Check for Acceptance of Test of ODH sensor AS5H-4A in 5H-ODB4 with gas</b> |   |                     |

**1.10 Test of ODH sensor AS5H-4B in 5H-ODB4 with gas**

- |                          |   |  |                     |
|--------------------------|---|--|---------------------|
|                          | <b>FLOW</b>   | <b>Helium or Nitrogen across sensor AS5H-4B</b>        |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees AS5H-4 Div B</b>                           | <b>TRIPPED</b>      |
|                          | <b>RECORD</b>   | <b>Oxygen trip level for Div B</b>                     | <b>_____ %</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Compressor ODH alarm is</b>                | <b>ON</b>           |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR Compressor ODH alarm is</b>                     | <b>SOUNDING</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF4</b> is                                     | <b>ON</b>           |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF5</b> is                                     | <b>ON</b>           |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF3</b> is                                     | <b>ON</b>           |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF4</b> is                                     | <b>ON</b>           |
|                          | <b>HALT</b>   | <b>Flow of gas on AS5H-4B</b>                          |                     |
|                          | <b>WAIT</b>   | <b>For AS5H-4B to clear (level ~ trip-level above)</b> |                     |
|                          | <b>ACK</b>  | <b>ODH in MCR Acknowledge Screen</b>                   |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Compressor ODH alarm is</b>                | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Compressor ODH alarm is</b>                         | <b>Not Sounding</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF4</b> is                                     | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CSF5</b> is                                     | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF3</b> is                                     | <b>OFF</b>          |
| <input type="checkbox"/> | <b>VERIFY</b>   | Fan <b>CEF4</b> is                                     | <b>OFF</b>          |
| <input type="checkbox"/> | <b>Check for Acceptance of Test of ODH sensor AS5H-4B in 5H-ODB4 with gas</b> |  |                     |

# 1.11 Test of ODH Sampling System sensor AS5H-5 in 5H-ODB5 with gas

<b>FLOW</b>		<b>Helium or Nitrogen ~ 1" from far input port of Sampling System</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees AS5H-1 <input type="checkbox"/>, -2 <input type="checkbox"/>, -3 <input type="checkbox"/>, -4 <input type="checkbox"/> Div A and B</b>	<b>ODH</b>
	<b>RECORD</b>	<b>Time for Trip</b>	_____ <b>secs</b>
	<b>RECORD</b>	<b>Oxygen trip level for Div A</b>	_____ <b>%</b>
	<b>RECORD</b>	<b>Oxygen trip level for Div B</b>	_____ <b>%</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Compressor ODH alarm on Cryo page is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B Blue strobes &amp; Alarms on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All red Strobes are</b>	<b>FLASHING</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All rotating red Beacons are</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Compressor Fans are</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF2 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF3 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF4 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF5 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF1 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF2 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF3 is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF4 is</b>	<b>ON</b>
	<b>HALT</b>	<b>Flow of gas on AS5H-5</b>	
	<b>WAIT</b>	<b>For AS5H-5 to clear (level ~ trip-level above)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees AS5H-1 <input type="checkbox"/>, -2 <input type="checkbox"/>, -3 <input type="checkbox"/>, -4 <input type="checkbox"/>, - 5 <input type="checkbox"/> Div A and B</b>	<b>OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div A &amp; B Blue strobes &amp; Alarms on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All red Strobes are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>All rotating red Beacons are</b>	<b>OFF</b>
	<b>AFTER</b>	<b>&gt; 90 Secs</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Compressor Fans are</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF2 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF3 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF4 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CSF5 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF1 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF2 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF3 is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Fan CEF4 is</b>	<b>OFF</b>
	<b>ACK</b>	<b>Compressor ODH on MCR Acknowledge Screen</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Compressor ODH alarm on Cryo page is</b>	<b>OK</b>
<input type="checkbox"/>	<b>Check for Acceptance of Test of ODH sensor AS5H-5 in 5H-ODB5 with gas</b>		

## 1.12 Test of Sampling System Pump

<b>SELECT</b>	<b>Airflow</b> from the <b>Sampling System Panel View (SSPV)</b> menu	
<b>RECORD</b>	<b>Airflow</b> value from <b>SSPV</b>	_____
<b>RECORD</b>	<b>HiThresh</b> value from <b>SSPV</b>	_____
<b>RECORD</b>	<b>LoThresh</b> value from <b>SSPV</b>	_____
<b>RECORD</b>	<b>Offset</b> value from <b>SSPV</b>	_____
<b>SELECT</b>	<b>Exit</b> from <b>SSPV</b> menu to get <b>Operation</b>	<b>STATUS</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Operation Status</b> is	<b>NORMAL</b>
<b>CLOSE</b>	<b>Flow valve</b> to <b>Sensor</b>	
<input type="checkbox"/> <b>VERIFY</b>	After ~ _____ <b>Secs</b> ( ~ 15 secs acceptable) <b>SSPV</b> shows	<b>TROUBLE</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>AS5H-1</b> <input type="checkbox"/> , <b>-2</b> <input type="checkbox"/> , <b>-3</b> <input type="checkbox"/> , <b>-4</b> <input type="checkbox"/> , <b>-5</b> <input type="checkbox"/> <b>Div A</b> and <b>B</b>	<b>ODH</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>Compressor ODH</b> alarm on <b>Cryo</b> page is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B Blue strobes &amp; Alarms</b> on: <b>5H-ODB1</b> <input type="checkbox"/> , <b>5H-ODB2</b> <input type="checkbox"/> , <b>5H-ODB3</b> <input type="checkbox"/> , <b>5H-ODB4</b> <input type="checkbox"/> and <b>5H-ODB5</b> <input type="checkbox"/> are	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All red Strobes</b> are	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All rotating red Beacons</b> are	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>Compressor Fans</b> are	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF2</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF3</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF4</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF5</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF2</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF3</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF4</b> is	<b>ON</b>
<b>OPEN</b>	<b>Flow valve</b> to <b>Sensor</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>AS5H-1</b> <input type="checkbox"/> , <b>-2</b> <input type="checkbox"/> , <b>-3</b> <input type="checkbox"/> , <b>-4</b> <input type="checkbox"/> , <b>-5</b> <input type="checkbox"/> <b>Div A</b> and <b>B</b> still	<b>ODH</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>Compressor ODH</b> alarm on <b>Cryo</b> page is still	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B Blue strobes &amp; Alarms</b> on: <b>5H-ODB1</b> <input type="checkbox"/> , <b>5H-ODB2</b> <input type="checkbox"/> , <b>5H-ODB3</b> <input type="checkbox"/> , <b>5H-ODB4</b> <input type="checkbox"/> and <b>5H-ODB5</b> <input type="checkbox"/> are still	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All red Strobes</b> are still	<b>FLASHING</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All rotating red Beacons</b> are still	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR</b> sees <b>Compressor Fans</b> are still	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF2</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF3</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF4</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CSF5</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF1</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF2</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF3</b> is	<b>ON</b>
<input type="checkbox"/> <b>VERIFY</b>	Fan <b>CEF4</b> is	<b>ON</b>

<b>GO TO</b>	<b>Main menu on SSPV</b> (Hit Enter key twice)	
<b>SELECT</b>	<b>Silence option</b>	
<b>ENTER</b>	<b>Password</b>	
<b>SELECT</b>	<b>Reset and Hit Enter</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>After _____ secs (~ 15 secs acceptable) SSPV Alarm is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees AS5H-1 <input type="checkbox"/>, -2 <input type="checkbox"/>, -3 <input type="checkbox"/>, -4 <input type="checkbox"/> Div A and B</b>	<b>OK</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Div A &amp; B Blue strobes &amp; Alarms on: 5H-ODB1 <input type="checkbox"/>, 5H-ODB2 <input type="checkbox"/>, 5H-ODB3 <input type="checkbox"/>, 5H-ODB4 <input type="checkbox"/> and 5H-ODB5 <input type="checkbox"/> are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All red Strobes are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>All rotating red Beacons are</b>	<b>OFF</b>
<b>AFTER</b>	<b>&gt; 90 Secs</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Compressor Fans are</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF1 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF2 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF3 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF4 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CSF5 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF1 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF2 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF3 is</b>	<b>OFF</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Fan CEF4 is</b>	<b>OFF</b>
<b>SELECT</b>	<b>Exit from SSPV menu to get Operation</b>	<b>STATUS</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Operation Status is</b>	<b>NORMAL</b>
<b>SELECT</b>	<b>Airflow from the Sampling System Panel View (SSPV) menu</b>	
<b>RECORD</b>	<b>Airflow value from SSPV</b>	_____
<b>RECORD</b>	<b>HiThresh value from SSPV</b>	_____
<b>RECORD</b>	<b>LoThresh value from SSPV</b>	_____
<b>RECORD</b>	<b>Offset value from SSPV</b>	_____
<b>RESET</b>	<b>Compressor ODH in MCR</b>	
<b>LEAVE</b>	<b>SSPV in menu with Operation Status</b>	<b>NORMAL</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Compressor ODH alarm on Cryo page is</b>	<b>OK</b>
<input type="checkbox"/>	<b>Check for acceptance of Test of Sampling System Pump</b>	

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_