C-A MAINTENANCE, MODIFICATIONS, AND REPAIRS SCHEDULE

R. Zaharatos – March 26, 2002

RESULTS: 1700hrs March 27, 2002

SCHEDULE SUMMARY

March 27, 2002

SEB Program Interruption: 0800hrs to 1600hrs

Separator Conditioning: 0800hrs to 1600hrs

Maintenance Begins: 0830hrs

Maintenance Ends(est.): 1400hrs March 27, 2002

Machine Areas Access For:

AGS Controlled Access - 0930hrs - 1400hrs
Booster Controlled Access - No access requests
SEB Controlled Access - No access requests

ATR/U Line Controlled Access - No access

Linac Controlled Access - Beam will remain on for BLIP

PRIMARY JOBS

JOBS STATUS CODE: C complete **IP** in-process **RS** reschedule **CAN** cancelled * addition

EQUIPMENT TESTING

C 1. Test RF station JK without beam.

AGS RING

- C 1. RF System Replace IJ gap short relays.
- C 2. Set-up for loss monitor at C20
- C 3. Special radiation surveys of IPM's.(Ahrens)

AGS EXTERNAL EQUIPMENT

- C 1. Westinghouse Motor/Gen inspect brushes and rings wear.
- C 2. Fan Houses A-E air-cond. PM's and set-up. Steam sys. readings.(PE) (completed A and B)
- C 3. Test security key switch changeover to Ions operation.(Access Ctrls)

 ${}^{*}C$ 4. Repair/ replace Exciter electrolyte level float ball.

LINAC

C 1. RFQ - change 4616(0800-0930)

DETAILED SCHEDULE

<u>Mar 27</u>	
0800	HEP off. Inhibit AGS proton beam trigger. BLIP will continue to run. Set all equipment to off. LOTO AGS Ring for Controlled Access Begin Separator conditioning Open AGS Fan Houses A, B, and C.
0930	AGS Ring HP survey for C20 job.(L. Ahrens/Curcio will accompany HP via South Gate entry) Install Chipmunk in AGS Ring at end of HEBT
1000	AGS Ring access from South Gate ends. SNS proton beam to HEBT
1030	AGS Ring access through N. Conj. Gate for RF work.(HP survey required)
1330	Booster equipment turn-on
1400	End SNS run. Remove HEBT chipmunk Secure AGS for beam and remove LOTO. Booster set-up with beam.
1500	AGS set-up
1600	HEP Set-up