

**C-A MAINTENANCE, MODIFICATIONS, AND REPAIRS SCHEDULE**  
**CHANGE-OVER TO PROTONS FOR SEB**

**RESULTS - 1830hrs, 4/17/02**

R. Zaharatos – April 16, 2002

**SCHEDULE SUMMARY**

**17 April 2002**

Linac SNS to HEBT(BLIP on)	0800hrs
Shutdown Begins(no later then)	1500hrs
BAF test beam in Booster	1500-2300hrs

**18 April 2002**

Changeover to Protons continues	0600-1200hrs
Booster Controlled Access	0830-0945hrs
Booster Protons set-up:	1130hrs
Secure AGS/remove LOTO	1200hrs
SEB set-up with beam	1500hrs

**Machine Areas Access :**

AGS	Controlled Access -
Booster	Controlled Access -
SEB	Controlled Access -
ATR/U Line	Controlled Access - No access
Linac	Controlled Access - No access

**PRIMARY JOBS**

JOBS STATUS CODE: **C** complete **IP** in-process **RS** reschedule **CAN** cancelled

**EQUIPMENT TESTING**

- C** 1. AGS Main Mag. P.S. - Westinghouse set-up.
- C** 2. H10 Fast Bump
- C** 3. RF System changeover.
- C** 4. G10 Kicker

**AGS RING**

- C** 1. G10 Kicker - change resistors for Proton Radiography(PS Grp)(4hrs)
- C** 2. Chamber Gnds/networks - check sectors H, I, and J(Beam Comp.)
- C** 3. Back-flush F5 Septum and F10 Ejector.(MS Grp.)(4hrs)
- RS** 4. Install SNS Luminosity Loss Monitor at E15(Inst.)
- C** 5. C20 Loss Monitors - continue set-up(Inst.)(2-3hrs)
- C** 6. H10/H20 - Replace/repair video camera/lights
- C** 7. H20 Septum - install rest of PUE shorts

## **AGS EXTERNAL EQUIPMENT**

- C 1. Main Magnet P.S. changeover to Westinghouse.(3hrs)
- C 3. Transverse Dampers - re-tube if necessaryPS Group
- C 4. F5/F10 Loss Monitors - change cap values
- C 5. Long Loss Monitors - change cap values
- C 6. Current transformers - set-up for protons
- C 7. Reconfigure H10 Fast Bump for test(PS Grp)
- C 8. RF - modify ENI P.S.'s(2hrs).
- C 9. Switchyard loss monitors - change cap values
- RS 10. Fan Houses - Perform maint. on A/C for C, D, and E.
- RS 11. Fan Houses - Inspection and readings for steam system

## **BOOSTER RING**

- C 1. Install loss monitor at F5 for SNS(15mins)
- CAN 2. C3 Inflector - Drain Fluorinert(20mins)
- C 3. Remove Cell Transporter form tunnel

## **SEB SWITCHYARD(Ring Sect.)**

- C 1. CF011 - Repair video

## **SEB SWITCHYARD**

- C 1. Repair video - CF223, and CF255.

## **SEB**

- 1. CF440 - Repair/replace camera/light

## **SEB EXTERNAL**

- C 1. Switchyard Loss Monitors - change cap values

## **C4**

- C 1. Separator 1 - Change one HV cable feedthrough(Beam Components)

## **DETAILED SCHEDULE**

### **April 17**

- 1500 NASA run ends. AGS beam off.  
Set-up for BAF test beam in Booster  
Set all AGS and SEB equipment to off.  
LOTO AGS Ring for Controlled Access  
Linac operations: BLIP on and SNS laser/wire continues.
- 1530 Begin changeover to protons(external equipment)
- 1600 HP survey of AGS Ring and job specific surveys  
Install Chipmunk in HEBT  
Continue LOTO for Restricted Access
- 1730 AGS access for scheduled jobs
- 1800 AGS Ring to Restricted Access
- 2300 BAF beam study in Booster ends  
LOTO Booster for Restricted Access  
HP Survey of Booster for Restricted Access and job specific surveys.  
Open Booster Plug door.

### **April 18**

- 0600 Continue scheduled jobs in AGS Ring
- 0830 Booster access for scheduled jobs  
Remove dipole cell transporter to 914(J. Hock)
- 0945 Booster access ends. Remove LOTO and turn on equipment
- 1130 Booster set-up with protons(K. Gardner)
- 1200 AGS access ends secure for beam and remove LOTO
- 1500 SEB set-up