#### COLLIDER ACCELERATOR SHUTDOWN SCHEDULE

## END OF RHIC RUN/SET-UP FOR PROTON RADIOGRAPHY

R. Zaharatos – May 30, 2003

# SHUTDOWN PERIOD: FRIDIDAY, MAY 30, 2003, 1600HRS TO MONDAY JUNE 2, 0800HRS(BOOSTER/AGS TURN-ON)

# AGS - NO ACCESS - CONTROLLED ACCESS LOTO FROM 1700HRS FRIDAY TO 0600HRS MONDAY, JUNE 2

# BOOSTER - NO ACCESS - CONTROLLED ACCESS LOTO FROM 1700HRS FRIDAY TO 0600HRS MONDAY, JUNE 2

#### <u>LINAC – NO ACCESS</u>

# RHIC TUNNEL – BY 1700HRS MAY 30, RESTRICTED ACCESS/SUMMER SHUTDOWN. BEGIN CRYO WARM-UP

#### **PRIMAY JOBS:**

JOBS STATUS CODE: C complete IP in-process RS reschedule CAN cancelled \* additions

#### ATR/PTR SET-UP

FES Group – J. Scaduto

PTR Weekend Worklist 5/29/03

Friday - 5/30 Shutdown @ 1600

 $\ensuremath{\mathsf{HP}}$  - Survey tunnel/change to RA

Vac Group - Remove RHIC vac pipe at UGE2

Instr Group - Remove loss monitor on vac pipe install cameras and video equip

Riggers - Open UGE2

Shielding

Rig experimental equipment into tunnel

Welder- Install security grills on exhaust fan port & 3 penetrations D/S by UGE3 (Permit Req'd)

Mech Tech - Fire Watch F/A Electrician- Disable/Re-enable F/A for welding

Saturday - 5/31

Survey - Survey and align exp equipment Mech Techs- Install Vac pipe and stands/ assist exp

Sunday - 6/1

Survey - Contingency

Monday Carpenters - Install security

- wall

Beam Service Techs - Hookup security door limit switches C-A Safety Group walk through

#### PTR ADDITIONAL SUPPORT

#### FRIDAY EVE.: Instrumentation Grp.(Curcio)

- 1 BLM add BLM at WD1
- 2 Video set-up all video as required
- 3 PTR support experimenter as needed

## Access Ctrls. Grp.(Meany)

1 Install card reader for Gate UGE3

## **BEAM SERVICES**

1 Clear water mat fault for UQ16

## **RHIC TUNNEL**

1 LOT0/SET-UP(P.S. Grp/Zapasek) – Begin warm-up for sect. 8,9