

## **RHIC JOBS COMPLETION/REPAIRS SCHEDULE**

### **BOOSTER/AGS/HEBT JOBS INCLUDED FOR NEXT SHUTDOWN**

#### **SCHEDULED SHUTDOWN – WEDS. DEC. 17, 2003, 0700-1500HRS**

#### **RESULTS – WEDS. DEC. 17, 2003, 1800HRS.**

R. Zaharatos –Wednesday, December 17, 2003 1830hrs

JOBS STATUS CODE: **C** complete **IP** in-process **RS** reschedule  
**CAN** cancelled \* additions

### **RHIC JOBS**

#### **Collider P.S – R. Zapasek**

- IP** 1. External p.s. work on spares as required.
- C** 2. Yellow Abort Kickers – investigate misfiring. **Installed new thyatron.**

#### **Vacuum Group – S. Gill**

- C** 1. Sumplimate yo1-pw3.1 to 3.3, yo5-pwk9.1 & 9.2, bi1-pw3.1 to 3.3, bo2-pw3.1 to 3.3, bi8-pw3.1 to 3.3
- C** 2. Install water separator in air line in sector 9
- C** 3. Continue with setting up for future bakeout in Bi8
- C** 4. Download 12:00 PLC code with revised -pc1/-sv1/-svx logic
- C/RS** 5. Sect. 9 - Reset gauge controller yo9-tmp-pi10 and reopen Cryo Iso Valve
- C** 6. Sect. 7 - Check all-metal r-a valve for yi7-cc-pc12 (reads 2e-7 Torr).
- C** 7. Some TMP stations that should be checked.....list to follow
- C** 8. PPAs to be removed for filament replacement....list to follow
- C** 9. Troubleshoot problem with yi6-ip-pw3.3 cable or p.s..

#### **RF Group – N. Laloudakis**

- C** 1. Sect. 4 QEI P.S.'s installation – not needed for turn-on. One weeks work to complete(access required). NOTE: not required for intitial turn-on=IP/RS
- IP/RS** 2. Landau Cavity completion.

#### **Beam Components and Instrumentation – D. Lehn**

##### **Sect. 1 & 2(8hrs):**

- C** 1. Gap cleaning.(2hrs.)
  - a) Install grounds on both Pulser Racks
  - b) Install disconnected cable tags on spares
  - c) Test interlock chassis for functionality
  - d) Commission system

### Sect. 7 & 8

#### 1. Collimators(8hrs)

**C** a) Support Survey group as necessary

**C** b) Work on binding problem in Sector 8

**RS** c) Test and run as necessary

**C** d) Install new Motion P.S. Mods. for Horizontal Axis

**RS** e) Setup & Test new controls for API Drivers

**C** 2. Pin Diode array(1hr) – verify cabling connections and label all disconnected cables

### Stochastic Cooling(8hrs):

**C** a) Replace bad Linear Pot on Pickup Tank Sector 11

**RS** b) Complete Commissioning on Pickup Tank – Sector 11

**C** c) Checkout of Kicker Tank wiring - Sector 4

**RS** d) Begin commissioning of Kicker Tank -Sector 4

**C** e) Wire up TC Cables on Kicker Tank - Sector 4

**RS** AC Dipole sect. 4(2hrs) – support breaker swap outs for amplifier racks

**RS** Pin Diodes – Move electron Detector Pin Diode cables from 12 IR to 12 Warm Bore by new dipole

**RS** Hodoscopes – Make list of cable work needed due to JET Polarimeter Installation

**C** BLM – Install and test jumper cable to repair G10-LM5 high offsets(sect. 10)

**RS** BLM – Bad cable for G12-BLM7

### **CRYO(Warkentien/Masi)**

#### All Sectors

**IP/RS** 1. Fine tune thermistor flows through-out the ring in order to minimize the formation of ice balls(will require several maint. days)

**RS** 2. Install new air line from tunnel to 1005 compressor room.(PE Plumbers)

### **High Frequency Instrumentation – B. Sikora**

**C** 1. Run final 12 BPM cables(Sect. 1C) Awaits cable delivery.

**RS** 2. Sect. 1 & 2 moveable BPM Schottky Cavity and Two Meter Kickers – access for fine tuning required after beam start-up.

**RS** 3. QMM(Quad Monitor) – will also require access for tuning

### **Access Controls(Meany)**

**C** 1. Repair crash actuator in Sect. 11

**IP/RS** 2. Landau Cavity interlocks certification.

### **Tunnel Maintenance**

1. Water intrusion at 12 o'clk cryo feed through ceiling penetration
2. Water intrusion in Sect. 12 IR above Jet Target location

### **FES Division – A. Pendzick**

IP/RS STAR – TPC – repair short(min. 9hrs.)

C PHENIX - Experimenter access

RS Air-conditioning – check units in alcoves 11A and 11C. **Need to be recharged.**

### **Electricians(Nehring)**

C 1. Replace emergency lights in Sect. 8

### **Survey(F. Karl)**

C 1. Move six collimators in warm to cold regions at sectors 7 & 8 one centimeter closer to the beam.(8hrs.)

### **ATR LINE**

C 1. Heat run with possible back-flushing of all magnets in W, X, and Y.

### **AGS(external)**

RS 1. H10 Ejector – engineering study of P.S. operation(2hrs.)

IP/RS 2. E10 Hse. UPS – Move alternate feed to same substation as normal feed.(Nehring)

C 3. Testing of Cyberex UPS(Magoulis -3hrs). Switchover to external by-pass expected to be transparent – **Feeds all the AGS ring gates, AGS crash, PASS system A & B, PASS BAF, SIEMENS equip iterlocks, SEB and AGS chipmunks, prime and redundant SEB and FEB sec, U,V,W,X,Y PLC power.**

C 4. Check-out DNA problems with AGS ion pump power supplies.(Vacu. Grp.)

C 5. Siemens – change AC Voltmeter in MD #1 System 2(0-2300VAC)  
Open MD #8 and inspect module cubicle OV-TP setting.(Bannon)

### **AGS RING**

C/RS 1. Clean-up North Conjunction Area. **Bring in spare vacuum chambers and sextupoles.**

RS 2. Safety Related Work Requests – List for electricians.

C 3. E20 Warm Snake – measurements for installation

### **BOOSTER EXTERNAL**

C 1. Check F6 Septum P.S. contactor(Pulsed Power Grp.)

- C 2. Investigate A1 Bump P.S..(Pulsed Pwr.)
- IP/RS 3. BPM's – continue cable terminations(Beam Comp. – requires Main Mag. Loto)
- C 4. Access Controls – burnish relay contacts on portions of the interlock string.
- RS 5. Tunemeter – install cables for new mux setup
- C 6. Replace F3 disconnect switch(electricians)
- C 7. Main Mag. P.S. controls - make modification to current brd. In PS-1A for PPM(switch in a cap for running NSRL beams with long flat-top currents) – (Bannon/4hrs.)

### **BOOSTER RING**

- C 1. Check operation of F3 vacuum valve(Vac. Grp.) – **Repaired broken indicator wire.**
- IP/RS 2. BPM's.(Bm. Comp.) – Connect cables(ring end) at E1-E4, E7 and redress cables at E8,(**E6, E7 not done**). External - phase match cables for A3/B1/C3/C5, repair shorts on C3 & D7 filter assemblies, and install air filter assemblies.(Bm. Comp Grp.) **To be scheduled – repair A3 open and C3 short.**
- C 3. Check BXT10 ion gauge connections(Vacu. Grp.)

### **OTHER MACHINES ACCESS**

- C Linac HEBT/LTB – PE Fire Alarm Electricians. Reconfigure detection zones and correct ground fault.
- C HITL/HEBT - Check ion pump junction box at ttb90
- C NSRL Stub Tunnel – Test fire detectors(PE Fire Alarms Elect.)