AGS MAINTENANCE/MODIFICATIONS/REPAIRS RESULTS

OF

AUGUST 26, 1998 to September 2, 1998 SHUTDOWN

R. Zaharatos - September 1, 1998

SHUTDOWN SCHEDULE

This shutdown period jobs schedule was initiated by a ground fault in the Booster F6 Septum Magnet and the subsequent estimate of several days to replace the septum with the spare. An additional failure involving a water leak of the V1Q1 Magnet for FEB resulted in a schedule change back to HEP for SEB. Therefore, in addition to utilizing this period for other repairs and maintenance, additional jobs were scheduled to prepare for SEB.

PRIMARY JOBS

C Complete IP In-process CAN Canceled RS Reschedule

AGS RING SYSTEMS

- C 1. Backflush F5 Septum and F10 Ejector.
- C 2. Inspect Siemen's Generator welds.
- **C** 3. Repair F5 Flag drive.
- C 4. Install new F10 Flag camera and cables.
- C 5. Repair G20 Wall Monitor.
- C 6. Restore Switchyard vacuum between 002 and 039 valves.
- C 7. Clear short at I20 RF cavity d/s marmon clamp.
- C 8. Replace DE RF feedback amp..

BOOSTER RING SYSTEMS

- C 1. Replace F6 Septum Magnet with spare.
- C 2. Repair BPM's
- C 3. Repair RLRM beam inhibit.

AGS COMPLEX

C 1. Clean Cooling Towers 2,3,4, and G-2.

JOBS SCHEDULING REQUEST

GROUP: Access Controls: D. Meany (Ext. 5329, [0361], A. McGeary (Ext. 2053 [0554])

| | ACCESS | EST. | JOB DESCRIPTION AND | ADD'L. | HP |
|------------|-------------|--------|--------------------------------------|----------------|---------------|
| JOB# | <u>TO</u> | HRS. | RESPONSIBLE PERSON | SUPPORT | SURVEY |
| C 1 | Booster | 4 hrs. | 6 Months security check | | |
| C 2 | AGS Ring | 4 hrs. | 6 Months security check | | |
| C 3 | SEB SWYD | 4 hrs. | 6 Months security check | | |
| C 4 | C4 EXP | 1 hr. | Chipmunk in place, check paddle | | |
| C 5 | C5 EXP | 2 hrs. | Reinstall chipmunk, and rad paddle | | |
| C 6 | U D/S Gate | 4 hrs. | Investigate U D/S Gate wiring fault | | |
| C 7 | AGS Fan Hse | 1 hr. | Check B Fan House Chipmunk | | |
| C 8 | SEB SWYD | 1 hr. | Look into problem with SWYD D/S Gate | Locksmiths | Yes |

JOBS SCHEDULING REQUEST

GROUP: Beam Components: D. Lehn (Ext. 4542 [4376]), T. Russo (Ext. 7330 [4201])

| <u>JOI</u> | <u>3#</u> | ACCESS TO | EST. HRS. | JOB DESCRIPTION AND RESPONSIBLE PERSON | ADD'L. SUPPORT | HP SURVEY |
|------------|-----------|--------------|--------------|---|-------------------|--------------|
| C | 1 | AGS Ring | 45 min. | Back flush F5 and F10 | | |
| C | 2 | Booster Ring | 30 min. | Install Rad Hard Kiltons at F-6 (2) as per | | |
| | | | | (R. Sanders) | | |
| C | 3 | SW Yard | 15 min. | Disable DF-146 Flag for repair at later date (Hock) | | |

AGS MAINTENANCE, REPAIR AND MODIFICATION PROGRAM JOBS SCHEDULING REQUEST

GROUP: Instrumentation: T. Curcio (Ext. 4659 [4270], T. Russo (Ext. 7330 [4201])

For Maintenance Period September 1, 1998

| JOB | # | ACCESS TO | EST. HRS. | JOB DESCRIPTION AND RESPONSIBLE PERSON | ADD'L. SUPPORT | HP SURVEY |
|------------|---|--------------|--------------|---|-------------------|--------------|
| C | 1 | ACC Ding | 4 1 | F10 Video - Install new setup - | IID/D: | Maybe |
| C | 1 | AGS Ring | 4 hrs. | Cables/mounts/light/setup | HP/Riggers | Necessary |
| C | 2 | AGS Ring | 30 mn | Adjust or replace waterflow cameras at F5 & F10 as necessary | | |
| C | 3 | Booster Ring | | Support F Sector Bakeout - Repairs as necessary | | |
| C | 4 | AGS Ring | 10 mn | Remove and replace copper cubes for dosimetry | HP | |
| C | 5 | Switchyard | 10 hrs. | test Repair/Adjust or replace as necessary the following cameras - AF124, DF146, CF223, AF238, AF171, BF328, BF387, DF215 | НР | |

JOBS SCHEDULING REQUEST

<u>GROUP: Mechanical Services – J. DeBoer Ext. 4668 [4250], E. Dale Ext. 7943 [0124],</u> <u>B. Abel Ext. 5711 [7119]</u>

| JOB# | | ACCESS TO | EST. HRS. | JOB DESCRIPTION AND RESPONSIBLE PERSON | ADD'L. <u>SUPPORT</u> | HP SURVEY |
|------|---|---------------------|--------------|---|--------------------------|--------------|
| C | 1 | Tower No.2 | 6 mhrs. | Repair leaking pressure regulator. | None | |
| C | 2 | Tower No. 2 | 6 mhrs. | Inspect and repair packing glands on #7 tower pump. | None | |
| C | 3 | G-2 Tower | 14 mhrs. | Drain and clean G-2 tower, strainers and flow transmitter lines. | None | |
| C | 4 | 912W Target Area | 8 mhrs. | Replace measure flows and incorporate needle valves on special ejection drop lines. | | |
| C | 5 | AGS Complex | 56 mhrs. | Drained and clean towers 2, 3 and 4. | | |
| C | 6 | 912 | 6 mhrs. | C-line bag filter changed and DI's | | |

JOBS SCHEDULING REQUEST

GROUP: Power Supply: M. Bannon (Ext. 7704 [4224], I. Marneris (Ext. 7027 [4255]

| <u>JOB</u> | <u>#</u> | ACCESS TO | EST. <u>HRS.</u> | JOB DESCRIPTION AND RESPONSIBLE PERSON | ADD'L. <u>SUPPORT</u> | HP SURVEY |
|------------|----------|--------------|---------------------|--|--------------------------|--------------|
| C | 1 | Siemens A | | Siemens - Generator welds inspection | | |
| C | | В | | - Motor brush rigging clean and change work brushes. | | |
| C | | С | | - Generator brush rigging clean and change worn brushes. | | |
| C | 2 | | | Cleaning resistive bus joints on F10 Bus going into ring and alcove of the F10 house. | | |
| C | 3 | F10 House | | Changing sure flows on the F10 transistor banks and doing complete flow check of unit. | | |
| C | 4 | Booster | | Have line crew doing Booster MMPS circuit breaker planned maintenance (13.8kv C.B. House) | | |
| C | 5 | AGS Ring | | Need the F5 and F10 magnets in the ring backflushed by Beam Components Group. | Beam Components | |
| C | 6 | Booster | | Inspected 13.8kv cables at Booster in Trans. yard. | | |
| C | 7 | Booster | | Removed 1 sextupole transistor chassis in Booster Vertical Sextupole so we have a sample so we can build 2 spares. | | |
| C | 8 | F10 House | | Removed in the F10 House old cables used for E5 Kicker P.S. | | |

AGS MAINTENANCE, REPAIR AND MODIFICATION PROGRAM JOBS SCHEDULING REQUEST

GROUP: Vacuum: S. Gill (Ext. 4627 [4164], M. Mapes (Ext. 2841 [4277]

| JOB# | ACCESS TO | EST. <u>HRS.</u> | JOB DESCRIPTION AND RESPONSIBLE PERSON | ADD'L. <u>SUPPORT</u> | HP SURVEY |
|-------------|--------------|---------------------|--|---|-----------------|
| RS 1 | AGS | 12 | Replacement of H-20 Septum lo/to, vent, remove septum, install new septum, survey, pump down and leak check, install new ion pump cables, test cables, restore vacuum. | HP, Beam Comp., Survey, Instrumentation, Water Group (?) | Survey Req'd |
| RS 2 | AGS | 12 | Replacement of F-7 sextupole lo/to, vent, remove magnet, install new magnet, survey, pump down & leak check, restore vacuum. | HP, Beam Comp., Survey, Water Group | Survey Req'd |
| C 3 | AGS | 3 | Restore vacuum between 002 valve & 039 valve pump down section between 002 s/v & ion chamber with portable turbo, open 002 s/v. Pump down section between ion chamber & 039 s/v, open 039 s/v. | НР | Survey Req'd |
| C 4 | AGS | 6 | Clear short @ I-20 RF cavity d/s marmonlo/to, vent, replace marmon clamp (or rebuild), pump down, leak check, restore vacuum. | HP, Alex Zaltsman | Survey Req'd |