

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.16.h Reliquifier Building 1005E (PEER 19) ODH Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.16		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.16.h Reliquifier Building 1005E (PEER 19) ODH Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

- 1.1 Conduct a visual check on Peer 19 ODH boxes in Reliquifier Building following Table 1 below
 ✓ = ok, x = problem

ODH BOXES	Verify mechan condn. ok	Verify elec. condn. ok	ODH boxes				Verify all X's corrected
			Division A		Division B		
			Lcd Rdg	Tp2 – Tp4 Vltg	Lcd Rdg	Tp2 – Tp4 Vltg	
5E-ODB1	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>
5E-ODB2 Sampling System	<input type="checkbox"/>	<input type="checkbox"/>	%	V	%	V	<input type="checkbox"/>

Table 1 – Summary of visual check on ODH boxes in the Reliquifier Building

- ☐ Check for Acceptance of visual check on Peer 19 ODH boxes in Reliquifier Building

- 1.2 Verification of valid calibration of ODH sensors in Peer 19, following Table 2 below
 ✓ = ok, x = problem

ODH sensor	Verify valid calibration	Record calibration date	Verify all x's corrected	Record new calibration date
AS5E-1	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____
AS5E-2 Sampling sensor	<input type="checkbox"/>	____/____/____	<input type="checkbox"/>	____/____/____

Table 2 – Verification of valid calibration of ODH sensors in Reliquifier Building

- ☐ Check for Acceptance of verification of valid calibration of ODH sensors in Peer 19

1.3 Test of Div A ODH Lower sensor AS5E-1 in 5E-ODB1 using Jumper

<input type="checkbox"/>	VERIFY	MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	JUMPER	Tp2 and Tp4 on the Div A pcb in 5E-ODB1	
<input type="checkbox"/>	VERIFY	Reliqr. Div A ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/>	VERIFY	Div A blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/>	ALARM
<input type="checkbox"/>	VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
	TURN	Div A Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	STOP
	TURN	Div A Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 5E-ODB1	
	AFTER	> 30 Secs	
<input type="checkbox"/>	VERIFY	Reliqr. Div A ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Div A blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	Check for Div A Test Acceptance of Lower sensor AS5E-1 using Jumper		

1.4 Test of Div B ODH Lower sensor AS5E-1 in 5E-ODB1 using Jumper

<input type="checkbox"/>	VERIFY	MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	JUMPER	Tp2 and Tp4 on the Div B pcb in 5E-ODB1	
<input type="checkbox"/>	VERIFY	Reliqr. Div B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/>	VERIFY	Div B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div B <input type="checkbox"/>	ALARM
<input type="checkbox"/>	VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
	TURN	Div B Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	STOP
	TURN	Div B Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 5E-ODB1	
	AFTER	> 30 Secs	
<input type="checkbox"/>	VERIFY	Reliqr. Div B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Div B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>		Check for Div B Test Acceptance of Lower sensor AS5E-1 using Jumper	

1.5 Test of ODH Lower sensor AS5E-1 in 5E-ODB1 with gas

<input type="checkbox"/>	VERIFY	MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	FLOW	Helium or Nitrogen across sensor AS5E-1	
<input type="checkbox"/>	VERIFY	MCR sees Lower sensor AS5E-1 Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ALARM
	RECORD	Oxygen trip level for Div A	_____ %
	RECORD	Oxygen trip level for Div B	_____ %
<input type="checkbox"/>	VERIFY	Reliqr. ODH alarm is	SOUNDING
	HALT	Flow of gas on AS5E-1	
<input type="checkbox"/>	VERIFY	Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/>	VERIFY	Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	All red Strokes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
	WAIT	For AS5E-1 to clear (level ~ trip-level above)	
<input type="checkbox"/>	VERIFY	MCR sees Lower sensor AS5E-1 Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	VERIFY	Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	All red Strokes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	Check for Acceptance of Test of ODH Lower sensor AS5E-1 in 5E-ODB1 with gas		

1.6 Test of Div A ODH Upper (Sampling) sensor AS5E-2 in 5E-ODB2 using Jumper

<input type="checkbox"/>	VERIFY	MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	JUMPER	Tp2 and Tp4 on the Div A pcb in 5E-ODB2	
<input type="checkbox"/>	VERIFY	Reliqr. Div A ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/>	VERIFY	Div A blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	MCR sees Upper sensor AS5E-2: Div A <input type="checkbox"/>	ALARM
<input type="checkbox"/>	VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
	TURN	Div A Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	STOP
	TURN	Div A Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 5E-ODB2	
	AFTER	> 30 Secs	
<input type="checkbox"/>	VERIFY	Reliqr. Div A ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Div A blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	MCR sees Upper sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	Check for Div A Test Acceptance of Upper sensor AS5E-2 using Jumper		

1.7 Test of Div B ODH Upper (Sampling) sensor AS5E-2 in 5E-ODB2 using Jumper

<input type="checkbox"/>	VERIFY	MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
	JUMPER	Tp2 and Tp4 on the Div B pcb in 5E-ODB2	
<input type="checkbox"/>	VERIFY	Reliqr. Div B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/>	VERIFY	Div B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/>	VERIFY	MCR sees Upper sensor AS5E-2: Div B <input type="checkbox"/>	ALARM
<input type="checkbox"/>	VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/>	VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
	TURN	Div B Bypass Switch to Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	STOP
	TURN	Div B Bypass Switch from Bypass	
<input type="checkbox"/>	VERIFY	All Strobes and Alarms	CONTINUE
	REMOVE	Jumper between Tp2 and Tp4 on the Div A pcb in 5E-ODB2	
	AFTER	> 30 Secs	
<input type="checkbox"/>	VERIFY	Reliqr. Div B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Div B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	MCR sees Upper sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OK
<input type="checkbox"/>	VERIFY	West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	VERIFY	East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	CLOSED
<input type="checkbox"/>	Check for Div B Test Acceptance of Upper (Sampling) sensor AS5E-2 using Jumper		

1.8 Test of ODH Upper (Sampling) sensor AS5E-2 in 5E-ODB2 with gas

- | | | | |
|--------------------------|---|--|-----------------|
| <input type="checkbox"/> | VERIFY | MCR sees Sampling System: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OK |
| <input type="checkbox"/> | VERIFY | MCR sees Lower Sensor AS5E-1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OK |
| <input type="checkbox"/> | VERIFY | MCR sees Upper (Sampling) Sensor AS5E-2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OK |
| | FLOW | Helium or Nitrogen ~ 1" from far input port of Sampling System | |
| <input type="checkbox"/> | VERIFY | MCR sees Upper sensor AS5E-2 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ALARM |
| | RECORD | Time for Trip | _____ secs |
| | RECORD | Oxygen trip level for Div A | _____ % |
| | RECORD | Oxygen trip level for Div B | _____ % |
| <input type="checkbox"/> | VERIFY | Reliqr. ODH alarm is | SOUNDING |
| | HALT | Flow of gas in Sampling System | |
| <input type="checkbox"/> | VERIFY | Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are | SOUNDING |
| <input type="checkbox"/> | VERIFY | Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are | FLASHING |
| <input type="checkbox"/> | VERIFY | All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are | FLASHING |
| <input type="checkbox"/> | VERIFY | MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OPEN |
| <input type="checkbox"/> | VERIFY | MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OPEN |
| <input type="checkbox"/> | VERIFY | MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OPEN |
| | WAIT | For AS5E-2 to clear (level ~ trip-level above) | |
| <input type="checkbox"/> | VERIFY | MCR sees Upper sensor AS5E-2 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | OK |
| <input type="checkbox"/> | VERIFY | Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> | VERIFY | West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | CLOSED |
| <input type="checkbox"/> | VERIFY | Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | CLOSED |
| <input type="checkbox"/> | VERIFY | East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are | CLOSED |
| <input type="checkbox"/> | Check for Acceptance of Test of ODH Upper (Sampling) sensor AS5E-2 in 5E-ODB2 with gas | | |

1.9 Test of Sampling System Pump

SELECT	Airflow from the Sampling System Panel View (SSPV) menu	
RECORD	Airflow value from SSPV	_____
RECORD	HiThresh value from SSPV	_____
RECORD	LoThresh value from SSPV	_____
RECORD	Offset value from SSPV	_____
SELECT	Exit from SSPV menu to get Operation	STATUS
<input type="checkbox"/> VERIFY	Operation Status is	NORMAL
CLOSE	Flow valve to Sensor	
<input type="checkbox"/> VERIFY	After ~ _____ Secs SSPV shows	TROUBLE
<input type="checkbox"/> VERIFY	MCR sees AS5HE1 <input type="checkbox"/> , -2 <input type="checkbox"/> Div A and B	ODH
<input type="checkbox"/> VERIFY	Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/> VERIFY	Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/> VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/> VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/> VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/> VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
OPEN	Flow valve to Sensor	
<input type="checkbox"/> VERIFY	MCR sees AS5HE1 <input type="checkbox"/> , -2 <input type="checkbox"/> Div A and B still	ODH
<input type="checkbox"/> VERIFY	Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	SOUNDING
<input type="checkbox"/> VERIFY	Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	FLASHING
<input type="checkbox"/> VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	FLASHING
<input type="checkbox"/> VERIFY	MCR sees West Fan 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees Central Fan 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees East Fan 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	MCR sees West Vent 1: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/> VERIFY	MCR sees Central Vent 2: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
<input type="checkbox"/> VERIFY	MCR sees East Vent 3: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> are	OPEN
GO TO	Main menu on SSPV (Hit Enter key twice)	
SELECT	Silence option	
ENTER	Password	
SELECT	Reset and Hit Enter	
<input type="checkbox"/> VERIFY	After _____ secs (~ 15 secs acceptable) SSPV Alarm is	OFF
<input type="checkbox"/> VERIFY	MCR sees AS5HE1 <input type="checkbox"/> , -2 <input type="checkbox"/> Div A and B	OK
<input type="checkbox"/> VERIFY	Div A and B ODH alarms on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	Div A and B blue strobes on: 5E-ODB1 <input type="checkbox"/> , and 5E-ODB2 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	All red Strobes: W-ext <input type="checkbox"/> , W-in <input type="checkbox"/> , E-in <input type="checkbox"/> , E-ext <input type="checkbox"/> are	OFF

- After > 90 secs**
- ☐ **VERIFY** **West Fan 1: Div A** ☐ and **Div B** ☐ are **OFF**
 - ☐ **VERIFY** **Central Fan 2: Div A** ☐ and **Div B** ☐ are **OFF**
 - ☐ **VERIFY** **East Fan 3: Div A** ☐ and **Div B** ☐ are **OFF**
 - ☐ **VERIFY** **West Vent 1: Div A** ☐ and **Div B** ☐ are **CLOSED**
 - ☐ **VERIFY** **Central Vent 2: Div A** ☐ and **Div B** ☐ are **CLOSED**
 - ☐ **VERIFY** **East Vent 3: Div A** ☐ and **Div B** ☐ are **CLOSED**

 - SELECT** **Exit from SSPV menu to get Operation** **STATUS**

 - ☐ **VERIFY** **Operation Status is** **NORMAL**

 - SELECT** **Airflow from the Sampling System Panel View (SSPV) menu**

 - RECORD** **Airflow** value from **SSPV** _____
 - RECORD** **HiThresh** value from **SSPV** _____
 - RECORD** **LoThresh** value from **SSPV** _____
 - RECORD** **Offset** value from **SSPV** _____

 - RESET** **Reliquifier ODH in MCR**

 - LEAVE** **SSPV in menu with Operation Status** **NORMAL**

 - ☐ **VERIFY** **MCR sees AS5HE1** ☐, **-2** ☐ **Div A and B** **OK**

 - ☐ **Check for acceptance of Test of Sampling System Pump**

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____