

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.42.b Switch Yard Gate Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.42		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File  
 Collider-Accelerator Department Chairman Date

V. Castillo

C-A-OPM-ATT 4.120.42.b (Y)

1

Revision 00  
 March 10, 2006

## 4.120.42.b Switch Yard Gate Tests

### PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

---

#### Initial testing complete:

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

#### Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

#### Test results reviewed by:

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

#### Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**1.1 CONDUCT** Visual check on **Switch Yard** gates following Table-1, below

Gate	Micro Switch		Verify Elec Wiring OK	Verify Gate Box OK	Verify Open/Close Fctns OK	Verify all x's Corr.	Inspn OK Init.
	Verify Align OK	Verify Opern OK					
Switch Yard East (Swyd-E)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Switch Yard U/S Escape (Swyd-Use)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Switch Yard D/S Escape (Swyd-Dse)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
A Target (ATgt)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

**Legend:** Tick = O.K. x = Problem N/A = Not Applicable

**Table 1: Summary of Physical Inspection of AGS Gates**

☐ Check for acceptance of Visual check on AGS gates

**1.2 Test of Switch Yard East gate**

- ☐ **VERIFY** Hardware ☐, Electrical ☐ at **Swyd-E** gate is **OK**
- PLACE** Swyd in Res. Ac. (**RA**) from **MCR** with **693** key and Light/Button (**L/B**) on **U-Panel**
- ☐ **VERIFY** **MCR** sees at **U-Panel SWYD** in **RA**
- ☐ **VERIFY** At encls 2216 (**inside**) and 2215 (**outside**) **RA** light is **ON**
- ☐ **VERIFY** At encls 2216 and 2215 **Beam Disabled** light is **ON**
- ☐ **VERIFY** At encls 2216 and 2215 **Beam Operational** light is **OFF**
- ☐ **VERIFY** Attempt to **open Swyd-E** gate with **black P/B** is **SUCCESSFUL**
- HOLD** Crash glass microswitch (**CGS**), gate m-switch (**GS**) and Latch switch (**LS**) . **CLOSED**
- ☐ **VERIFY** At enclosures 2216 and 2215 Crash glass light (**CGL**) ☐, Gate light (**GL**) ☐ and Latch light (**LL**) ☐ are **ON**
- OPEN** **CGS**
- ☐ **VERIFY** **CGL** ☐, **GL** ☐ and **LL** ☐ are **OFF**
- CLOSE** **CGS** and keep **closed**
- ☐ **VERIFY** **CGL** ☐, **GL** ☐ and **LL** ☐ are **ON**
- OPEN** **GS**
- ☐ **VERIFY** At encls 2216 and 2215 **GL** ☐ and **LL** ☐ **OFF**
- CLOSE** **GS** and keep **closed** **CLOSED**
- ☐ **VERIFY** **CGL** ☐, **GL** ☐ and **LL** ☐ are **ON**

<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>LL</b>	<b>OFF</b>
	<b>CLOSE</b>	<b>LS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>RELEASE</b>	<b>GS</b> and <b>LS</b>	
	<b>HOLD</b>	Redundant gate microswitch ( <b>RDS</b> )	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 Redundant gate light ( <b>RGL</b> ) is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-E</b> gate <b>RDS</b>	<b>CLOSED</b>
	<b>OPEN</b>	<b>RDS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>RGL</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-E</b> gate <b>RDS</b>	<b>OPEN</b>
	<b>CLOSE</b>	<b>Swyd-E</b> gate	
	<b>PLACE</b>	SWYD in Con. Acs. ( <b>CA</b> ) from <b>MCR</b> with <b>693</b> key and <b>L/B</b> on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at <b>U-Panel</b> <b>SWYD</b> in	<b>CA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>RA</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encl 2216 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>Not Reset</b> light is	<b>ON</b>
	<b>RESET</b>	<b>Swyd-E</b> gate at encl 2215 with <b>BNL 11</b> key	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-E</b> gate	<b>RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open Swyd-E</b> gate at encl <b>2215</b> with <b>BNL 11</b> key and <b>Sim. release</b> on <b>W-Panel</b> from <b>MCR</b>	<b>SUCCESSFUL</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2216 and 2215 <b>Not Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-E</b> gate	<b>NOT RESET</b>
	<b>CLOSE</b>	<b>Swyd-E</b> gate	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-E</b> gate <b>RDS</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>Check for acceptance of Test of Switch Yard East gate</b>		

### 1.3 Test of Switch Yard Upstream Escape (Swyd-Use) gate

<input type="checkbox"/>	<b>VERIFY</b>	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at <b>Swyd-Use</b> gate is	<b>OK</b>
	<b>PLACE</b>	Swyd in Res. Acs. ( <b>RA</b> ) from <b>MCR</b> with <b>693</b> key and Light/Button ( <b>L/B</b> ) on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at <b>U-Panel</b> <b>SWYD</b> in	<b>RA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 ( <b>inside</b> ) and 2415 ( <b>outside</b> ) <b>RA</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>Beam Operational</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open Swyd-Use</b> gate with <b>black P/B</b> is	<b>SUCCESSFUL</b>
	<b>HOLD</b>	Crash glass microswitch ( <b>CGS</b> ), gate m-switch ( <b>GS</b> ) and Latch switch ( <b>LS</b> ) .	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At enclosures 2416 and 2415 Crash glass light ( <b>CGL</b> ) <input type="checkbox"/> , Gate light ( <b>GL</b> ) <input type="checkbox"/> and Latch light ( <b>LL</b> ) <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>CGS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>OFF</b>

<input type="checkbox"/>	<b>CLOSE</b>	<b>CGS</b> and keep <b>closed</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
<input type="checkbox"/>	<b>OPEN</b>	<b>GS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/>	<b>OFF</b>
<input type="checkbox"/>	<b>CLOSE</b>	<b>GS</b> and keep <b>closed</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
<input type="checkbox"/>	<b>OPEN</b>	<b>LS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>LL</b>	<b>OFF</b>
<input type="checkbox"/>	<b>CLOSE</b>	<b>LS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
<input type="checkbox"/>	<b>RELEASE</b>	<b>GS</b> and <b>LS</b>	
<input type="checkbox"/>	<b>HOLD</b>	Redundant gate microswitch ( <b>RDS</b> )	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 Redundant gate light ( <b>RGL</b> ) is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Use</b> gate <b>RDS</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>OPEN</b>	<b>RDS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>RGL</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Use</b> gate <b>RDS</b>	<b>OPEN</b>
<input type="checkbox"/>	<b>CLOSE</b>	<b>Swyd-Use</b> gate	
<input type="checkbox"/>	<b>PLACE</b>	<b>SWYD</b> in Con. Acs. ( <b>CA</b> ) from <b>MCR</b> with <b>693</b> key and <b>L/B</b> on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at <b>U-Panel SWYD</b> in	<b>CA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>RA</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encl 2416 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>Not Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>RESET</b>	<b>Swyd-Use</b> gate at encl 2415 with <b>BNL 11</b> key	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Use</b> gate	<b>RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open Swyd-Use</b> gate at encl <b>2415</b> with <b>BNL 11</b> key and <b>Sim. release</b> on W-Panel from <b>MCR</b>	<b>SUCCESSFUL</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2416 and 2415 <b>Not Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Use</b> gate	<b>NOT RESET</b>
<input type="checkbox"/>	<b>CLOSE</b>	<b>Swyd-Use</b> gate	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Use</b> gate <b>RDS</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>Check for acceptance of Test of Switch Yard Upstream Escape gate</b>		

#### 1.4 Test of Switch Yard Downstream Escape (Swyd-Dse) gate

<input type="checkbox"/>	<b>VERIFY</b>	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at <b>Swyd-Dse</b> gate is	<b>OK</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Swyd</b> in Res. Acs. ( <b>RA</b> ) from <b>MCR</b> with <b>693</b> key and Light/Button ( <b>L/B</b> ) on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at <b>U-Panel SWYD</b> in	<b>RA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 ( <b>inside</b> ) and 2954 ( <b>outside</b> ) <b>RA</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>Beam Disabled</b> light is	<b>ON</b>

<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>Beam Operational</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open Swyd-Dse</b> gate with <b>black P/B</b> is	<b>SUCCESSFUL</b>
	<b>HOLD</b>	Crash glass microswitch ( <b>CGS</b> ), gate m-switch ( <b>GS</b> ) and Latch switch ( <b>LS</b> ) .	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At enclosures 2955 and 2954 Crash glass light ( <b>CGL</b> ) <input type="checkbox"/> , Gate light ( <b>GL</b> ) <input type="checkbox"/> and Latch light ( <b>LL</b> ) <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>CGS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>OFF</b>
	<b>CLOSE</b>	<b>CGS</b> and keep <b>closed</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>GS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/>	<b>OFF</b>
	<b>CLOSE</b>	<b>GS</b> and keep <b>closed</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>LS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>LL</b>	<b>OFF</b>
	<b>CLOSE</b>	<b>LS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>LL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>RELEASE</b>	<b>GS</b> and <b>LS</b>	
	<b>HOLD</b>	Redundant gate microswitch ( <b>RDS</b> )	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 Redundant gate light ( <b>RGL</b> ) is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Dse</b> gate <b>RDS</b>	<b>CLOSED</b>
	<b>OPEN</b>	<b>RDS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>RGL</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Dse</b> gate <b>RDS</b>	<b>OPEN</b>
	<b>CLOSE</b>	<b>Swyd-Dse</b> gate	
	<b>PLACE</b>	SWYD in Con. Acs. ( <b>CA</b> ) from <b>MCR</b> with <b>693</b> key and <b>L/B</b> on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at <b>U-Panel SWYD</b> in	<b>CA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>RA</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encl 2955 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>Not Reset</b> light is	<b>ON</b>
	<b>RESET</b>	<b>Swyd-Dse</b> gate at encl 2954 with <b>BNL 11</b> key	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Dse</b> gate	<b>RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open Swyd-Dse</b> gate at encl <b>2954</b> with <b>BNL 11</b> key and <b>Sim. release</b> on W-Panel from <b>MCR</b>	<b>SUCCESSFUL</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 2955 and 2954 <b>Not Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Dse</b> gate	<b>NOT RESET</b>
	<b>CLOSE</b>	<b>Swyd-Dse</b> gate	
<input type="checkbox"/>	<b>VERIFY</b>	MCR sees at U-Panel <b>Swyd-Dse</b> gate <b>RDS</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>Check for acceptance of Test of Switch Yard Downstream Escape gate</b>		

## 1.5 Test of A Target (ATgt) gate

<input type="checkbox"/>	<b>VERIFY</b>	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at <b>ATgt</b> gate is	<b>OK</b>
	<b>PLACE</b>	Swyd in Res. Acs. ( <b>RA</b> ) from <b>MCR</b> with <b>693</b> key and Light/Button ( <b>L/B</b> ) on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at <b>U-Panel</b> <b>SWYD</b> in	<b>RA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 ( <b>inside</b> ) and 3632 ( <b>outside</b> ) <b>RA</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>Beam Operational</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open ATgt</b> gate with <b>black P/B</b> is	<b>SUCCESSFUL</b>
	<b>HOLD</b>	Crash glass microswitch ( <b>CGS</b> ), gate m-switch ( <b>GS</b> ) and Bolt switch ( <b>BS</b> ) .	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At enclosures 3633 and 3632 Crash glass light ( <b>CGL</b> ) <input type="checkbox"/> , Gate light ( <b>GL</b> ) <input type="checkbox"/> and Bolt light ( <b>BL</b> ) <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>CGS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>BL</b> <input type="checkbox"/> are	<b>OFF</b>
	<b>CLOSE</b>	<b>CGS</b> and keep <b>closed</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>BL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>GS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>GL</b> <input type="checkbox"/> and <b>BL</b> <input type="checkbox"/>	<b>OFF</b>
	<b>CLOSE</b>	<b>GS</b> and keep <b>closed</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>BL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>OPEN</b>	<b>BS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>BL</b>	<b>OFF</b>
	<b>CLOSE</b>	<b>BS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>CGL</b> <input type="checkbox"/> , <b>GL</b> <input type="checkbox"/> and <b>BL</b> <input type="checkbox"/> are	<b>ON</b>
	<b>RELEASE</b>	<b>GS</b> and <b>LS</b>	
	<b>HOLD</b>	Redundant gate microswitch ( <b>RDS</b> )	<b>CLOSED</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 Redundant gate light ( <b>RGL</b> ) is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at U-Panel <b>ATgt</b> gate <b>RDS</b>	<b>CLOSED</b>
	<b>OPEN</b>	<b>RDS</b>	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>RGL</b> is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at U-Panel <b>ATgt</b> gate <b>RDS</b>	<b>OPEN</b>
	<b>CLOSE</b>	<b>ATgt</b> gate	
	<b>PLACE</b>	SWYD in Con. Acs. ( <b>CA</b> ) from <b>MCR</b> with <b>693</b> key and <b>L/B</b> on <b>U-Panel</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at <b>U-Panel</b> <b>SWYD</b> in	<b>CA</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>RA</b> light is	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encl 3633 <b>Beam Disabled</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>Not Reset</b> light is	<b>ON</b>
	<b>RESET</b>	<b>ATgt</b> gate at encl 3632 with <b>BNL 11</b> key	
<input type="checkbox"/>	<b>VERIFY</b>	At encls 3633 and 3632 <b>Reset</b> light is	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees at U-Panel <b>ATgt</b> gate	<b>RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	Attempt to <b>open ATgt</b> gate at encl <b>3632</b> with <b>BNL 11</b> key and <b>Sim. release</b> on W-Panel from <b>MCR</b>	<b>SUCCESSFUL</b>

- |                          |                                                                           |                                                  |                  |
|--------------------------|---------------------------------------------------------------------------|--------------------------------------------------|------------------|
| <input type="checkbox"/> | <b>VERIFY</b>                                                             | At encls 3633 and 3632 <b>Not Reset</b> light is | <b>ON</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>                                                             | MCR sees at U-Panel <b>ATgt</b> gate             | <b>NOT RESET</b> |
|                          | <b>CLOSE</b>                                                              | <b>ATgt</b> gate                                 |                  |
| <input type="checkbox"/> | <b>VERIFY</b>                                                             | MCR sees at U-Panel <b>ATgt</b> gate <b>RDS</b>  | <b>CLOSED</b>    |
| <input type="checkbox"/> | <b>Check for acceptance of Test of Switch Yard Downstream Escape gate</b> |                                                  |                  |

# **END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_