

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.72.b LINAC Gate Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.72		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ *Signature on File* _____
 Collider-Accelerator Department Chairman Date

V. Castillo

C-A-OPM-ATT 4.120.72.b (Y)

1

Revision 00
 March 10, 2006

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 CONDUCT Visual check on **LINAC** doors following Table-1, below

Gate	Micro Switch		Verify Elec Wiring OK	Verify Gate Box OK	Verify Open/Close Fctns OK	Verify all x's Corr.	Inspn OK Init.
	Verify Align OK	Verify Opern OK					
AGS/HEBT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
HEBT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
BLIP	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
PLUG	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Plug Door Swing (PDS)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Tank9	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Tank1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Legend: Tick = O.K. x = Problem N/A = Not Applicable

Table 1: Summary of Physical Inspection of LINAC Gates

☐ Check for acceptance of Visual check on LINAC gates

1.2 Test of AGS/HEBT (A/H) gate

- | | | |
|--|---|-------------------|
| <input type="checkbox"/> VERIFY PLACE | Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at A/H gate is Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B | O.K. |
| <input type="checkbox"/> VERIFY | Linac is in | RA |
| <input type="checkbox"/> VERIFY OPEN | Attempt to open A/H gate with AA256 key from AGS side | SUCCESSFUL |
| <input type="checkbox"/> VERIFY | Crash Glass switch At encl 4880 relay EK10 is | OFF |
| <input type="checkbox"/> VERIFY | A/H Crash light at encl 4880 is | ON |
| <input type="checkbox"/> VERIFY | Crash light at A/H gate is | OFF |
| <input type="checkbox"/> CLOSE | Crash Glass switch and leave closed | |
| <input type="checkbox"/> VERIFY | At encl 4880 relay EK10 is | ON |
| <input type="checkbox"/> VERIFY | A/H Crash light at encl 4880 is | OFF |
| <input type="checkbox"/> VERIFY | Crash light at A/H gate is | ON |
| <input type="checkbox"/> HOLD | Gate MS and Electric Strike (ES) | CLOSED |
| <input type="checkbox"/> VERIFY | Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are | ON |
| <input type="checkbox"/> OPEN | Gate MS | |
| <input type="checkbox"/> VERIFY | Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are | OFF |
| <input type="checkbox"/> CLOSE | Gate MS and hold | CLOSED |

<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
<input type="checkbox"/>	OPEN	ES	
<input type="checkbox"/>	VERIFY	Gate lamp is	ON
<input type="checkbox"/>	VERIFY	ES lamp is	OFF
	OPEN	A/H gate	
	CLOSE	Gate redundant (GR) microswitch (MS)	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK11 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 A/H N/Closed light is	OFF
	OPEN	GR MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK11 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 A/H N/Closed light is	ON
	CLOSE	A/H gate	
<input type="checkbox"/>	VERIFY	A/H gate is	CLOSED
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	At A/H gate-box N/Reset light is	ON
<input type="checkbox"/>	VERIFY	At A/H gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK9 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	ON
	RESET	A/H Gate with BNL-3 key	
<input type="checkbox"/>	VERIFY	At A/H gate-box N/Reset light is	ON
<input type="checkbox"/>	VERIFY	At A/H gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK9 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	ON
<input type="checkbox"/>	VERIFY	Attempt to open gate with MCR S/R and AA256 key from AGS side	SUCCESSFUL
<input type="checkbox"/>	VERIFY	At A/H gate-box N/Reset light is	ON
<input type="checkbox"/>	VERIFY	At A/H gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK9 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	ON
	CLOSE	A/H gate	
<input type="checkbox"/>	Check for acceptance of Test of AGS/HEBT gate		

1.3 Test of HEBT gate

<input type="checkbox"/>	VERIFY	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at HEBT gate is	O.K.
	PLACE	Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open HEBT gate with local P/B	SUCCESSFUL
	OPEN	Crash Glass switch	
<input type="checkbox"/>	VERIFY	Crash light at HEBT gate	OFF
	CLOSE	Crash Glass switch and leave closed	
<input type="checkbox"/>	VERIFY	Crash light at HEBT gate is	ON
	HOLD	Gate MS and Electric Strike (ES)	CLOSED

<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	Gate MS	
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	OFF
	CLOSE	Gate MS and hold	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	ES	
<input type="checkbox"/>	VERIFY	Gate lamp is	ON
<input type="checkbox"/>	VERIFY	ES lamp is	OFF
	OPEN	HEBT gate	
	CLOSE	Gate redundant (GR) microswitch (MS)	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK12 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 HEBT N/Closed light is	OFF
	OPEN	GR MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK12 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 HEBT N/Closed light is	ON
	CLOSE	HEBT gate	
<input type="checkbox"/>	VERIFY	HEBT gate is	CLOSED
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	HEBT gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relays FK1 <input type="checkbox"/> and FK8 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
	RESET	HEBT Gate with ME-17 key	
<input type="checkbox"/>	VERIFY	HEBT gate-box Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay FK1 <input type="checkbox"/> and FK8 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	OFF
<input type="checkbox"/>	VERIFY	Attempt to open gate with local P/B	SUCCESSFUL
<input type="checkbox"/>	VERIFY	At HEBT gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay FK1 <input type="checkbox"/> and FK8 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
	CLOSE	HEBT gate	
<input type="checkbox"/>	Check for acceptance of Test of HEBT gate		

1.4 Test of BLIP gate

<input type="checkbox"/>	VERIFY	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at BLIP gate is	O.K.
	PLACE	Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open BLIP gate with local P/B	SUCCESSFUL
	OPEN	Crash Glass switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK13 is	OFF
	CLOSE	Crash Glass switch and leave closed	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK13 is	ON

<input type="checkbox"/>	HOLD	Gate MS and Electric Strike (ES)	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
<input type="checkbox"/>	OPEN	Gate MS	
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	OFF
<input type="checkbox"/>	CLOSE	Gate MS and hold	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
<input type="checkbox"/>	OPEN	ES	
<input type="checkbox"/>	VERIFY	Gate lamp is	ON
<input type="checkbox"/>	VERIFY	ES lamp is	OFF
<input type="checkbox"/>	OPEN	Gate redundant (GR) microswitch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK13 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 BLIP Door Redun. N/Closed light is	ON
<input type="checkbox"/>	VERIFY	GR light at BLIP gate is	OFF
<input type="checkbox"/>	CLOSE	GR MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay IK13 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 BLIP Door Redun. N/Closed light is	OFF
<input type="checkbox"/>	VERIFY	GR light at BLIP gate is	ON
<input type="checkbox"/>	CLOSE	BLIP gate	
<input type="checkbox"/>	VERIFY	BLIP gate is	CLOSED
<input type="checkbox"/>	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	At BLIP gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relays IK9 <input type="checkbox"/> and EK4 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
<input type="checkbox"/>	RESET	BLIP Gate with ME-17 key	
<input type="checkbox"/>	VERIFY	At BLIP gate-box Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relays IK9 <input type="checkbox"/> and EK4 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	OFF
<input type="checkbox"/>	VERIFY	Attempt to open gate with MCR S/R and local P/B	SUCCESSFUL
<input type="checkbox"/>	VERIFY	At BLIP gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relays IK9 <input type="checkbox"/> and EK4 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
<input type="checkbox"/>	CLOSE	BLIP gate	
<input type="checkbox"/>	Check for acceptance of Test of BLIP gate		

1.5 Test of Plug Door (PD)Gate

<input type="checkbox"/>	VERIFY	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at PD gate is	O.K.
<input type="checkbox"/>	PLACE	Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open PD gate with BNL-3 key	SUCCESSFUL
<input type="checkbox"/>	OPEN	Outside Crash Glass box switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK1 is	OFF
<input type="checkbox"/>	VERIFY	PD Gate Crash light at encl 4880 is	ON

<input type="checkbox"/>	VERIFY	Crash light at PD gate	OFF
	CLOSE	Outside Crash Glass switch and leave closed	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK1 is	ON
<input type="checkbox"/>	VERIFY	PD Gate Crash light at encl 4880 is	OFF
<input type="checkbox"/>	VERIFY	Crash light at PD gate is	ON
	OPEN	Inside Crash Glass box switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK1 is	OFF
<input type="checkbox"/>	VERIFY	PD Gate Crash light at encl 4880 is	ON
<input type="checkbox"/>	VERIFY	Crash light at PD gate	OFF
	CLOSE	Inside Crash Glass switch and leave closed	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK1 is	ON
<input type="checkbox"/>	VERIFY	PD Gate Crash light at encl 4880 is	OFF
<input type="checkbox"/>	VERIFY	Crash light at PD gate is	ON
	CLOSE	Both PD Gate MS	
<input type="checkbox"/>	VERIFY	At PD gate Door Switch light is	ON
	RELEASE	Left PD gate MS	
<input type="checkbox"/>	VERIFY	At PD gate Door Switch light is	OFF
	CLOSE	Both PD Gate MS	
<input type="checkbox"/>	VERIFY	At PD gate Door Switch light is	ON
	RELEASE	Right PD gate MS	
<input type="checkbox"/>	VERIFY	At PD gate Door Switch light is	OFF
	OPEN	Gate redundant (GR) MS near Swing gate	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK2 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 PD Door Redun. N/Closed light is	ON
<input type="checkbox"/>	VERIFY	GR light at PD gate is	OFF
	CLOSE	GR MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK2 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 PD Door Redun. N/Closed light is	OFF
<input type="checkbox"/>	VERIFY	GR light at PD gate is	ON
	CLOSE	PD gate	
<input type="checkbox"/>	VERIFY	Alarm sounds while PD is	CLOSING
<input type="checkbox"/>	VERIFY	PD is	CLOSED
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	At PD gate-box N/Reset light is	ON
<input type="checkbox"/>	VERIFY	At PD gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK12 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	ON
	RESET	PD Gate with ME-17 key	
<input type="checkbox"/>	VERIFY	At PD gate-box N/Reset light is	OFF
<input type="checkbox"/>	VERIFY	At PD gate-box Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK12 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	OFF
<input type="checkbox"/>	VERIFY	Attempt to open gate with MCR S/R to start the process	SUCCESSFUL
<input type="checkbox"/>	VERIFY	Alarm sounds while PD is	OPENING
<input type="checkbox"/>	VERIFY	At PD gate-box Reset light is	OFF

<input type="checkbox"/>	VERIFY	At encl 4880 relay DK12 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Reset light is	ON
	TRIP	PD Emergency stop bar	
<input type="checkbox"/>	VERIFY	PD stops	OPENING
	RESUME	PD opening	
<input type="checkbox"/>	VERIFY	PD continues to	OPEN
	LEAVE	PD open	
<input type="checkbox"/>	Check for acceptance of Test of Plug Door gate		

1.6 Test of Plug Door Swing (PDS) gate

<input type="checkbox"/>	VERIFY	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at PDS gate is	O.K.
	PLACE	Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open PDS gate with AA256 key	SUCCESSFUL
	OPEN	Crash Glass switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
	CLOSE	Crash Glass switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	OFF
	OPEN	PDS gate switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
	CLOSE	PDS gate switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	OFF
	OPEN	PDS gate	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	ON
	CLOSE	PDS gate	
<input type="checkbox"/>	VERIFY	At encl 4880 relay EK3 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 N/Locked light is	OFF
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	Attempt to open PDS gate with AA256 key with NO MCR S/R	SUCCESSFUL
<input type="checkbox"/>	Check for acceptance of Test of Plug Door Swing (PDS) gate		

1.7 Test of Tank 1 (TK1) gate

<input type="checkbox"/>	VERIFY PLACE	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at TK1 gate is Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	O.K.
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open TK1 gate with AA256 key and P/B for Slide-bolt	SUCCESSFUL
	OPEN	Crash Glass switch	
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK4 is	OFF
<input type="checkbox"/>	VERIFY	TK1 Prime Crash light at encl 4880 is	ON
<input type="checkbox"/>	VERIFY	Crash light at TK1 gate	OFF
	CLOSE	Crash Glass switch and leave closed	
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK4 is	ON
<input type="checkbox"/>	VERIFY	TK1 Prime Crash light at encl 4880 is	OFF
<input type="checkbox"/>	VERIFY	Crash light at TK1 gate is	ON
	HOLD	Gate MS and Electric Strike (ES)	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	Gate MS	
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	OFF
	CLOSE	Gate MS and hold	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	ES	
<input type="checkbox"/>	VERIFY	Gate lamp is	ON
<input type="checkbox"/>	VERIFY	ES lamp is	OFF
	OPEN	Gate redundant (GR) MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK5 is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 TK1 Door Redun. N/Closed light is	ON
<input type="checkbox"/>	VERIFY	GR light at TK1 gate is	OFF
	CLOSE	GR MS	
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK5 is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 TK1 Door Redun. N/Closed light is	OFF
<input type="checkbox"/>	VERIFY	GR light at TK1 gate is	ON
	CLOSE	TK1 gate	
<input type="checkbox"/>	VERIFY	TK1 gate is	CLOSED
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA
<input type="checkbox"/>	VERIFY	At TK1 gate-box Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK3 <input type="checkbox"/> and IK10 <input type="checkbox"/> are	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 <input type="checkbox"/> N/Reset light and at gate-box <input type="checkbox"/> N/Reset is	ON
<input type="checkbox"/>	VERIFY	At TK1 gate-box RF Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK6 is	OFF
	RESET	TK1 Gate with BNL-3 key	
<input type="checkbox"/>	VERIFY	At TK1 gate-box Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK3 <input type="checkbox"/> and IK10 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 4880 <input type="checkbox"/> N/Reset light and at gate-box <input type="checkbox"/> N/Reset is	OFF
<input type="checkbox"/>	VERIFY	At TK1 gate-box RF Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK6 is	ON

<input type="checkbox"/>	VERIFY	DK2 , Linac Safely OFF, is	ON
<input type="checkbox"/>	VERIFY	Attempt to open gate with MCR S/R , BNL-3 key for Slide-bolt and ME-17 key	SUCCESSFUL
	CLOSE	TK1 gate	
<input type="checkbox"/>	VERIFY	At TK1 gate-box Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK3 <input type="checkbox"/> and IK10 <input type="checkbox"/> are	ON
<input type="checkbox"/>	VERIFY	At encl 4880 <input type="checkbox"/> N/Reset light and at gate-box <input type="checkbox"/> N/Reset is	OFF
<input type="checkbox"/>	VERIFY	At TK1 gate-box RF Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK6 is	OFF
	PLACE	Linac in RA at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
	PLACE	Linac in RF Controlled Access (RFCA) at encl 4880 with ME-16 key turned right	
<input type="checkbox"/>	VERIFY	Linac is in	RFCA
	RESET	TK1 Gate with ME-16 key for RF	
<input type="checkbox"/>	VERIFY	At TK1 gate-box RF Reset light is	ON
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK6 is	ON
<input type="checkbox"/>	VERIFY	Attempt to open gate with MCR S/R , BNL-3 key for Slide-bolt and ME-16 key	SUCCESSFUL
<input type="checkbox"/>	VERIFY	At TK1 gate-box RF Reset light is	OFF
<input type="checkbox"/>	VERIFY	At encl 4880 relay DK6 is	OFF
	CLOSE	TK1 gate	
<input type="checkbox"/>	Check for acceptance of Test of TK1 gate		

1.8 Test of Tank 9 (TK9) gate

<input type="checkbox"/>	VERIFY	Hardware <input type="checkbox"/> , Electrical <input type="checkbox"/> at TK9 gate is	O.K.
	PLACE	Linac in Restricted Access (RA) at encl 4880 with BNL-3 key and green P/B	
<input type="checkbox"/>	VERIFY	Linac is in	RA
<input type="checkbox"/>	VERIFY	Attempt to open TK9 gate with P/B	SUCCESSFUL
	HOLD	Gate MS and Electric Strike (ES)	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	Gate MS	
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	OFF
	CLOSE	Gate MS and hold	CLOSED
<input type="checkbox"/>	VERIFY	Gate lamp <input type="checkbox"/> and ES lamp <input type="checkbox"/> are	ON
	OPEN	ES	
<input type="checkbox"/>	VERIFY	Gate lamp is	ON
<input type="checkbox"/>	VERIFY	ES lamp is	OFF
	CLOSE	TK9 gate	
<input type="checkbox"/>	VERIFY	TK9 gate is	CLOSED
	PLACE	Linac in Controlled Access (CA) at encl 4880 with BNL-3 key and P/B	
<input type="checkbox"/>	VERIFY	Linac is in	CA

- | | | | |
|--------------------------|---|--|-------------------|
| <input type="checkbox"/> | VERIFY | At TK9 gate-box Reset light is | OFF |
| <input type="checkbox"/> | VERIFY | At encl 4880 relay DK7 <input type="checkbox"/> and IK7 <input type="checkbox"/> is | OFF |
| <input type="checkbox"/> | VERIFY | At encl 4880 N/Locked light is | ON |
| | RESET | TK9 Gate with ME-17 key for beam | |
| <input type="checkbox"/> | VERIFY | At TK9 gate-box Reset light is | ON |
| <input type="checkbox"/> | VERIFY | At encl 4880 relay DK7 <input type="checkbox"/> and IK7 <input type="checkbox"/> are | ON |
| <input type="checkbox"/> | VERIFY | At encl 4880 N/Locked light is | OFF |
| <input type="checkbox"/> | VERIFY | Attempt to open gate with MCR S/R and ME-17 key | SUCCESSFUL |
| | CLOSE | TK9 gate | |
| | RESET | TK9 Gate with ME-16 key for RF | |
| <input type="checkbox"/> | VERIFY | At TK9 gate-box Reset light is | ON |
| <input type="checkbox"/> | VERIFY | At encl 4880 relay IK3 is | ON |
| <input type="checkbox"/> | VERIFY | At encl 4880 N/Locked light is | OFF |
| <input type="checkbox"/> | VERIFY | Attempt to open gate with MCR S/R and ME-16 key | SUCCESSFUL |
| <input type="checkbox"/> | VERIFY | At TK9 gate-box Reset light is | OFF |
| <input type="checkbox"/> | VERIFY | At encl 4880 relay IK3 is | OFF |
| <input type="checkbox"/> | VERIFY | At encl 4880 N/Locked light is | ON |
| | CLOSE | TK9 gate | |
| <input type="checkbox"/> | Check for acceptance of Test of TK9 gate | | |

1.9 Test of MCR Simultaneous Release

- | | | | |
|--------------------------|--|---|-----------|
| | GIVE | Simultaneous Release from MCR | |
| <input type="checkbox"/> | VERIFY | At encl 4880 relay BK8 is | ON |
| <input type="checkbox"/> | Check for acceptance of Test of MCR Simultaneous Release. | | |

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____