

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.3.e 4 O'CLOCK (PEER 9) MODE 25 TESTS FROM LOCAL PANEL

C-A-OPM Procedures in which this Attachment is used.		
4.120.3		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ ***Signature on File*** _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.3.e 4 O'CLOCK (PEER 9) MODE 25 TESTS FROM LOCAL PANEL

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 Confirm proper response of a Critical Device Enable in Mode 25 to a Key release:

At the **Local Control Panel** in the **RF** control room in **1004A**:

- | | | |
|--|---|----------------|
| <input type="checkbox"/> PLACE | PEER 9 in No Access (MODE 25) . | MODE 25 |
| <input type="checkbox"/> VERIFY | that the local control panel indicates that PEER 9 is in | OFF |
| <input type="checkbox"/> VERIFY | RF CD#1 READBACK OK lamp on the local control panel is | OFF |
| <input type="checkbox"/> VERIFY | RF CD#2 READBACK OK lamp on the local control panel is | ON |
| <input type="checkbox"/> VERIFY | Circuit Breaker of RF Cavity PS is | |

Push & Hold	Push Button simulating Enable for RF Cavity PS	
TURN	Key in Local Panel to	OFF

- | | | |
|--|---|---------------|
| <input type="checkbox"/> VERIFY | PEER 9 is in (Safe Mode) | MODE 1 |
| <input type="checkbox"/> VERIFY | Circuit Breaker for RF Cavity PS HV drops | OUT |
| <input type="checkbox"/> VERIFY | NG Hware light is | ON |
| RESET | NG Hware from PLC | |
| <input type="checkbox"/> VERIFY | NG Hware light is | OFF |

CONDUCT Above **Test Sequence** following table below

RF Cavity PS	Verify Peer 9 in Mode 25	Push & Hold	Turn LP Key	Verify Peer 9 goes to Mode 1	Verify Ckt Bkr pops	Verify NG Hware light On	Rel. Push Buttn	Do PLC reset of NG Hware	Verify NG Hware light Off	Go to Mode 25 & next test
Y04 – CAVA3.1	<input type="checkbox"/>	A1-00		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVA3.2	<input type="checkbox"/>	A1-03		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVS3.1	<input type="checkbox"/>	A1-07		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
G4 – CAVSX3	<input type="checkbox"/>	A1-14		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
Y04 – CAVA3.2	<input type="checkbox"/>	B2-01		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVS3.3	<input type="checkbox"/>	B2-11		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
Y04 – CAVS3.2	<input type="checkbox"/>	B2-05		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
G4 – CAVSX2	<input type="checkbox"/>	B2-13		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
Y04 – CAVS3.1	<input type="checkbox"/>	A2-04		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVS3.2	<input type="checkbox"/>	A2-10		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
G4 – CAVSX1	<input type="checkbox"/>	A2-12		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
Y04 – CAVS3.3	<input type="checkbox"/>	B1-06		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVA3.1	<input type="checkbox"/>	B1-02		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
G4 – CAVSX4	<input type="checkbox"/>	B1-15		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	End of Test

- ☐ Check for Acceptance of Confirm proper response of a Critical Device Enable in Mode 25 to a Key release

1.2 Confirm the Reachback response of Power Supplies: Y04-CAVA3.1 with tied-in Y04-Landau, and B14-CAVA3.1with tied-in B14-Landau, to a Critical Device Enable in Mode 25 and a Key release.

At the **Local Control Panel** in the **RF** control room in **1004A**:

- ☐ **PLACE** **PEER 9** in **No Access (MODE 25)**.
- ☐ **VERIFY** that the local control panel indicates that **PEER 9** is in **MODE 25**
- ☐ **VERIFY** **RF CD#1 READBACK OK** lamp on the local control panel is **OFF**
- ☐ **VERIFY** **RF CD#2 READBACK OK** lamp on the local control panel is **OFF**
- ☐ **VERIFY** **Circuit Breaker** of **RF Cavity PS** is **ON**

- Push & Hold** **Push Button** simulating **On Status** for **RF Cavity PS**
- TURN** **Key** in **Local Panel** to **OFF**

- ☐ **VERIFY** **PEER 9** is in **(Safe Mode)** **MODE 1**
- ☐ **VERIFY** **Circuit Breaker** for **RF Cavity PS HV** drops **OFF**
- ☐ **VERIFY** **NG Hware** light is **ON**
- RESET** **NG Hware** from **PLC**
- ☐ **VERIFY** **NG Hware** light is **OFF**

CONDUCT Above **Test Sequence** following table below

RF Cavity PS	Verify Peer 9 in Mode 25	Push & Hold	Turn LP Key	Verify Peer 9 goes to Mode 1	Verify Ckt Bkr pops	Verify NG Hware light On	Rel. Push Buttn	Do PLC reset of NG Hware	Verify NG Hware light Off	Go to Mode 25 & next test
Y04 – CAVA3.1	<input type="checkbox"/>	A1-00		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
B14 – CAVA3.1	<input type="checkbox"/>	A1-07		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

- ☐ **Check for Acceptance of Confirm the Reachback response of Power Supplies: Y04-CAVA3.1 with tied-in Y04-Landau, and B14-CAVA3.1with tied-in B14-Landau, to a Critical Device Enable in Mode 25 and a Key release**

1.3 Test that a Crash Operator forces the system from Mode 25 to Mode 1

- | | | | |
|--------------------------|---------------|---|----------------|
| | PLACE | PEER 9 in No Access (MODE 25). | |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 is in | MODE 25 |
| <input type="checkbox"/> | VERIFY | LCP sees CD#1 light <input type="checkbox"/> and CD#2 light <input type="checkbox"/> go | OFF |
| | WAIT | Beam Imminent Alarm to stop sounding | |
| | PULL | Any Crash Operator: #_____ in Zone 4Z1 | |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 goes to | MODE 1 |
| <input type="checkbox"/> | VERIFY | LCP sees CD#1 light <input type="checkbox"/> and CD#2 light <input type="checkbox"/> | ON |
| | REARM | Crash Operator | |
| | RESET | Crash at LCP | |
| <input type="checkbox"/> | VERIFY | Crash | RESET |
| | PLACE | PEER 9 in Restricted Access (MODE 9). | |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 is in | MODE 9 |
- ☐ **Check for Acceptance of Test that a Crash Operator forces the system from Mode 25 to Mode 1.**

1.4 Test that a Crash Operator stops the Beam Imminent Alarm from sounding and forces the system from Mode 25 to Mode 1.

- | | | | |
|--------------------------|---------------|---|-----------------|
| | PLACE | PEER 9 in No Access (MODE 25). | |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 is in | MODE 25 |
| <input type="checkbox"/> | VERIFY | LCP sees CD#1 light <input type="checkbox"/> and CD#2 light <input type="checkbox"/> go | OFF |
| | PULL | Any Crash Operator: #_____ in Zone 4Z1 while Alarm is sounding | |
| <input type="checkbox"/> | VERIFY | Alarm stops | SOUNDING |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 goes to | MODE 1 |
| <input type="checkbox"/> | VERIFY | LCP sees CD#1 light <input type="checkbox"/> and CD#2 light <input type="checkbox"/> go | ON |
| | REARM | Crash Operator | |
| | RESET | Crash at LCP | |
| <input type="checkbox"/> | VERIFY | Crash | RESET |
| | PLACE | PEER 9 in Restricted Access (MODE 9). | |
| <input type="checkbox"/> | VERIFY | LCP sees PEER 9 is in | MODE 9 |
- ☐ **Check for Acceptance of Test that a Crash Operator stops the Beam Imminent Alarm from sounding and forces the system from Mode 25 to Mode 1.**

1.5 Test status of No Access and RF Hazard gate lights in Mode 25.

	PLACE	Peer 9 in Controlled Access (Mode 18)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 is in Controlled Access	MODE 18
	RESET	Gates:	
	FORCE	Zone 4Z1	
	SWEEP		
<input type="checkbox"/>	VERIFY	LCP sees Zone 4Z1	SWEPT
<input type="checkbox"/>	VERIFY	Red No Access light at gate 4GE1 is	OFF
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GE1 is	OFF
<input type="checkbox"/>	VERIFY	Red No Access light at gate 4GE2 is	OFF
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GE2 is	OFF
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 3GI1 is	OFF
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GI1 is	OFF
	PLACE	Peer 9 in No Access (Mode 25)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> in No Access	MODE 25
<input type="checkbox"/>	VERIFY	Time _____ secs for RF Imminent Alarms to stop sounding	
<input type="checkbox"/>	VERIFY	Red No Access light at gate 4GE1 is	ON
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GE1 is	ON
<input type="checkbox"/>	VERIFY	Red No Access light at gate 4GE2 is	ON
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GE2 is	ON
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 3GI1 is	ON
<input type="checkbox"/>	VERIFY	Red RF Hazard light at gate 4GI1 is	ON
	PLACE	Peer 9 in Controlled Access (Mode 18)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 is in Controlled Access	MODE 18
<input type="checkbox"/>	Check for acceptance of Test status of No Access and RF Hazard gate lights in Mode 25.		

1.6 Test gates are locked and loss of sweep with gate openings in Mode 25.

	PLACE	Peer 9 in No Access (Mode 25)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> in No Access	MODE 25
	WAIT	For 90 secs for RF Imminent Alarms to stop sounding	
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	Zone 4Z1 Sweep light is	ON
	FOLLOW	Gate-opening tests in Table below	

Gate	Verify CD light is OFF		Verify Sweep light is ON	Verify attempt to open gate fail		Open gate	Verify Peer 9 goes to Mode 1	Verify Sweep light is OFF	Verify CD light is ON		Place Peer 9 in Mode 25 & test next gate
	CD#1	CD#2		With Blue card	With #10 RF CA key				CD#1	CD#2	
3GI1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4GE2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4GI1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4GE1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of Test

- ☐ Check for Acceptance of Test gates are locked and loss of sweep with gate openings in Mode 25.

1.7 Test in Mode 25 Chipmunk C50 Rad and/or Failsafe trip, A or B separately, disables the Critical Devices.

- | | | | |
|--------------------------|---------------|---|-----------------|
| <input type="checkbox"/> | PLACE | Peer 9 in Safe Access (Mode 1) | |
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9 in Safe Access | MODE 1 |
| <input type="checkbox"/> | VERIFY | Chipmunk C50 is in good physical condition and is | CHIRPING |
| <input type="checkbox"/> | VERIFY | LCP sees Rad light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees NG Hware light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | OFF |
| | DETACH | Cable from Chipmunk | |
| <input type="checkbox"/> | VERIFY | LCP sees Rad light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | LCP sees NG Hware light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 0 is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 0 is | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#2 light is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 1 is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 1 is | OFF |
| | RESET | Rad & NG Hware at PLC Cab | |
| <input type="checkbox"/> | VERIFY | LCP sees Rad light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees NG Hware light: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> | OFF |
| <input type="checkbox"/> | PLACE | Peer 9 in No Access (Mode 25) | |
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9: A Div <input type="checkbox"/>, B Div <input type="checkbox"/> in No Access | MODE 25 |
| | WAIT | For 90 secs for RF Imminent Alarms to stop sounding | |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 0 is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 0 is | ON |

<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
	PRESS	Div A Rad Trip on Test Box	
<input type="checkbox"/>	VERIFY	LCP sees Div A Rad light is	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div A No Access light	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div B No Access light	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
	RESET	Div A Rad Trip from PLC Cab	
<input type="checkbox"/>	VERIFY	LCP sees Div A Rad light is	OFF
	CYCLE	#16 Transfer Key (Turn OFF then ON)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in Safe Access	MODE 1
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	OFF
	PLACE	Peer 9 in No Access (Mode 25)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> in No Access	MODE 25
	WAIT	For 90 secs for RF Imminent Alarms to stop sounding	WAIT
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
	PRESS	Div B Rad Trip on Test Box	
<input type="checkbox"/>	VERIFY	LCP sees Div B Rad light is	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div A No Access light	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div B No Access light	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	OFF

<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	OFF
	RESET	Div B Rad Trip from PLC Cab	
<input type="checkbox"/>	VERIFY	LCP sees Div B Rad light is	OFF
	CYCLE	#16 Transfer Key (Turn OFF then ON)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in Safe Access	MODE 1
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	ON
	PLACE	Peer 9 in No Access (Mode 25)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> in No Access	MODE 25
	WAIT	For 90 secs for RF Imminent Alarms to stop sounding	WAIT
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
	PRESS	Div A Failsafe on Test Box	
<input type="checkbox"/>	VERIFY	LCP sees Div A NG HWare light is	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div A No Access light	OFF
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div B No Access light	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light remains	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
	RESET	Div A Failsafe from PLC Cab	
<input type="checkbox"/>	VERIFY	LCP sees Div A NG HWare light is	OFF
	CYCLE	#16 Transfer Key (Turn OFF then ON)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in Safe Access	MODE 1
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	ON
	PLACE	Peer 9 in No Access (Mode 25)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> in No Access	MODE 25
	WAIT	For 90 secs for RF Imminent Alarms to stop sounding	WAIT
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div A light is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz Div B light is	ON
	PRESS	Div B Failsafe on Test Box	
<input type="checkbox"/>	VERIFY	LCP sees Div B NG HWare light is	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div A No Access light	ON

- | | | | |
|--------------------------|---|---|-----------------|
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9 Div B No Access light | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees RF Haz Div A light is | ON |
| <input type="checkbox"/> | VERIFY | LCP sees RF Haz Div B light is | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light remains | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 0 is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 0 is | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#2 light remains | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 1 is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 1 is | OFF |
| | RESET | Div B Failsafe from PLC Cab | |
| <input type="checkbox"/> | VERIFY | LCP sees Div B NG Hware light is | OFF |
| | CYCLE | #16 Transfer Key (Turn OFF then ON) | |
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9 in Safe Access | MODE 1 |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light is | ON |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#2 light is | ON |
| | DETACH | Chipmunk Test Box from Cable | |
| | CONNECT | Chipmunk to Cable | |
| | RESET | NG Hware & NG Hware at PLC Cab | |
| <input type="checkbox"/> | VERIFY | Chipmunk is | CHIRPING |
| <input type="checkbox"/> | VERIFY | LCP sees Rad light: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees NG Hware light: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> | OFF |
| <input type="checkbox"/> | Check for Test Acceptance in Mode 25 Chipmunk C50 Rad and/or Failsafe trip, A or B Division separately, disables the Critical Devices. | | |

1.8 Test any 4XAS sensor ODH alarm changes Mode 25 to Mode 1 and disables the Critical Devices.

- | | | | |
|--------------------------|---------------|---|------------|
| | PLACE | Peer 9 in No Access (Mode 25) | |
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9 in No Access light: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | LCP sees RF Haz light: Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | ON |
| <input type="checkbox"/> | VERIFY | LCP sees NG Hware light: A Div <input type="checkbox"/> , B Div <input type="checkbox"/> | OFF |
| | WAIT | For 90 secs for RF Imminent Alarms to stop sounding | |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 0 is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 0 is | ON |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#2 light is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 1 is | ON |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 1 is | ON |
| | CHOOSE | ODH Sensor 4XAS ___ from 4XCB <input type="checkbox"/> 2, <input type="checkbox"/> 4 or <input type="checkbox"/> 5 | |
| | JUMP | TP2 & TP4 in Div A | |
| <input type="checkbox"/> | VERIFY | ODH alarm is | ON |
| <input type="checkbox"/> | VERIFY | LCP sees Peer 9 Div A No Access light is | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees Div A RF Haz light is | OFF |
| <input type="checkbox"/> | VERIFY | LCP sees RF CD#1 light is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block A1 Output 0 is | OFF |
| <input type="checkbox"/> | VERIFY | RF CD Box Block B1 Output 0 is | ON |

<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	LCP sees Div A NG Hware light is	ON
REMOVE Jumper from TP2 & TP4 in Div A			
<input type="checkbox"/>	VERIFY	LCP sees Div A NG Hware light is	OFF
	CYCLE	#16 Transfer Key (Turn OFF then ON)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in Safe Access	MODE 1
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	OFF
PLACE Peer 9 in No Access (Mode 25)			
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in No Access light: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	LCP sees RF Haz light: Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	ON
<input type="checkbox"/>	VERIFY	LCP sees NG Hware light: A Div <input type="checkbox"/> , B Div <input type="checkbox"/>	OFF
WAIT For 90 secs for RF Imminent Alarms to stop sounding			
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	ON
JUMP TP2 & TP4 in Div B			
<input type="checkbox"/>	VERIFY	ODH alarm is	ON
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 Div B No Access light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees Div A RF Haz light is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 1 is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 1 is	OFF
<input type="checkbox"/>	VERIFY	LCP sees Div B NG Hware light is	ON
REMOVE Jumper from TP2 & TP4 in Div B			
<input type="checkbox"/>	VERIFY	LCP sees Div B NG Hware light is	OFF
	CYCLE	#16 Transfer Key (Turn OFF then ON)	
<input type="checkbox"/>	VERIFY	LCP sees Peer 9 in Safe Access	MODE 1
<input type="checkbox"/>	VERIFY	LCP sees RF CD#1 light is	ON
<input type="checkbox"/>	VERIFY	RF CD Box Block A1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	RF CD Box Block B1 Output 0 is	OFF
<input type="checkbox"/>	VERIFY	LCP sees RF CD#2 light is	ON

- ☐ **VERIFY** **RF CD Box Block A1 Output 1 is** **OFF**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1 is** **OFF**

- ☐ **Check for acceptance Test any 4XAS sensor ODH alarm changes Mode 25 to Mode 1 and disables the Critical Devices.**

1.9 Test any Non-4XAS sensor ODH alarm in zone 4Z1 affects Mode 25 and the Critical Devices.

- PLACE** **Peer 9 in No Access (Mode 25)**
- ☐ **VERIFY** **LCP sees Peer 9 in No Access light: Div A ☐ and Div B ☐** **ON**
- ☐ **VERIFY** **LCP sees RF Haz light: Div A ☐ and Div B ☐** **ON**
- ☐ **VERIFY** **LCP sees NG Hware light: A Div ☐, B Div ☐** **OFF**

- WAIT** **For 90 secs for RF Imminent Alarms to stop sounding**

- ☐ **VERIFY** **LCP sees RF CD#1 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 0 is** **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 0 is** **ON**
- ☐ **VERIFY** **LCP sees RF CD#2 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 1 is** **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1 is** **ON**

- CHOOSE** **ODH Sensor 3AS___ from 3CB ☐2 or ☐4**
- JUMP** **TP2 & TP4 in Div A**

- ☐ **VERIFY** **ODH alarm is** **ON**
- ☐ **VERIFY** **LCP sees Peer 9 Div A No Access light is** **OFF**
- ☐ **VERIFY** **LCP sees Div A RF Haz light is** **OFF**
- ☐ **VERIFY** **LCP sees RF CD#1 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 0 is** **OFF**
- ☐ **VERIFY** **RF CD Box Block B1 Output 0 is** **ON**
- ☐ **VERIFY** **LCP sees RF CD#2 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 1 is** **OFF**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1 is** **ON**
- ☐ **VERIFY** **LCP sees Div A NG Hware light is** **OFF**

- REMOVE** **Jumper from TP2 & TP4 in Div A**

- ☐ **VERIFY** **LCP sees Peer 9 No Access light: Div A** **OFF**
- ☐ **VERIFY** **LCP sees Peer 9 No Access light: Div B** **ON**
- ☐ **VERIFY** **LCP sees RF Haz light: Div A** **OFF**
- ☐ **VERIFY** **LCP sees RF Haz light: Div B** **ON**
- ☐ **VERIFY** **LCP sees Div A NG Hware light is** **OFF**
- ☐ **VERIFY** **LCP sees RF CD#1 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 0 is** **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 0 is** **ON**
- ☐ **VERIFY** **LCP sees RF CD#2 light is** **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 1 is** **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1 is** **ON**

- JUMP** **TP2 & TP4 in Div B**

- ☐ **VERIFY** ODH alarm is **ON**
- ☐ **VERIFY** LCP sees **Peer 9 Div B No Access** light is **OFF**
- ☐ **VERIFY** LCP sees **Div B RF Haz** light is **OFF**
- ☐ **VERIFY** LCP sees **RF CD#1** light is **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 0** is **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 0** is **OFF**
- ☐ **VERIFY** LCP sees **RF CD#2** light is **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 1** is **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1** is **OFF**
- ☐ **VERIFY** LCP sees **Div B NG Hware** light is **ON**

REMOVE Jumper from TP2 & TP4 in **Div B**

- ☐ **VERIFY** LCP sees **Peer 9** in **No Access** light: **Div A** **ON**
- ☐ **VERIFY** LCP sees **Peer 9** in **No Access** light: **Div B** **OFF**
- ☐ **VERIFY** LCP sees **RF Haz** light: **Div A** **ON**
- ☐ **VERIFY** LCP sees **RF Haz** light: **Div B** **OFF**
- ☐ **VERIFY** LCP sees **Div B NG Hware** light is **OFF**
- ☐ **VERIFY** LCP sees **RF CD#1** light is **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 0** is **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 0** is **OFF**
- ☐ **VERIFY** LCP sees **RF CD#2** light is **OFF**
- ☐ **VERIFY** **RF CD Box Block A1 Output 1** is **ON**
- ☐ **VERIFY** **RF CD Box Block B1 Output 1** is **OFF**

PLACE Peer 9 in **Restricted Access (Mode 9)**

- ☐ **VERIFY** LCP sees **Peer 9** in **Restricted Access** **MODE 9**

- ☐ **Check for acceptance Test** any Non-4XAS sensor ODH alarm in zone 4Z1 affects Mode 25 and the Critical Devices.

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____