

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.2.d 2 O'Clock (PEER 11) Sweep Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.2		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ ***Signature on File*** _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.2.d 2 O’Clock (PEER 11) Sweep Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1	To Sweep	Zone 1Z1	
	CLOSE	Gates 1GS1-I/O , 1EL1 , and 1GI1	
<input type="checkbox"/>	VERIFY	Gates 1GS1-I/O , 1EL1 , and 1GI1 are	CLOSED
	RESET	Gate 1EL1	
<input type="checkbox"/>	VERIFY	Gate 1EL1	RESET
	PLACE	Peer 11 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 11 is in Controlled Access	MODE 16
<input type="checkbox"/>	VERIFY	MCR sees Zone 1Z1	NOT SWEPT
	ACTIVATE	Check station 1CS1	
<input type="checkbox"/>	VERIFY	Check station 1CS1 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 1CS2	
<input type="checkbox"/>	VERIFY	Check station 1CS2 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 1CS3	
<input type="checkbox"/>	VERIFY	Check station 1CS3 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 1CS4	
<input type="checkbox"/>	VERIFY	Check station 1CS4 indicator (Area Secured)	BLINKS ONCE
	EXIT	Gate 1GI1 with Simultaneous Release	
<input type="checkbox"/>	VERIFY	MCR sees Zone 1Z1	SWEPT
 1.2	 To Sweep	 Zone 2Z1	
	CLOSE	Gates 1GI1-I , 2GE1 , 2GI1-I&O , 2MD1 and 2MD2	
<input type="checkbox"/>	VERIFY	Gates 1GI1-I , 2GE1 , 2GI1-I&O , 2MD1 and 2MD2 are	CLOSED
	RESET	Gate 2MD1 and 2MD2	
<input type="checkbox"/>	VERIFY	Gate 2MD1 and 2MD2 are	RESET
	PLACE	Peer 11 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 11 is in Controlled Access	MODE 16
<input type="checkbox"/>	VERIFY	MCR sees Zone 2Z1	NOT SWEPT
	ACTIVATE	Check station 2XCS3	
<input type="checkbox"/>	VERIFY	Check station 2XCS3 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2XCS1	
<input type="checkbox"/>	VERIFY	Check station 2XCS1 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2XCS2	
<input type="checkbox"/>	VERIFY	Check station 2XCS2 indicator (Area Secured)	BLINKS ONCE
	EXIT	Gate 2GE2 with Simultaneous Release	
<input type="checkbox"/>	VERIFY	MCR sees Zone 2Z1	SWEPT

1.3	To Sweep	Zone 2Z2	
	CLOSE	Gates 2GI1-I&O, 2GE2, 2MD3, 2EL1, 2ED1 and 3GI1-I&O	
<input type="checkbox"/>	VERIFY	Gates 2GI1-I&O, 2GE2, 2MD3, 2EL1, 2ED1 and 3GI1-I&O are	CLOSED
	RESET	Gate 2EL1, 2MD3 and 2ED1	
<input type="checkbox"/>	VERIFY	Gates 2EL1, 2MD3 and 2ED1 are	RESET
	PLACE	Peer 11 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 11 is in Controlled Access	MODE 16
<input type="checkbox"/>	VERIFY	MCR sees Zone 2Z2	NOT SWEPT
	ACTIVATE	Check station 2CS6	
<input type="checkbox"/>	VERIFY	Check station 2CS6 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2CS5	
<input type="checkbox"/>	VERIFY	Check station 2CS5 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2CS3	
<input type="checkbox"/>	VERIFY	Check station 2CS3 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2CS4	
<input type="checkbox"/>	VERIFY	Check station 2CS4 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2CS1	
<input type="checkbox"/>	VERIFY	Check station 2CS1 indicator (Area Secured)	BLINKS ONCE
	ACTIVATE	Check station 2CS2	
<input type="checkbox"/>	VERIFY	Check station 2CS2 indicator (Area Secured)	BLINKS ONCE
	EXIT	Gate 2GE2 with Simultaneous Release	
<input type="checkbox"/>	VERIFY	MCR sees Zone 2Z2	SWEPT

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____