

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.2.f 2 O'Clock (PEER 11) Chipmunk Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.2		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ ***Signature on File*** _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.2.f 2 O’Clock (PEER 11) Chipmunk Tests

PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1	TEST	Chipmunk C264 located at 1002 A – 2GE2 in MODE 2	
<input type="checkbox"/>	VERIFY	Chipmunk calibration date [____/____/____] is	VALID
<input type="checkbox"/>	VERIFY	Chipmunk is in good physical condition and is	CHIRPING
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	O.K.
<input type="checkbox"/>	DETACH	Cable from Chipmunk	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	TRIP & FAILSAFE
<input type="checkbox"/>	RESET	Trip & Failsafe at MCR	
<input type="checkbox"/>	VERIFY	Attempt to reset Trip & Failsafe at MCR	FAIL
<input type="checkbox"/>	CONNECT	Chipmunk Test box to the Chipmunk cable	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	O.K.
<input type="checkbox"/>	PRESS	A Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 264 Div A as	RAD
<input type="checkbox"/>	PRESS	B Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 264 Div B as	RAD
<input type="checkbox"/>	RESET	Rad Interlock at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C264 Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	PRESS	A Div Fail button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 264 Div A as	Failsafe
<input type="checkbox"/>	PRESS	B Div Fail button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 264 Div B as	Failsafe
<input type="checkbox"/>	RESET	Failsafe Interlock at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C264 Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK
<input type="checkbox"/>	DETACH	Chipmunk Test box from cable	
<input type="checkbox"/>	CONNECT	Chipmunk to cable	
<input type="checkbox"/>	VERIFY	Chipmunk is	CHIRPING
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	O.K.
<input type="checkbox"/>	Check for test acceptance of Test of Chipmunk C264 in Mode 2		

1.2	TEST	Chipmunk C265 located at 1002C in MODE 2	
<input type="checkbox"/>	VERIFY	Chipmunk calibration date [____/____/____] is	VALID
<input type="checkbox"/>	VERIFY	Chipmunk is in good physical condition and is	CHIRPING
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	O.K.
<input type="checkbox"/>	DETACH	Cable from Chipmunk	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	TRIP & FAILSAFE
<input type="checkbox"/>	RESET	Trip & Failsafe at MCR	
<input type="checkbox"/>	VERIFY	Attempt to reset Trip & Failsafe at MCR	FAIL
<input type="checkbox"/>	CONNECT	Chipmunk Test box to the Chipmunk cable	
<input type="checkbox"/>	VERIFY	MCR sees Chipmunk as	O.K.
<input type="checkbox"/>	PRESS	A Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 265 Div A as	RAD
<input type="checkbox"/>	PRESS	B Div Trip button on the test box	
<input type="checkbox"/>	VERIFY	MCR sees the Chipmunk 265 Div B as	RAD
<input type="checkbox"/>	RESET	Rad Interlock at MCR	
<input type="checkbox"/>	VERIFY	MCR sees C265 Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OK

- | | | | |
|--------------------------|---|--|-----------------|
| | PRESS | A Div Fail button on the test box | |
| <input type="checkbox"/> | VERIFY | MCR sees the Chipmunk 265 Div A as | Failsafe |
| | PRESS | B Div Fail button on the test box | |
| <input type="checkbox"/> | VERIFY | MCR sees the Chipmunk 265 Div B as | Failsafe |
| | RESET | Failsafe Interlock at MCR | |
| <input type="checkbox"/> | VERIFY | MCR sees C265 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | OK |
| | DETACH | Chipmunk Test box from cable | |
| | CONNECT | Chipmunk to cable | |
| <input type="checkbox"/> | VERIFY | Chipmunk is | CHIRPING |
| <input type="checkbox"/> | VERIFY | MCR sees Chipmunk as | O.K. |
|
 | | | |
| <input type="checkbox"/> | Check for test acceptance of Test of Chipmunk C265 in Mode 2 | | |

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____