

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.6.g 6 O’Clock (PEER 7) Power-Up Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.6		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____ ***Signature on File*** _____
 Collider-Accelerator Department Chairman Date

V. Castillo

4.120.6.g 6 O’Clock (PEER 7) Power-Up Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader’s Name (Print): _____ Life Number: _____

Test Team Leader’s Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head’s Name (Print): _____ Life Number: _____

Safety Section Head’s Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member’s Name (Print): _____ Life Number: _____

RSC Member’s Name (Sign): _____ Date: ____/____/____

1.1	PLACE	Peer 7 in Mode 16	
	<input type="checkbox"/> VERIFY	Peer 7 is in Controlled Access	MODE 16
	RESET	Peer 7 gates: 5GS1, 5EL1, 5GE1, 5ED1, 6GE1, 6GE2, 6MD1, 6ED1, 6GE3, 6EL1, 6ED2	
	<input type="checkbox"/> VERIFY	Peer 7 gates: <input type="checkbox"/> 5GS1, <input type="checkbox"/> 5EL1, <input type="checkbox"/> 5GE1, <input type="checkbox"/> 5ED1, <input type="checkbox"/> 6GE1, <input type="checkbox"/> 6GE2, <input type="checkbox"/> 6MD1, <input type="checkbox"/> 6ED1, <input type="checkbox"/> 6GE3, <input type="checkbox"/> 6EL1, <input type="checkbox"/> 6ED2 are	RESET
	SWEEP	Peer 7 Zones: 5Z1, 6Z1, 6Z2	
	<input type="checkbox"/> VERIFY	Peer 7 Zones: <input type="checkbox"/> 5Z1, <input type="checkbox"/> 6Z1, <input type="checkbox"/> 6Z2 are	SWEPT
	PLACE	Peer 7 in Mode 24	
	<input type="checkbox"/> VERIFY	Peer 7 is in No Access	MODE 24
1.2	TEST	Division A PLC for Power-up conditions	
	TURN OFF	AC Power to the Peer 7 Division A PLC	
	<input type="checkbox"/> VERIFY	AC Power to the Peer 7 Division A PLC is	TURNED OFF
	WAIT	30 Seconds	
	TURN ON	AC Power to the Peer 7 Division A PLC	
	<input type="checkbox"/> VERIFY	AC Power to the Peer 7 Division A PLC is	TURNED ON
	<input type="checkbox"/> VERIFY	MCR sees Peer 7 Division A PLC come up in	MODE 2
	RESET	Div A Hardware Faults	
	<input type="checkbox"/> VERIFY	Div A Hardware Faults are	RESET
	<input type="checkbox"/> VERIFY	MCR sees Div A RHIC Injection Critical Device	RCI
	<input type="checkbox"/> VERIFY	MCR sees Div A RHIC Critical Device is	RC
	<input type="checkbox"/> VERIFY	MCR sees Div A Permit Link is	INHIBITED
	<input type="checkbox"/> VERIFY	MCR sees Peer 7 Div A gates: <input type="checkbox"/> 5GS1, <input type="checkbox"/> 5EL1, <input type="checkbox"/> 5GE1, <input type="checkbox"/> 5ED1, <input type="checkbox"/> 6GE1, <input type="checkbox"/> 6GE2, <input type="checkbox"/> 6MD1, <input type="checkbox"/> 6ED1, <input type="checkbox"/> 6GE3, <input type="checkbox"/> 6EL1, <input type="checkbox"/> 6ED2 are	NOT RESET
	<input type="checkbox"/> VERIFY	MCR sees Peer 7 Div A Crash Systems are	NOT CRASHED
	<input type="checkbox"/> VERIFY	MCR sees Peer 7 Div A Zones are	NOT SWEPT
	<input type="checkbox"/> VERIFY	MCR sees Peer 7 Div B: <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> RHIC Inj CD, <input type="checkbox"/> RHIC CD, <input type="checkbox"/> Perm. Link, <input type="checkbox"/> Gates, <input type="checkbox"/> Crash, <input type="checkbox"/> Zones	NO CHANGE
	PLACE	Peer 7 in Mode 16	
	<input type="checkbox"/> VERIFY	Peer 7 is in Controlled Access	MODE 16
	RESET	Peer 7 Div A gates: 5GS1, 5EL1, 5GE1, 5ED1, 6GE1, 6GE2, 6MD1, 6ED1, 6GE3, 6EL1, 6ED2	
	<input type="checkbox"/> VERIFY	Peer 7 Div A gates: <input type="checkbox"/> 5GS1, <input type="checkbox"/> 5EL1, <input type="checkbox"/> 5GE1, <input type="checkbox"/> 5ED1, <input type="checkbox"/> 6GE1, <input type="checkbox"/> 6GE2, <input type="checkbox"/> 6MD1, <input type="checkbox"/> 6ED1, <input type="checkbox"/> 6GE3, <input type="checkbox"/> 6EL1, <input type="checkbox"/> 6ED2 are	RESET
	SWEEP	Peer 7 Div A Zones: 5Z1, 6Z1, 6Z2	
	<input type="checkbox"/> VERIFY	Peer 7 Div A Zones: <input type="checkbox"/> 5Z1, <input type="checkbox"/> 6Z1, <input type="checkbox"/> 6Z2 are	SWEPT
	PLACE	Peer 7 in Mode 24	
	<input type="checkbox"/> VERIFY	Peer 7 is in No Access	MODE 24
<input type="checkbox"/> Check for test acceptance of Division A PLC for Power-up conditions			

1.3	TEST	Division B PLC for Power-up conditions	
	TURN OFF	AC Power to the Peer 7 Division B PLC	
<input type="checkbox"/>	VERIFY	AC Power to the Peer 7 Division B PLC is	TURNED OFF
	WAIT	30 Seconds	
	TURN ON	AC Power to the Peer 7 Division B PLC	
<input type="checkbox"/>	VERIFY	AC Power to the Peer 7 Division B PLC is	TURNED ON
<input type="checkbox"/>	VERIFY	MCR sees Peer 7 Division B PLC come up in	MODE 2
	RESET	Div B Hardware Faults	
<input type="checkbox"/>	VERIFY	Div B Hardware Faults are	RESET
<input type="checkbox"/>	VERIFY	MCR sees Div B RHIC Injection Critical Device	RCI
<input type="checkbox"/>	VERIFY	MCR sees Div B RHIC Critical Device is	RC
<input type="checkbox"/>	VERIFY	MCR sees Div B Permit Link is	INHIBITED
<input type="checkbox"/>	VERIFY	MCR sees Peer 7 Div B gates: <input type="checkbox"/> 5GS1, <input type="checkbox"/> 5EL1, <input type="checkbox"/> 5GE1, <input type="checkbox"/> 5ED1, <input type="checkbox"/> 6GE1, <input type="checkbox"/> 6GE2, <input type="checkbox"/> 6MD1, <input type="checkbox"/> 6ED1, <input type="checkbox"/> 6GE3, <input type="checkbox"/> 6EL1, <input type="checkbox"/> 6ED2 are	NOT RESET
<input type="checkbox"/>	VERIFY	MCR sees Peer 7 Div B Crash Systems are	NOT CRASHED
<input type="checkbox"/>	VERIFY	MCR sees Peer 7 Div B Zones are	NOT SWEPT
<input type="checkbox"/>	VERIFY	MCR sees Peer 7 Div A: <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> RHIC Inj CD, <input type="checkbox"/> RHIC CD, <input type="checkbox"/> Perm. Link, <input type="checkbox"/> Gates, <input type="checkbox"/> Crash, <input type="checkbox"/> Zones	NO CHANGE
	PLACE	Peer 7 in Mode 16	
<input type="checkbox"/>	VERIFY	Peer 7 is in Controlled Access	MODE 16
	RESET	Peer 7 Div B gates: 5GS1, 5EL1, 5GE1, 5ED1, 6GE1, 6GE2, 6MD1, 6ED1, 6GE3, 6EL1, 6ED2	
<input type="checkbox"/>	VERIFY	Peer 7 Div B gates: <input type="checkbox"/> 5GS1, <input type="checkbox"/> 5EL1, <input type="checkbox"/> 5GE1, <input type="checkbox"/> 5ED1, <input type="checkbox"/> 6GE1, <input type="checkbox"/> 6GE2, <input type="checkbox"/> 6MD1, <input type="checkbox"/> 6ED1, <input type="checkbox"/> 6GE3, <input type="checkbox"/> 6EL1, <input type="checkbox"/> 6ED2 are	RESET
	SWEEP	Peer 7 Div B Zones: 5Z1, 6Z1, 6Z2	
<input type="checkbox"/>	VERIFY	Peer 7 Div B Zones: <input type="checkbox"/> 5Z1, <input type="checkbox"/> 6Z1, <input type="checkbox"/> 6Z2 are	SWEPT
<input type="checkbox"/>	Check for test acceptance of Division B PLC for Power-up conditions		

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____