

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.  
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.  
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.10.g 10 O'Clock (PEER 15) Power-Up Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.10		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved:                     *Signature on File*                     \_\_\_\_\_  
 Collider-Accelerator Department Chairman                      Date

V. Castillo

4.120.10.g 10 O'Clock (PEER 15) Power-Up Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

1.1	<b>PLACE</b>	<b>Peer 15 in Mode 16</b>	
	<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 15 is in Controlled Access</b>	<b>MODE 16</b>
	<b>RESET</b>	<b>Peer 15 gates:</b> 9GS1, 9EL1, 9GI1, 9ED1, 10GE1, 10GI1, 10EL1, 10ED1	
	<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 15 gates:</b> <input type="checkbox"/> 9GS1, <input type="checkbox"/> 9EL1, <input type="checkbox"/> 9GI1, <input type="checkbox"/> 9ED1, <input type="checkbox"/> 10GE1, <input type="checkbox"/> 10GI1, <input type="checkbox"/> 10EL1, <input type="checkbox"/> 10ED1, are	<b>RESET</b>
	<b>SWEEP</b>	<b>Peer 15 Zones:</b> 9Z1, 10Z1, 10Z2	
	<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 15 Zones:</b> <input type="checkbox"/> 9Z1, <input type="checkbox"/> 10Z1, <input type="checkbox"/> 10Z2 are	<b>SWEPT</b>
1.2	<b>PLACE</b>	<b>Peer 15 in Mode 24</b>	
	<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 15 is in No Access</b>	<b>MODE 24</b>
	<b>TEST</b>	<b>Division A PLC for Power-up conditions</b>	
	<b>TURN OFF</b>	<b>AC Power to the Peer 15 Division A PLC</b>	
	<input type="checkbox"/> <b>VERIFY</b>	<b>AC Power to the Peer 15 Division A PLC is</b>	<b>TURNED OFF</b>
	<b>WAIT</b>	<b>30 Seconds</b>	
	<b>TURN ON</b>	<b>AC Power to the Peer 15 Division A PLC</b>	
	<input type="checkbox"/> <b>VERIFY</b>	<b>AC Power to the Peer 15 Division A PLC is</b>	<b>TURNED ON</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 15 Division A PLC come up in</b>	<b>MODE 2</b>
	<b>RESET</b>	<b>Div A Hardware Faults</b>	
	<input type="checkbox"/> <b>VERIFY</b>	<b>Div A Hardware Faults are</b>	<b>RESET</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Div A RHIC Injection Critical Device</b>	<b>RCI</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Div A RHIC Critical Device is</b>	<b>RC</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Div A Permit Link is</b>	<b>INHIBITED</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 15 Div A gates:</b> <input type="checkbox"/> 9GS1, <input type="checkbox"/> 9EL1, <input type="checkbox"/> 9GI1, <input type="checkbox"/> 9ED1, <input type="checkbox"/> 10GE1, <input type="checkbox"/> 10GI1, <input type="checkbox"/> 10EL1, <input type="checkbox"/> 10ED1 are	<b>NOT RESET</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 15 Div A Crash Systems are</b>	<b>NOT CRASHED</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 15 Div A Zones are</b>	<b>NOT SWEPT</b>
	<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 15 Div B:</b> <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> RHIC Inj CD, <input type="checkbox"/> RHIC CD, <input type="checkbox"/> Perm. Link, <input type="checkbox"/> Gates, <input type="checkbox"/> Crash, <input type="checkbox"/> Zones	<b>NO CHANGE</b>

<b>1.3</b>	<b>TEST TURN OFF</b>	<b>Division B PLC for Power-up conditions AC Power to the Peer 15 Division B PLC</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>AC Power to the Peer 15 Division B PLC is</b>	<b>TURNED OFF</b>
	<b>WAIT</b>	<b>30 Seconds</b>	
<input type="checkbox"/>	<b>TURN ON VERIFY</b>	<b>AC Power to the Peer 15 Division B PLC AC Power to the Peer 15 Division B PLC is</b>	<b>TURNED ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 15 Division B PLC come up in</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>RESET</b>	<b>Div B Hardware Faults</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Div B Hardware Faults are</b>	<b>RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Div B RHIC Injection Critical Device</b>	<b>RCI</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Div B RHIC Critical Device is</b>	<b>RC</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Div B Permit Link is</b>	<b>INHIBITED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 15 Div B gates: <input type="checkbox"/> 9GS1, <input type="checkbox"/> 9EL1, <input type="checkbox"/> 9GI1, <input type="checkbox"/> 9ED1, <input type="checkbox"/> 10GE1, <input type="checkbox"/> 10GI1, <input type="checkbox"/> 10EL1, <input type="checkbox"/> 10ED1 are</b>	<b>NOT RESET</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 15 Div B Crash Systems are</b>	<b>NOT CRASHED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 15 Div B Zones are</b>	<b>NOT SWEPT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 15 Div A: <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> RHIC Inj CD, <input type="checkbox"/> RHIC CD, <input type="checkbox"/> Perm. Link, <input type="checkbox"/> Gates, <input type="checkbox"/> Crash , <input type="checkbox"/> Zones</b>	<b>NO CHANGE</b>
	<b>PLACE</b>	<b>Peer 15 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY RESET</b>	<b>Peer 15 is in Controlled Access Peer 15 Div B gates: 9GS1, 9EL1, 9GI1, 9ED1, 10GE1, 10GI1, 10EL1, 10ED1</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 15 Div B gates: <input type="checkbox"/> 9GS1, <input type="checkbox"/> 9EL1, <input type="checkbox"/> 9GI1, <input type="checkbox"/> 9ED1, <input type="checkbox"/> 10GE1, <input type="checkbox"/> 10GI1, <input type="checkbox"/> 10EL1, <input type="checkbox"/> 10ED1 are</b>	<b>RESET</b>
	<b>SWEEP</b>	<b>Peer 15 Div B Zones: 9Z1, 10Z1, 10Z2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 15 Zones: <input type="checkbox"/> 9Z1, <input type="checkbox"/> 10Z1, <input type="checkbox"/> 10Z2 are</b>	<b>SWEPT</b>

#### END OF TEST PROCEDURE

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_