

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.  
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.  
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.13.e WXY ( PEER 5 ) MODE 24 TESTS

C-A-OPM Procedures in which this Attachment is used.		
4.120.13		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ *Signature on File* \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

**4.120.13.e WXY ( PEER 5 ) Mode 24 Tests**

**PASS ANNUAL ACCEPTANCE TEST PROTOCOL**

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Verify necessary conditions for Mode 24

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Controlled Access</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>RESET</b>	<b>Peer 5 gates: WGE1, XGI1, XGI2, YGI1, YGI2 and WGE2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 gates:</b> <input type="checkbox"/> WGE1, <input type="checkbox"/> XGI1, <input type="checkbox"/> XGI2, <input type="checkbox"/> YGI1, <input type="checkbox"/> YGI2, and <input type="checkbox"/> WGE2 are	<b>RESET</b>
<input type="checkbox"/>	<b>SWEEP</b>	<b>Peer 5 Zones: W, X and Y, leaving one Personnel in Zone W</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 Zones:</b> <input type="checkbox"/> W, <input type="checkbox"/> X and <input type="checkbox"/> Y are	<b>SWEEP OK</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>RECORD</b>	<b>Duration [ _____ secs] of Beam Imminent Alarm</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Red No Access Light at Gates:</b> <input type="checkbox"/> WGE1, <input type="checkbox"/> WGE2 is	<b>ON</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Controlled Access</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>REMOVE</b>	<b>Reset from gate WGE2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees gate WGE2 is</b>	<b>CLOSED</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to place Peer 5 in No Access Mode</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>RESET</b>	<b>Gate WGE2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees gate WGE2</b>	<b>RESET</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 in No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Controlled Access</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>REMOVE</b>	<b>Sweep from zone X</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone X is</b>	<b>NO SWEEP</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to place Peer 5 in No Access Mode</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>SWEEP</b>	<b>Zone X</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone X</b>	<b>SWEEP OK</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 in No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Controlled Access</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>REMOVE</b>	<b>Sweep from zone Y</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone Y is</b>	<b>NO SWEEP</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to place Peer 5 in No Access Mode</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>SWEEP</b>	<b>Zone Y</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees zone Y</b>	<b>SWEEP OK</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 in No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Controlled Access</b>	<b>MODE 16</b>
<input type="checkbox"/>	<b>Check for acceptance of Verify necessary conditions for Mode 24</b>		

## 1.2 Verify System Response to Opening a Gate while in Mode 24

- ☐ **VERIFY**      **CD Key Switch** is set for      **XY ARC**
- ☐ **VERIFY**      **Peer 5** is in **Controlled Access**      **MODE 16**
- SET**      **RHIC Primary Beam Stop Withdraw Cmd** button in **MCR**      **IN**
- ☐ **VERIFY**      **MCR** sees **RHIC Primary Beam Stop Withdraw Cmd**      **IN**
- ☐ **VERIFY**      **MCR** sees **RHIC Injection CDs** (U, W) on **CD** page      **DISABLED**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ Rhic Inj **Rhbk Lth**      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ Rhic **Rhbk Lth** (BS 3)      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ ATR **inh** (for 8° & 20°)      **ON**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ ATR **Rhbk Lth**      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** Rhic Ring **inh** (BS 1,2)      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div B** Rhic Ring **inh** (BS 1,2)      **ON**
- PLACE**      **Peer 5 in Mode 24**
- ☐ **VERIFY**      **MCR** sees **Peer 5** in **No Access**      **MODE 24**
- WAIT**      **For Beam Imminent Alarm** to stop sounding
- ☐ **VERIFY**      **MCR** sees **RHIC Injection CDs** (U, W) on **CD** page      **ENABLED**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ Rhic Inj **Rhbk Lth**      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ Rhic **Rhbk Lth** (BS 3)      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ ATR **inh** (for 8° & 20°)      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** ☐ and **Div B** ☐ ATR **Rhbk Lth**      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div A** Rhic Ring **inh** (BS 1,2)      **OFF**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div B** Rhic Ring **inh** (BS 1,2)      **ON**
- SET**      **RHIC Primary Beam Stop Withdraw Cmd** button in **MCR**      **OUT**
- ☐ **VERIFY**      **MCR** sees **RHIC Primary Beam Stop Withdraw Cmd**      **OUT**
- ☐ **VERIFY**      **MCR** sees Peer 5 **Div B** Rhic Ring **inh** (BS 1,2)      **OFF**
- FOLLOW**      **Test schedule in Table 1, below**

Open Gate	Verify peer 5 goes to Mode 2	Verify local sweep: W,X,Y is lost	Verify RHIC Inj CD Disab	Verify Div A & B for ATR inh, 8°, 20° ON	Verify Div A & B inh for RHIC BS 1,2 ON	Place peer 5 in Mode 24 & Alarm stop	Verify RHIC Inj CD Enab	Verify Div A & B for ATR inh, 8°, 20° OFF	Verify RHIC BS withdraw cmd OUT	Verify Div A & B inh for RHIC BS 1,2 OFF	Go to next gate
XG11	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
WGE2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
YGI2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table 1- Test of Gates in Mode 24

- ☐      **Check for acceptance of Verify System Response to Opening a Gate while in Mode 24**

### 1.3 Verify Entry gates are securely locked in Mode 24

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 in No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarm to stop sounding</b>	
<input type="checkbox"/>	<b>OPEN</b>	<b>Gate WGE2 with #10 RC CA Key and Simultaneous Release</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to open gate WGE2 with #10 RC CA Key and Sim. Rel.</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>OPEN</b>	<b>Gate WGE2 with #11 RC Sweep Key and Simultaneous Release</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to open gate WGE2 with #11 RC Sweep Key and Sim. Rel.</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>OPEN</b>	<b>Gate WGE2 with Blue Card</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to open gate WGE2 with Blue Card</b>	<b>FAIL</b>
<input type="checkbox"/>	<b>Check for acceptance of Verify Entry gates are securely locked in Mode 24</b>		

### 1.4 Verify System Response to Pulling a Crash Cord while in Mode 24

#### Test of Zone X

<input type="checkbox"/>	<b>VERIFY</b>	<b>CD Key Switch is set for</b>	<b>XY ARC</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 in No Access</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarm to stop sounding</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CDs (U, W) on CD page</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> Rhic Inj Rhbk Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> Rhic Rhbk Lth (BS 3)</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> ATR inh (for 8° &amp; 20°)</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> ATR Rhbk Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A Rhic Ring inh (BS 1,2)</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div B Rhic Ring inh (BS 1,2)</b>	<b>ON</b>
	<b>SET</b>	<b>RHIC Primary Beam Stop Withdraw Cmd button in MCR</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Primary Beam Stop Withdraw Cmd</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div B Rhic Ring inh (BS 1,2)</b>	<b>OFF</b>
	<b>PULL</b>	<b>Any Zone X crash cord [ System #: _____ ]</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 goes to</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Sweep is</b>	<b>LOST</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Injection CDs (U, W) on CD page</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> Rhic Inj Rhbk Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> Rhic Rhbk Lth (BS 3)</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> ATR inh (for 8° &amp; 20°)</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> ATR Rhbk Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 5 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> Rhic Ring inh (BS 1,2)</b>	<b>ON</b>
	<b>REARM</b>	<b>Crash device</b>	

<input type="checkbox"/>	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5 is in Beam Imminent Mode</b>	<b>MODE 24</b>
	<b>PULL</b>	Any <b>Zone X</b> crash cord [ System #: _____ ] when <b>alarm</b> starts sounding	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Beam Imminent alarm</b>	<b>STOPS</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5</b> has moved to	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Zone X</b>	<b>CRASHED</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 8 (Restricted Access)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to go to Mode 8</b>	<b>FAIL</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Restricted Access</b>	<b>MODE 8</b>

#### Test of Zone Y

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>No Access</b>	<b>MODE 24</b>
	<b>PULL</b>	Any <b>Zone Y</b> crash cord [ System #: _____ ] when <b>alarm</b> starts sounding	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Beam Imminent alarm</b>	<b>STOPS</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 5</b> has moved to	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Zone Y</b>	<b>CRASHED</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 8 (Restricted Access)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Attempt to go to Mode 8</b>	<b>FAIL</b>
	<b>REARM</b>	<b>Crash device</b>	
	<b>RESET</b>	<b>Crash at MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Crash is</b>	<b>RESET</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Restricted Access</b>	<b>MODE 8</b>

- ☐ Check for acceptance of Verify System Response to Pulling a Crash Cord while in Mode 24

#### 1.5 Test Division A loss of Remote I/O in Mode 24

<input type="checkbox"/>	<b>VERIFY</b>	<b>CD Key Switch</b> is set for	<b>XY ARC</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CDs</b> (U, W) on <b>CD</b> page	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> <b>Rhic Inj Rhbk Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> <b>Rhic Rhbk Lth</b> (BS 3)	<b>OFF</b>

<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> ATR <b>inh</b> (for 8° & 20°)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> ATR <b>RhbK Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>ON</b>
	<b>SET</b>	<b>RHIC Primary Beam Stop Withdraw Cmd</b> button in <b>MCR</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Primary Beam Stop Withdraw Cmd</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>OFF</b>
	<b>UNPLUG</b>	Remote <b>I/O</b> cable from <b>Scanner module</b> in <b>Peer 5A</b>	
	<b>WAIT</b>	<b>30 secs</b>	
	<b>REPLACE</b>	Remote <b>I/O</b> cable at <b>Scanner module</b> in <b>Peer 5A</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5 Div A Cdev RI/O</b> on H/W page	<b>FAULT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5 Div A</b> on Mtce Status page	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CDs</b> (U, W) on <b>CD</b> page	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> Rhic Inj <b>RhbK Lth</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> Rhic <b>RhbK Lth</b> (BS 3)	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> ATR <b>inh</b> (for 8° & 20°)	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> ATR <b>RhbK Lth</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> Rhic Ring <b>inh</b> (BS 1 & 2)	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>AGS Rchbk</b>	<b>Reachback</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>RHIC Rchbk</b>	<b>Reachback</b>
	<b>RESET</b>	<b>Cdev RIO FAULT</b> at <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Cdev RIO</b>	<b>OK</b>
	<b>RESET</b>	<b>Reachbacks</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>AGS Rchbk</b>	<b>Reachback OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>RHIC Rchbk</b>	<b>Reachback OK</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Safe Access</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>Check for acceptance of Test Division A loss of Remote I/O in Mode 24</b>		

## 1.6 Test Division B loss of Remote I/O in Mode 24

<input type="checkbox"/>	<b>VERIFY</b>	<b>CD Key Switch</b> is set for	<b>XY ARC</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 16</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Controlled Access</b>	<b>MODE 16</b>
	<b>PLACE</b>	<b>Peer 5 in Mode 24</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>No Access</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CDs</b> (U, W) on <b>CD</b> page	<b>ENABLED</b>

<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> Rhic Inj <b>Rhbk</b> Lth	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> Rhic <b>Rhbk</b> Lth (BS 3)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> ATR <b>inh</b> (for 8° & 20°)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> ATR <b>Rhbk</b> Lth	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>ON</b>
	<b>SET</b>	<b>RHIC Primary Beam Stop Withdraw Cmd</b> button in <b>MCR</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Primary Beam Stop Withdraw Cmd</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Ring <b>inh</b> (BS 1,2)	<b>OFF</b>
	<b>UNPLUG</b>	Remote <b>I/O</b> cable from <b>Scanner module</b> in <b>Peer 5B</b>	
	<b>WAIT</b>	<b>30 secs</b>	
	<b>REPLACE</b>	Remote <b>I/O</b> cable at <b>Scanner module</b> in <b>Peer 5B</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Cdev RIO</b> on H/W page	<b>FAULT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5 Div B</b> go to	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC Injection CDs</b> (U, W) on <b>CD</b> page	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Inj <b>Rhbk</b> Lth	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div A</b> <input type="checkbox"/> and <b>Div B</b> <input type="checkbox"/> Rhic <b>Rhbk</b> Lth (BS 3)	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> ATR <b>inh</b> (for 8° & 20°)	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> ATR <b>Rhbk</b> Lth	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>Div B</b> Rhic Ring <b>inh</b> (BS 1 & 2)	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>AGS Rchbk</b>	<b>Reachback</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>W Rchbk</b>	<b>Reachback</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>RHIC Rchbk</b>	<b>Reachback</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC G3 BS</b>	<b>IN</b>
	<b>RESET</b>	<b>Cdev RIO</b> <b>FAULT</b> at <b>MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Cdev RIO</b> on H/W page	<b>OK</b>
	<b>RESET</b>	<b>Reachbacks</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>AGS Rchbk</b>	<b>Reachback OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>W Rchbk</b>	<b>Reachback OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees Peer 5 <b>RHIC Rchbk</b>	<b>Reachback OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>RHIC G3 BS</b>	<b>OUT</b>
	<b>PLACE</b>	<b>Peer 5</b> in <b>Mode 2</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Safe Access</b>	<b>MODE 2</b>
	<b>PLACE</b>	<b>Peer 5</b> in <b>Mode 8</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR</b> sees <b>Peer 5</b> in <b>Restricted Access</b>	<b>MODE 8</b>
<input type="checkbox"/>	<b>Check for acceptance of Test Division B loss of Remote I/O in Mode 24</b>		



## 1.7 Chipmunk Tests in Mode 24

- ☐ **VERIFY** **CD Switch** is set for **XY ARC**
- ATTACH** **Test Box** to **Chipmunk** prior to test
- RESET** **Chipmunk alarms**
- ☐ **VERIFY** **MCR** sees **Chipmunk** alarms **RESET**
- PLACE** **Peer 5** in **Mode 24**
- ☐ **VERIFY** **MCR** sees **Peer 5** in **No Access** **MODE 24**
- WAIT** For **Beam Imminent Alarm** to stop sounding
- ☐ **VERIFY** **MCR** sees **RHIC Injection CDs** (U, W) on **CD** page **ENABLED**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div A** ☐ and **Div B** ☐ **Rhic Inj Rhbk Lth** **OFF**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div A** ☐ and **Div B** ☐ **Rhic Rhbk Lth** (BS 3) **OFF**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div A** ☐ and **Div B** ☐ **ATR inh** (for 8° & 20°) **OFF**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div A** ☐ and **Div B** ☐ **ATR Rhbk Lth** **OFF**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div A** **Rhic Ring inh** (BS 1,2) **OFF**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div B** **Rhic Ring inh** (BS 1,2) **ON**
- SET** **RHIC Primary Beam Stop Withdraw Cmd** button in **MCR** **OUT**
- ☐ **VERIFY** **MCR** sees **RHIC Primary Beam Stop Withdraw Cmd** **OUT**
- ☐ **VERIFY** **MCR** sees **Peer 5 Div B** **Rhic Ring inh** (BS 1,2) **OFF**
- FOLLOW** Tests in Tables 5, 6, 7 and 8 below

C'munk	Press & verify div A trip	Verify Peer 5 stays in mode 24	Verify div A Rhic Inj CD Disab	Verify div A & B Rhic ring inh OFF	Verify div A ATR inh ON	Reset & verify all systems reset	Verify Prim BS Cmd is OUT	Verify div A & B Rhic Inj CD Enab	Verify div A & B RHIC ring inh OFF	Verify div A & B ATR inh OFF	Goto table 8 for div B trip
C16	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C18	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 5 – Division A trip test in Mode 24

C'munk	Press & verify div B trip	Verify Peer 5 stays in mode 24	Verify div B Rhic Inj CD Disab	Verify div A & B Rhic ring inh OFF	Verify div B ATR inh ON	Reset & verify all systems reset	Verify Prim BS Cmd is OUT	Verify div A & B Rhic Inj CD Enab	Verify div A & B RHIC ring inh OFF	Verify div A & B ATR inh OFF	Goto table 7 for div A Fail
C16	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C18	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 6 – Division B Trip test in Mode 24

Cmk	Press & verify div A fails	Verify Peer 5 div A goes to mode 2	Verify Rhic Inj CD Disab	Verify div A Rhic ring inh OFF	Verify div A ATR inh ON	Reset & verify all systms reset	Place Peer 5 in mode 24 & alarm stop	Verify Prim BS Cmd is OUT	Verify div A & B Rhic Inj CD Enab	Verify div A & B RHIC ring inh OFF	Verify div A & B ATR inh OFF	Goto table 8 for div B Fail
C16	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C18	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 7 – Division A Fails test in Mode 24

Cmk	Press & verify div B fails	Verify Peer 5 div B goes to mode 2	Verify Rhic Inj CD Disab	Verify div B Rhic ring inh OFF	Verify div B ATR inh ON	Reset & verify all systms reset	Place Peer 5 in mode 24 & alarm stop	Verify Prim BS Cmd is OUT	Verify div A & B Rhic Inj CD Enab	Verify div A & B RHIC ring inh OFF	Verify div A & B ATR inh OFF	See end of test instrns below
C16	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
C18	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table 8 – Division B Fails test in Mode 24

**End of Test Instructions:**

- DETACH**      Test Box from **Chipmunk** after test  
**CONNECT**      Cable to **Chipmunk**  
**RESET**      Chipmunk faults at **MCR**  
☐ **VERIFY**      MCR sees **Chipmunk** **OK**
- ATTACH**      Test Box to next **Chipmunk** and go to start of test “ATTACH...” or  
**END**      **Chipmunk** test
- PLACE**      Peer 5 in Mode 8  
☐ **VERIFY**      MCR sees Peer 5 in Restricted Access **MODE 8**  
☐      Check for acceptance of **Chipmunk** Tests in Mode 24

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_