

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.*

*The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A*

## C-A OPERATIONS PROCEDURES MANUAL

### 4.120.18.i RHIC Roll-Up Tests

Text Page 2

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: \_\_\_\_\_ *Signature on File* \_\_\_\_\_  
Collider-Accelerator Department Chairman Date

V. Castillo

**PASS ANNUAL ACCEPTANCE TEST PROTOCOL**

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Confirm RF Supplies Enable in MODE 24

- |  |  |                 |
|--|--|-----------------|
| <input type="checkbox"/> <b>VERIFY</b> | <b>RF Transfer</b> key is in <b>MCR</b> and is   | <b>CAPTURED</b> |
| <input type="checkbox"/> <b>PLACE</b>  | <b>Peer 9</b> in <b>Controlled Access (Mode 16)</b>  |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees <b>Peer 9</b> is in  | <b>MODE 16</b>  |
| <input type="checkbox"/> <b>CLOSE</b>  | Gate: <b>5GS1</b>  |                 |
| <input type="checkbox"/> <b>RESET</b>  | Gates: <b>3GI1, 3EL1, 4MD1, 4GE1, 4MD2, 4GE2, 4GI1, 4EL1, 4GE3, 4ED1</b>   |                 |
| <input type="checkbox"/> <b>VERIFY</b> | Gates: <b>3GI1</b> <input type="checkbox"/> , <b>3EL1</b> <input type="checkbox"/> , <b>4MD1</b> <input type="checkbox"/> , <b>4GE1</b> <input type="checkbox"/> , <b>4MD2</b> <input type="checkbox"/> , <b>4GE2</b> <input type="checkbox"/> , <b>4GI1</b> <input type="checkbox"/> , <b>4EL1</b> <input type="checkbox"/> , <b>4GE3</b> <input type="checkbox"/> , <b>4ED1</b> <input type="checkbox"/> are | <b>RESET</b>    |
| <input type="checkbox"/> <b>SWEEP</b>  | Zones: <b>4Z1</b> and <b>4Z2</b>   |                 |
| <input type="checkbox"/> <b>VERIFY</b> | Zones: <b>4Z1</b> <input type="checkbox"/> and <b>4Z2</b> <input type="checkbox"/>   | <b>SWEEP OK</b> |
| <input type="checkbox"/> <b>VERIFY</b> | 3 ea <b>#10 RF CA</b> keys and 2 ea <b>#11 RF Sweep</b> keys are   | <b>CAPTURED</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>RF Key Tree Complete</b> indicator is   | <b>ON</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>RF Reset</b> indicator is   | <b>OFF</b>      |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees on <b>Summary Page CD1: A Div</b> <input type="checkbox"/> , <b>B Div</b> <input type="checkbox"/>   | <b>SAFE</b>     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees on <b>Summary Page CD2: A Div</b> <input type="checkbox"/> , <b>B Div</b> <input type="checkbox"/>   | <b>SAFE</b>     |
| <input type="checkbox"/> <b>PLACE</b>  | <b>Peer 9</b> in <b>NO Access (Mode 24)</b>  |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees <b>Peer 9</b> is in  | <b>MODE 24</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees on <b>Summary Page CD1: A Div</b> <input type="checkbox"/> , <b>B Div</b> <input type="checkbox"/>   | <b>ENABLED</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR</b> sees on <b>Summary Page CD2: A Div</b> <input type="checkbox"/> , <b>B Div</b> <input type="checkbox"/>   | <b>ENABLED</b>  |
| <input type="checkbox"/> <b>REMOVE</b> | <b>LOTO</b> from <b>ACS Ckt Bkr Lockout Box (ACLB)</b>   |                 |
| <input type="checkbox"/> <b>VERIFY</b> | <b>ACLB</b> is   | <b>NO LOTO</b>  |
| <input type="checkbox"/> <b>VERIFY</b> | In <b>Table-1</b> below, <b>MCR</b> sees on <b>RF Critical Devices</b> page  |                 |

RF Power Supply	Verify for CD1-AC contator RB goes from SAFE to OFF		Verify for CD2-DC Ross RB goes from SAFE to OFF		Turn ON Ckt Bkr for RF PS	Verify for RF Rchback C kt. Bkr. is ON	
	A - Div	B - Div	A - Div	B - Div		A - Div	B - Div
Y04 – CAVA 3.1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Y04 – CAVA 3.2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
B14 – CAVA 3.1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
B14 – CAVA 3.2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Y04 – CAVS 3.1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Y04 – CAVS 3.2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Y04 – CAVS 3.3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
B14 – CAVS 3.1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
B14 – CAVS 3.2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
B14 – CAVS 3.3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
G4 – CAVSX 1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

<u>RF Power Supply</u>	Verify for CD1-AC contator RB goes from SAFE to OFF		Verify for CD2-DC Ross RB goes from SAFE to OFF		Turn ON Ckt Bkr for RF PS	Verify for RF Rchback Ckt. Bkr. is ON	
	A - Div	B - Div	A - Div	B - Div		A - Div	B - Div
<u>G4 – CAVSX 2</u>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
<u>G4 – CAVSX 3</u>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
<u>G4 – CAVSX 4</u>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

**Table – 1: Verification of CD1, CD2 and RF Power supplies Enabled in Mode 24**

- ☐ Check for confirmation RF Supplies Enable is possible in Mode 24.

**1.3 Confirm delay between disabling RF CD1 and RF CD2 is > 2 secs and < 4 secs**

- PLACE** Peer 9 in NO Access (Mode 24)
- ☐ **VERIFY** MCR sees Peer 9 is in **MODE 24**
- ☐ **VERIFY** MCR sees on **Summary Page CD1: A Div ☐ B Div ☐** **ENABLED**
- ☐ **VERIFY** MCR sees on **Summary Page CD2: A Div ☐ B Div ☐** **ENABLED**
- ☐ **VERIFY** In RF Crit. Dev. Encl. **1004A A1 outputs: 0 =CD1 & 1 = CD2** are **ON**
- ☐ **VERIFY** In RF Crit. Dev. Encl. **1004A B1 outputs: 0 =CD1 & 1 = CD2** are **ON**
- REMOVE** Key from RF Key tree
- ☐ **VERIFY** Time delay between A1 output 0 & 1 going OFF is **>2 & <4 secs**
- ☐ **VERIFY** Time delay between B1 output 0 & 1 going OFF is **>2 & <4 secs**

- ☐ Check for confirmation of delay between disabling RF CD1 and RF CD2 is > 2 secs and < 4 secs

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**PASS ANNUAL ACCEPTANCE TEST PROTOCOL**

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**1.1 Confirm to ACS Interface Panel (AIP) Enable of Injection RchBack Critical Devices: PSUarc8 and PSWarc20 in Mode 24 is possible**

	<b>STATION</b>	<b>ACS Person at A-Hse (PSUarc8) and 1000P (PSWarc20)</b>	
	<b>PLACE</b>	<b>Peers 5, 7, 9, 11, 13, 15, 17 in Controlled Access (Mode16)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peers 5 <input type="checkbox"/>, 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>	<b>MODE 16</b>
	<b>SWEEP</b>	<b>All RHIC Zones</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>All RHIC Zones are</b>	<b>SWEEP OK</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At A-Hse PSUarc8 Enable red bullseye on AIP is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At 1000P PSWarc20 Enable red bullseye on AIP is</b>	<b>OFF</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees on CD page: Rhic Injn U/W</b>	<b>DISABLED</b>
	<b>PLACE</b>	<b>Peers 5, 7, 9, 11, 13, 15, 17 in No Access (Mode24)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peers 5 <input type="checkbox"/>, 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At A-Hse PSUarc8 Enable red bullseye on AIP is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At 1000P PSWarc20 Enable red bullseye on AIP is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees on CD page: Rhic Injn U/W</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>Check for acceptance of Confirm to ACS Interface Panel (AIP) Enable of Injection RchBack Critical Devices: PSUarc8 and PSWarc20 in Mode 24 is possible</b>		

**1.2 Confirm opening a gate into the RHIC ring disables RHIC Injection Critical Devices & RHIC Critical Devices**

	<b>STATION</b>	<b>ACS person at 1000P</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peers 5 <input type="checkbox"/>, 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> in</b>	<b>MODE 24</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Permit Link for Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/></b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At 1000P PSSwm Enable red bullseye on AIP is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At 1000P PSXarc90 Enable red bullseye on AIP is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>At 1000P PSYarc90 Enable red bullseye on AIP is</b>	<b>ON</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees on CD page: Rhic Injn X/Y</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>A Div relay # 57 <input type="checkbox"/> and B Div relay # 59 <input type="checkbox"/> in encl 5602-1 in 1000P</b>	<b>ON</b>
	<b>PRESS</b>	<b>RHIC Primary Beam Stop Withdraw in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Shutters: G1BS, G2BS</b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RchBack Beam Shutter: G3BS</b>	<b>OUT</b>
	<b>FOLLOW</b>	<b>Table – 1 below, pg 3</b>	



Gate	Open then Close	Verify Peer moves to Mode 2	Verify Sweep lost	Verify Rhic Ijn CDs Disab. & B/eyes OFF	Verify RhBack CDs OK	Verify Rhic Ring BS G1& G2 IN	Verify Rhic Ring RhBack BS G3 OUT	Verify Permit Link Disab.	Verify relays 57&59 OFF	Verify attempt to w/draw BS G1 & G2 FAIL	Force Sweep	Go to Mode 24	Verify Permit Link Enab.	Verify Rhic Ijn CDs Enab. & B/eyes ON	W/draw Rhic Ring BS G1 & G2	Go to next gate
12GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
2GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
2GE2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
4GE2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
4GE3		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
5GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
YGI1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
6GE2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
XGI1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
6GE3		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
7GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
8GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
8GE2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		
10GE1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>		End of test

Table – 1: Test of gate-opening into the RHIC ring disables RHIC Injection Critical Devices & RHIC Critical Devices

☐ Check for confirmation of opening a gate into the RHIC ring disables RHIC Injection Critical Devices & RHIC Critical Devices



**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

4.120.18.a.3 RHIC ROLL-UP REACHBACK CRITICAL DEVICE TESTS

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

### 1.1 Confirm interrupting readback signal from PSSWM causes a Rchback; restore operation

- |  |  |                     |
|--|--|---------------------|
| <b>PLACE</b>                           | <b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b>  |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b> | <b>MODE 8</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <b>REMOVE</b>                          | <b>Readback relay, K1, for PSSWM in CD Inface Box for X,Y&amp; SwM<br/>encl 5611in 1000P</b>   |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>   | <b>Reachback</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <b>REPLACE</b>                         | <b>Readback relay, K1, for PSSWM in CD Inface Box for X,Y&amp; SwM<br/>encl 5611in 1000P</b>   |                     |
| <b>RESET</b>                           | <b>Reachback in MCR</b>  |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/> RchBack</b>   | <b>Reachback OK</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <input type="checkbox"/>               | <b>Check for confirmation of interrupting readback signal from PSSM causes a Rchback; restore operation</b>  |                     |

### 1.2 Confirm interrupting readback signal from PSXARC90 causes a Rchback; restore operation

- |  |  |                     |
|--|--|---------------------|
| <b>PLACE</b>                           | <b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b>  |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b> | <b>MODE 8</b>       |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <b>REMOVE</b>                          | <b>Readback relay, K2, for PSXARC90 in CD Inface Box for X,Y&amp; SwM, encl 5611in 1000P</b>   |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>   | <b>Reachback</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <b>REPLACE</b>                         | <b>Readback relay, K2, for PSXARC90 in CD Inface Box for X,Y&amp; SwM, encl 5611in 1000P</b>   |                     |
| <b>RESET</b>                           | <b>Reachback in MCR</b>  |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/> RchBack</b>   | <b>Reachback OK</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
| <input type="checkbox"/>               | <b>Check for confirmation of interrupting readback signal from PSXARC90 causes a Rchback; restore operation.</b>   |                     |

### 1.3 Confirm interrupting readback signal from PSYARC90 causes a Rchback; restore operation

- |                          |   |  |                     |
|--------------------------|---|--|---------------------|
|                          | <b>PLACE</b>  | <b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b>  |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b> | <b>MODE 8</b>       |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
|                          | <b>REMOVE</b>   | <b>Readback relay, K3, for PSYARC90 in CD Inface Box for X,Y&amp; SwM, encl 5611in 1000P</b>   |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>   | <b>Reachback</b>    |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>DISABLED</b>     |
|                          | <b>REPLACE</b>  | <b>Readback relay, K3, for PSYARC90 in CD Inface Box for X,Y&amp; SwM, encl 5611in 1000P</b>   |                     |
|                          | <b>RESET</b>  | <b>Reachback in MCR</b>  |                     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div A <input type="checkbox"/>, Div B <input type="checkbox"/> RchBack</b>   | <b>Reachback OK</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees: PSUARC8 <input type="checkbox"/>, PSWARC20 <input type="checkbox"/> are</b>   | <b>ENABLED</b>      |
| <input type="checkbox"/> | <b>Check for confirmation of interrupting readback signal from PSYARC90 causes a Rchback; restore operation</b> |  |                     |

### 1.4 Confirm normal operation of Primary & Rchback Beam Stops in Mode 24

- |                          |               |   |                 |
|--------------------------|---------------|---|-----------------|
|                          | <b>PLACE</b>  | <b>Peers 5 in Controlled Access (Mode16)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peers 5 is in</b>   | <b>MODE 16</b>  |
|                          | <b>SWEEP</b>  | <b>Zones: W, X &amp; Y</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Zones: W, X &amp; Y are</b>  | <b>SWEEP OK</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>4 ea #12 Inj CA keys and 2 ea #13 Inj Sweep keys are</b>   | <b>CAPTURED</b> |
|                          | <b>PLACE</b>  | <b>Peer 5 in No Access (Mode 24)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Peer 5 is in</b>   | <b>MODE 24</b>  |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees PSUARC8</b>   | <b>ENABLED</b>  |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees PSWARC20</b>  | <b>ENABLED</b>  |
|                          | <b>PLACE</b>  | <b>Peers 7, 9, 11, 13, 15, 17 in Controlled Access (Mode 16)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> in</b> | <b>MODE 16</b>  |
|                          | <b>SWEEP</b>  | <b>All RHIC Zones</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>All RHIC Zones are</b>   | <b>SWEEP OK</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>24 ea #14 RHIC CA keys &amp; 6 ea #15 RHIC Sweep keys are</b>  | <b>CAPTURED</b> |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>3 ea #10 RF CA keys and 2 ea #15 RF Sweep keys are</b>   | <b>CAPTURED</b> |
|                          | <b>PLACE</b>  | <b>Peer 7, 9, 11, 13, 15, 17 in No Access (Mode 24)</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> in</b> | <b>MODE 24</b>  |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>  | <b>IN</b>       |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Rchback Beam Stop: G3BS</b>   | <b>OUT</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.1 is</b>  | <b>IN</b>       |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>  | <b>IN</b>       |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>   | <b>OUT</b>      |

<b>PRESS</b>	<b>Beam Stop Withdraw Button at MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Rchback Beam Stop: G3BS</b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.1 is</b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>	<b>OUT</b>

<b>REMOVE</b>	<b>Any CA key from the RHIC key tree</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>	<b>MODE 2</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Rchback Beam Stop: G3BS</b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.1 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>	<b>OUT</b>

- ☐ **Check for confirmation of normal operation of Primary & Rchback Beam Stops in Mode 24**

#### 1.5 Confirm removing readback signal from Prim Beam Stop G12-bsx.1 causes a reachback; clear reachback

<b>PLACE</b>	<b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>	<b>MODE 8</b>
<b>REMOVE</b>	<b>Connector from Div A Prim Beam Stop G12-bsx.1</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees RHIC Reachback is</b>	<b>Reachback</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Rchback Beam Stop: G3BS</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.1 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>	<b>IN</b>
<b>REPLACE</b>	<b>Connector on Prim Beam Stop G12-bsx.1</b>	
<b>RESET</b>	<b>RHIC Reachback</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees RHIC Reachback is</b>	<b>Reachback ok</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Rchback Beam Stop: G3BS</b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.1 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>	<b>IN</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>	<b>OUT</b>

- ☐ **Check for Confirmation of removing readback signal from Prim Beam Stop G12-bsx.1 causes a reachback; clear reachback**

**1.6 Confirm removing readback signal from Prim Beam Stop G12-bsx.2 causes a reachback; clear reachback**

- |  |  |                     |
|--|--|---------------------|
| <b>PLACE</b>                           | <b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b>  |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b> | <b>MODE 8</b>       |
| <b>REMOVE</b>                          | <b>Connector from Div B Prim Beam Stop G12-bsx.2</b>   |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees RHIC Reachback is</b>  | <b>Reachback</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees W Reachback is</b>   | <b>Reachback</b>    |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Rchback Beam Stop: G3BS</b>  | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>  | <b>IN</b>           |
| <b>REPLACE</b>                         | <b>Connector on Prim Beam Stop G12-bsx.2</b>   |                     |
| <b>RESET</b>                           | <b>RHIC and W Reachbacks</b>   |                     |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees RHIC <input type="checkbox"/> and W <input type="checkbox"/> Reachback are</b>   | <b>Reachback ok</b> |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Primary Beam Stops: G1BS <input type="checkbox"/>, G2BS <input type="checkbox"/></b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>MCR sees Rchback Beam Stop: G3BS</b>  | <b>OUT</b>          |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Prim Beam Stop G12-bsx.2 is</b>   | <b>IN</b>           |
| <input type="checkbox"/> <b>VERIFY</b> | <b>Visually through viewport Rchback Beam Stop G12-bsx.3 is</b>  | <b>OUT</b>          |
| <input type="checkbox"/>               | <b>Check for Confirmation of removing readback signal from Prim Beam Stop G12-bsx.2 causes a reachback; clear reachback</b>  |                     |

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

4.120.18.a.4 RHIC ROLL-UP INJECTION CRITICAL DEVICE TESTS

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**1.1 Confirm in Mode 24 removal of 24VDC from Block A1 in CD Box at 1012A drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDEV RIO**

<b>PLACE</b>	<b>Peer 13 in No Access (Mode 24)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in</b>	<b>MODE 24</b>
<b>WAIT</b>	<b>For Beam Imminent Alarms to stop sounding</b>	
<b>PRESS</b>	<b>RHIC Primary Beam Stop withdraw button in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>ENABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>ENABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>ENABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 13 Permit Link: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>ENABLED</b>
<b>REMOVE</b>	<b>24VDC to Block A1, in CD Box at 1012A</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees at Ijn Hw CDev RIO: Div A</b>	<b>NG Hw</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 Div A is in</b>	<b>MODE 2</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS</b>	<b>A ≠ B</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS</b>	<b>A ≠ B</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>DISABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>DISABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>DISABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Peer 13 Permit Link: Div A <input type="checkbox"/> &amp; Div B <input type="checkbox"/></b>	<b>DISABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees W <input type="checkbox"/> &amp; Rhic <input type="checkbox"/> Reachback</b>	<b>Reachback</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees G3 BS</b>	<b>IN</b>
<b>REPLACE</b>	<b>24VDC to Block A1, 1012A</b>	
<b>RESET</b>	<b>NG CDev RIO</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees at Ijn Hw CDev RIO: Div A</b>	<b>OK</b>
<b>RESET</b>	<b>W &amp; Rhic Reachbacks</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees W <input type="checkbox"/> &amp; Rhic <input type="checkbox"/> Reachback</b>	<b>OK</b>
<input type="checkbox"/>	<b>Check for confirmation of Mode 24 removal of 24VDC from Block A1 in cd Box at 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDev RIO</b>	

**1.2 Confirm in Mode 24 removal of Remote I/O cable from Scanner Module in Peer 13A in 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDEV RIO**

<b>PLACE</b>	<b>Peer 13 in No Access (Mode 24)</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>Peer 13 is in</b>	<b>MODE 24</b>
<b>WAIT</b>	<b>For Beam Imminent Alarms to stop sounding</b>	
<b>PRESS</b>	<b>RHIC Primary Beam Stop withdraw button in MCR</b>	
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>ENABLED</b>
<input type="checkbox"/> <b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>ENABLED</b>



<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 13 Permit Link: Div A <input type="checkbox"/> &amp; Div B <input type="checkbox"/></b>	<b>ENABLED</b>
	<b>UNPLUG</b>	<b>Remote I/O cable from Scanner module Peer 13A</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees at Ijn Hw CDev RIO: Div A</b>	<b>NG Hw</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 Div A is in</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS</b>	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS</b>	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Peer 13 Permit Link: Div A <input type="checkbox"/> &amp; Div B <input type="checkbox"/></b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees W Reachback</b>	<b>Reachback</b>
	<b>REPLACE</b>	<b>Remote I/O cable in Scanner module Peer 13A</b>	
	<b>RESET</b>	<b>NG CDev RIO</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees at Ijn Hw CDev RIO: Div A</b>	<b>OK</b>
	<b>RESET</b>	<b>W Reachback</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees W Reachback</b>	<b>OK</b>

- ☐ Check for confirmation in Mode 24 removal of Remote I/O cable from Scanner Module in Peer 13A in 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a CDev RIO

**1.3 Confirm in Mode 24 removal of 24VDC from Block B1 in CD Box at 1012A drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDev RIO**

<input type="checkbox"/>	<b>PLACE</b>	<b>Peer 13 in No Access (Mode 24)</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 is in</b>	<b>MODE 24</b>
	<b>WAIT</b>	<b>For Beam Imminent Alarms to stop sounding</b>	
	<b>PRESS</b>	<b>RHIC Primary Beam Stop withdraw button in MCR</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS: Div A <input type="checkbox"/>, Div B <input type="checkbox"/></b>	<b>OUT</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>ENABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link: Div A <input type="checkbox"/> &amp; Div B <input type="checkbox"/></b>	<b>ENABLED</b>
	<b>REMOVE</b>	<b>24VDC to Block B1, 1012A</b>	
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees at Ijn Hw CDev RIO: Div B</b>	<b>NG Hw</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>Peer 13 Div B <input type="checkbox"/> &amp; Div A <input type="checkbox"/> are in</b>	<b>MODE 2</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G1BS</b>	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees Primary Beam Stop: G2BS</b>	<b>A ≠ B</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSSWM</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSXARC90</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees PSYARC90</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees RHIC Permit Link: Div B</b>	<b>DISABLED</b>
<input type="checkbox"/>	<b>VERIFY</b>	<b>MCR sees W <input type="checkbox"/> &amp; Rhic <input type="checkbox"/> Reachback</b>	<b>Reachback</b>

- REPLACE** 24VDC to **Block B1, 1012A**
- RESET** **NG CDev RIO**
- ☐ **VERIFY** **MCR sees at Ijn Hw CDev RIO: Div A** **OK**
- RESET** **W & Rhic Reachbacks**
- ☐ **VERIFY** **MCR sees W ☐ & Rhic ☐ Reachback** **OK**
- ☐ **Check for confirmation of Mode 24 removal of 24VDC from Block B1 in CD Box at 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDev RIO**

**1.4 Confirm in Mode 24 removal of Remote I/O cable from Scanner Module in Peer 13B in 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDev RIO**

- PLACE** **Peer 13 in No Access (Mode 24)**
- ☐ **VERIFY** **Peer 13 is in** **MODE 24**
- WAIT** **For Beam Imminent Alarms to stop sounding**
- PRESS** **RHIC Primary Beam Stop withdraw button in MCR**
- ☐ **VERIFY** **MCR sees Primary Beam Stop: G1BS: Div B ☐, Div B ☐** **OUT**
- ☐ **VERIFY** **MCR sees Primary Beam Stop: G2BS: Div B ☐, Div B ☐** **OUT**
- ☐ **VERIFY** **MCR sees PSSWM** **ENABLED**
- ☐ **VERIFY** **MCR sees PSXARC90** **ENABLED**
- ☐ **VERIFY** **MCR sees PSYARC90** **ENABLED**
- ☐ **VERIFY** **MCR sees RHIC Permit Link: Div A ☐ & Div B ☐** **ENABLED**
- UNPLUG** **Remote I/O cable from Scanner module Peer 13B**
- ☐ **VERIFY** **MCR sees at Ijn Hw CDev RIO: Div B** **NG Hw**
- ☐ **VERIFY** **Peer 13 Div A ☐ & Div B ☐ are in** **MODE 2**
- ☐ **VERIFY** **MCR sees Primary Beam Stop: G1BS** **A ≠ B**
- ☐ **VERIFY** **MCR sees Primary Beam Stop: G2BS** **A ≠ B**
- ☐ **VERIFY** **MCR sees PSSWM** **DISABLED**
- ☐ **VERIFY** **MCR sees PSXARC90** **DISABLED**
- ☐ **VERIFY** **MCR sees PSYARC90** **DISABLED**
- ☐ **VERIFY** **MCR sees RHIC Permit Link: Div A ☐ & Div B ☐** **DISABLED**
- ☐ **VERIFY** **MCR sees W ☐ & Rhic ☐ Reachback** **Reachback**
- REPLACE** **Remote I/O cable in Scanner module Peer 13B**
- RESET** **NG CDev RIO**
- ☐ **VERIFY** **MCR sees at Ijn Hw CDev RIO: Div A** **OK**
- RESET** **W & Rhic Reachbacks**
- ☐ **VERIFY** **MCR sees W ☐ & Rhic ☐ Reachback** **OK**
- ☐ **Check for confirmation in Mode 24 removal of Remote I/O cable from Scanner Module in Peer 13B in 1012A, drops the peer to Mode 2, disables: Rhic CDs, Rhic Ijn CDs, Permit Link and causes a NG CDev RIO**

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Confirm Remote Reset function of the RF Key Tree from MCR

- |                          |                |   |                   |
|--------------------------|----------------|---|-------------------|
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Transfer key is in MCR and is</b>                     | <b>CAPTURED</b>   |
|                          | <b>PLACE</b>   | <b>Peer 9 in Safe Access (Mode 2)</b>                       |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peer 9 is in</b>                                | <b>MODE 2</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>3 ea #10 RF CA keys &amp; 2 ea #11 RF Sweep keys are</b> | <b>CAPTURED</b>   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Key Tree Complete indicator is</b>                    | <b>ON</b>         |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Reset indicator is</b>                                | <b>OFF</b>        |
|                          | <b>REMOVE</b>  | <b>The last #11 Sweep Key</b>                               |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Key Tree Complete indicator is</b>                    | <b>OFF</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Reset indicator is</b>                                | <b>OFF</b>        |
|                          | <b>CAPTURE</b> | <b>The last #11 Sweep Key</b>                               |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Key Tree Complete indicator is</b>                    | <b>OFF</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Reset indicator is</b>                                | <b>ON</b>         |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gate 4GE2</b>                           | <b>FAIL</b>       |
|                          | <b>PLACE</b>   | <b>Peer 9 in Restricted Access (Mode 8)</b>                 |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peer 9 is in</b>                                | <b>MODE 8</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gate 4GE2</b>                           | <b>FAIL</b>       |
|                          | <b>PLACE</b>   | <b>Peer 9 in Controlled Access (Mode 16)</b>                |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peer 9 is in</b>                                | <b>MODE 16</b>    |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gate 4GE2 is</b>                        | <b>SUCCESSFUL</b> |
- ☐ Check for confirmation of Remote Reset function of the RF Key Tree from MCR

## 1.2 Confirm normal move to MODE 24 and MODE 26 is possible.

- |                          |               |  |                   |
|--------------------------|---------------|--|-------------------|
|                          | <b>PLACE</b>  | <b>Peer 9 in Controlled Access (Mode 16)</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 9 is in</b>   | <b>MODE 16</b>    |
|                          | <b>CLOSE</b>  | <b>Gate 5GS1</b>   |                   |
|                          | <b>RESET</b>  | <b>Gates: 3GI1, 3EL1, 4MD1, 4GE1, 4MD2, 4GE2, 4GI1, 4EL1, 4GE3, 4ED1</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Gates: 3GI1 <input type="checkbox"/>, 3EL1 <input type="checkbox"/>, 4MD1 <input type="checkbox"/>, 4GE1 <input type="checkbox"/>, 4MD2 <input type="checkbox"/>, 4GE2 <input type="checkbox"/>, 4GI1 <input type="checkbox"/>, 4EL1 <input type="checkbox"/>, 4GE3 <input type="checkbox"/>, 4ED1 <input type="checkbox"/> are</b> | <b>RESET</b>      |
|                          | <b>SWEEP</b>  | <b>Zones: 4Z1, 4Z2</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Zones: 4Z1 <input type="checkbox"/>, 4Z2 <input type="checkbox"/> are</b>   | <b>SWEPT</b>      |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>3 ea #10 RF CA keys and 2 ea #11 RF Sweep keys are</b>  | <b>CAPTURED</b>   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>RF Key Tree Complete indicator is</b>   | <b>ON</b>         |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>RF Reset indicator is</b>   | <b>OFF</b>        |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Attempt to place Peer 9 in No Access (Mode 24) is</b>   | <b>SUCCESSFUL</b> |
|                          | <b>PLACE</b>  | <b>Peer 9 in Controlled Access (Mode 16)</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 9 is in</b>   | <b>MODE 16</b>    |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>Attempt to place Peer 9 in RF No Access (Mode 26) is</b>  | <b>SUCCESSFUL</b> |
|                          | <b>PLACE</b>  | <b>Peer 9 in Controlled Access (Mode 16)</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 9 is in</b>   | <b>MODE 16</b>    |
- ☐ Check for confirmation of normal move to MODE 24 and MODE 26 is possible.

### 1.3 Confirm RF Key Tree complete is necessary for move to MODE 24 or MODE 26

- ☐ **PLACE** Peer 9 in Controlled Access (Mode 16)  
☐ **VERIFY** MCR sees Peer 9 is in **MODE 16**  
☐ **FOLLOW** Table 1 below

Key	Turn Key to OFF position	Verify Key Active light ON	Verify Reset light OFF	Verify Key Tree Complete Light OFF	Verify cannot go into Mode 24	Verify cannot go into Mode 26	Turn Key to ON position
RF CA #1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #3		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF Sweep #1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF Sweep #2		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table – 1: Test of RF Key Tree Complete is necessary for move to Mode 24 or Mode 26

- ☐ Check for confirmation of RF Key Tree complete is necessary for move to MODE 24 or MODE 26

### 1.4 Confirm in Mode 24 removal of key from RF Key Tree will drop Peer 9 to Mode 2

- ☐ **PLACE** Peer 9 in No Access (Mode 24)  
☐ **VERIFY** MCR sees Peer 9 in **MODE 24**  
☐ **FOLLOW** Table 2 below

	Peer 9 to Mode 24	Turn key OFF	Verify Key Active light ON	Verify Key Tree Complete Light OFF	Verify Peer 9 moved to Mode 2	Turn key ON	Verify Key Active light OFF	Verify Key Tree Complete Light ON
RF CA #1			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF CA #2			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF CA #3			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF Sweep #1			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF Sweep #2			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

Table - 2: In Mod 24 test of removal of key from RF Key Tree

- ☐ Check for confirmation in Mode 24 removal of key from RF Key Tree will drop Peer 9 to Mode 2

### 1.5 Confirm in Mode 26 removal of key from RF Key Tree will drop Peer 9 to Mode 2

☐ **PLACE**      **Peer 9 in RF No Access (Mode 26)**  
☐ **VERIFY**      **MCR sees Peer 9 in** **MODE 26**  
☐ **FOLLOW**      **Table 3 below**

	Peer 9 to Mode 26	Turn key OFF	Verify Key Active light ON	Verify Key Tree Complete Light OFF	Verify Peer 9 moved to Mode 2	Turn key ON	Verify Key Active light OFF	Verify Key Tree Complete Light ON
RF CA #1			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF CA #2			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF CA #3			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF Sweep #1			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
RF Sweep #2			<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

**Table - 3 In Mode 26 test of removal of key from RF Key Tree**

☐ Check for confirmation in Mode 26 removal of key from RF Key Tree will drop Peer 9 to Mode 2

#### 1.6 Confirm Excess #11 RF Sweep key at MCR will drop Peer 9 from Mode 24 to Mode 2

☐ **PLACE**      **Peer 9 in No Access (Mode 24)**  
☐ **VERIFY**      **MCR sees Peer 9 in** **MODE 24**  
☐ **VERIFY**      **RF Key Tree Complete** indicator is **ON**  
☐ **VERIFY**      **RF Reset** indicator is **OFF**

**ATTEMPT** To turn excess #11 RF Sweep key in Reset tumbler at MCR

☐ **VERIFY**      **MCR sees Peer 9 moved to** **MODE 2**  
☐ **REMOVE**      **Excess #11 RF Sweep key from Reset tumbler**

☐ Check for confirmation of excess #11 RF Sweep key at MCR will drop Peer 9 from Mode 24 to Mode 2

#### 1.7 Confirm Excess #11 RF Sweep key at MCR will drop Peer 9 from Mode 26 to Mode 2

☐ **PLACE**      **Peer 9 in No Access (Mode 26)**  
☐ **VERIFY**      **MCR sees Peer 9 in** **MODE 26**  
☐ **VERIFY**      **RF Key Tree Complete** indicator is **ON**  
☐ **VERIFY**      **RF Reset** indicator is **OFF**

**ATTEMPT** To turn excess #11 RF Sweep key in Reset tumbler at MCR

☐ **VERIFY**      **MCR sees Peer 9 moved to** **MODE 2**

**REMOVE** Excess #11 RF Sweep key from Reset tumbler

- ☐ Check for confirmation of excess #11 RF Sweep key at MCR will drop Peer 9 from Mode 26 to Mode 2

1.8 Key	Confirm keyswitch integrity of keys in RF Key Tree in Mode 8	Verify Key Tree in Mode 8	Verify all Peers remain in Mode 8	Turn key ON	Verify Key Active light OFF	Verify Key Tree Complete light ON	Next key
<input type="checkbox"/> FOLLOW	Peers in Mode 8: 5, 7, 9, 11, 13, 15, 17	Peers: 5, 7, 9, 11, 13, 15, 17	Peers: 5, 7, 9, 11, 13, 15, 17	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #4	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #5	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF CA #6	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF Sweep #1	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RF Sweep #2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table - 4 Test in Mode 8 of keyswitch integrity of keys in RF Key Tree

- ☐ Check for acceptance of Confirm keyswitch integrity of keys in RF Key Tree in Mode 8

#### END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

TTL: Sign for completion of final testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_



PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Confirm Remote Reset function of the RHIC Key Tree from MCR

- |                          |                |   |                   |
|--------------------------|----------------|---|-------------------|
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RF Transfer key is in MCR and is</b>   | <b>CAPTURED</b>   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>24 ea #14 RHIC CA keys &amp; 6 ea #15 RHIC Sweep keys are</b>  | <b>CAPTURED</b>   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Key Tree Complete indicator is</b>  | <b>ON</b>         |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Reset indicator is</b>  | <b>OFF</b>        |
| <input type="checkbox"/> | <b>REMOVE</b>  | <b>The last #15 Sweep Key</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Key Tree Complete indicator is</b>  | <b>OFF</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Reset indicator is</b>  | <b>OFF</b>        |
| <input type="checkbox"/> | <b>CAPTURE</b> | <b>The last #15 Sweep Key</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Key Tree Complete indicator is</b>  | <b>OFF</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>RHIC Reset indicator is</b>  | <b>ON</b>         |
| <input type="checkbox"/> | <b>PLACE</b>   | <b>Peers 7, 9, 11, 13, 15, 17 in Safe Access (Mode 2)</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>                        | <b>MODE 2</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gates: 12GE1 <input type="checkbox"/>, 2GE1 <input type="checkbox"/>, 4GE2 <input type="checkbox"/>, 6GE1 <input type="checkbox"/>,<br/>8GE2 <input type="checkbox"/>, 10GE1 <input type="checkbox"/></b> | <b>FAIL</b>       |
| <input type="checkbox"/> | <b>PLACE</b>   | <b>Peers 7, 9, 11, 13, 15, 17 in Restricted Access (Mode8)</b>  |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>                        | <b>MODE 8</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gates: 11GS1 <input type="checkbox"/>, 2GE2 <input type="checkbox"/>, 4GE3 <input type="checkbox"/>, 6GE2 <input type="checkbox"/>,<br/>7GE1 <input type="checkbox"/>, 10GI1 <input type="checkbox"/></b> | <b>FAIL</b>       |
| <input type="checkbox"/> | <b>PLACE</b>   | <b>Peers 7, 9, 11, 13, 15, 17 in Controlled Access (Mode16)</b>   |                   |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peers 7 <input type="checkbox"/>, 9 <input type="checkbox"/>, 11 <input type="checkbox"/>, 13 <input type="checkbox"/>, 15 <input type="checkbox"/>, 17 <input type="checkbox"/> is in</b>                        | <b>MODE 16</b>    |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Attempt to reset gates in Table – 1, below</b>   | <b>SUCCESSFUL</b> |

Gate	Verify reset O.K. in Mode 16	Gate	Verify reset O.K. in Mode 16	Gate	Verify reset O.K. in Mode 16	Gate	Verify reset O.K. in Mode 16
11GS1	<input type="checkbox"/>	2GE1	<input type="checkbox"/>	6GE2	<input type="checkbox"/>	9GI1	<input type="checkbox"/>
11GI1	<input type="checkbox"/>	2GE2	<input type="checkbox"/>	6GE3	<input type="checkbox"/>	10GE1	<input type="checkbox"/>
12GE1	<input type="checkbox"/>	4GE3	<input type="checkbox"/>	7GS1	<input type="checkbox"/>	10GI1	<input type="checkbox"/>
12GI1	<input type="checkbox"/>	5GS1	<input type="checkbox"/>	7GE1	<input type="checkbox"/>	XXXX	<u>XXXXXX</u>
1GS1	<input type="checkbox"/>	5GE1	<input type="checkbox"/>	8GE2	<input type="checkbox"/>	XXXX	<u>XXXXXX</u>
1GI1	<input type="checkbox"/>	6GE1	<input type="checkbox"/>	9GS1	<input type="checkbox"/>	XXXX	<u>XXXXXX</u>

Table – 1: Test of the Remote Reset function from the RHIC Key tree in MCR

- ☐ Check for confirmation of Remote Reset function of the RHIC Key Tree from MCR

## 1.2 Confirm normal move to MODE 24 is possible.

- PLACE** Peers 7, 9, 11, 13, 15, 17 in Controlled Access (Mode16)
- ☐ **VERIFY** MCR sees Peers 7 ☐, 9 ☐, 11 ☐, 13 ☐, 15 ☐, 17 ☐ is in **MODE 16**
- ☐ **VERIFY** **All gates are** **RESET**
- ☐ **VERIFY** **All Zones are** **SWEPT**
- ☐ **VERIFY** 24 ea #14 RHIC CA keys & 6 ea #15 RHIC Sweep keys are **CAPTURED**
- ☐ **VERIFY** **RHIC Key Tree Complete** indicator is **ON**
- ☐ **VERIFY** **RHIC Reset** indicator is **OFF**
- ☐ **VERIFY** 3 ea #10 RF CA keys and 2 ea #15 RF Sweep keys are **CAPTURED**
- ☐ **VERIFY** **RF Key Tree Complete** indicator is **ON**
- ☐ **VERIFY** **RF Reset** indicator is **OFF**
- ☐ **VERIFY** Attempt to place Peer 7, 9, 11, 13, 15, 17 No Access (Mode 24) is **SUCCESSFUL**
- PLACE** Peer 7, 9, 11, 13, 15, 17 in Controlled Access (Mode 16)
- ☐ **VERIFY** MCR sees Peer 7 ☐, 9 ☐, 11 ☐, 13 ☐, 15 ☐, 17 ☐ in **MODE 16**
- ☐ **Check for confirmation of normal move to MODE 24 is possible.**

## 1.3 Confirm RHIC Key Tree complete is necessary for move to MODE 24

- PLACE** Peer 7, 9, 11, 13, 15, 17 in Controlled Access (Mode 16)
- ☐ **VERIFY** MCR sees Peer 7 ☐, 9 ☐, 11 ☐, 13 ☐, 15 ☐, 17 ☐ in **MODE 16**
- FOLLOW** Table 2 below

Key	Turn Key to OFF position	Verify Key Active light ON	Verify Reset light OFF	Verify Key Tree Complete Light OFF	Verify cannot go into Mode 24	Turn Key to ON position
1 <sup>st</sup> Row -RHIC CA #1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #3		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #8		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row –RHIC CA #12		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row –RHIC CA #15		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row –RHIC CA #17		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row –RHIC CA #22		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row –RHIC CA #23		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #6		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Table – 2: Test of RHIC Key Tree Complete is necessary for move to Mode 24

- ☐ **Check for confirmation of RHIC Key Tree complete is necessary for move to MODE 24**

Key1.4	Confirm in Mode 24 Removal of key from Key Tree will drop System to Mode 2	All Peers moved to Mode 2	Turn Key OFF	Verify Key Tree Complete Light ON	Verify Key Tree Complete Light OFF	Verify all Peers moved to Mode 2	Turn Key ON	Verify Key Active light OFF	Verify Key Tree Complete Light ON
1 <sup>st</sup> Row -RHIC CA #2	Peer 7, 9, 11, 13, 15, 17 in No Access (Mode 24)	MCR sees Peer 7, 9, 11, 13, 15, 17 in						MODE 24	
1 <sup>st</sup> Row -RHIC CA #4									
2 <sup>nd</sup> Row -RHIC CA #7									
2 <sup>nd</sup> Row -RHIC CA #10									
3 <sup>rd</sup> Row -RHIC CA #13									
3 <sup>rd</sup> Row -RHIC CA #18									
4 <sup>th</sup> Row -RHIC CA #20									
4 <sup>th</sup> Row -RHIC CA #21									
RHIC Sweep #2									
RHIC Sweep #5									
RF CA # 2									
RF Sweep #1									

Table - 3: Test in Mode 24 of removal of key from Key Tree will drop System to Mode 2

- ☐ Check for confirmation in Mode 24 removal of key from Key Tree will drop System to Mode 2

#### 1.6 Confirm Excess #15 RHIC Sweep key at MCR will drop System from Mode 24 to Mode 2

- ☐ **VERIFY** 24 ea #14 RHIC CA keys & 6 ea #15 RHIC Sweep keys are **CAPTURED**  
**PLACE** Peer 7, 9, 11, 13, 15, 17 in No Access (Mode 24)
- ☐ **VERIFY** MCR sees Peer 7, 9, 11, 13, 15, 17 in **MODE 24**
- ☐ **VERIFY** RHIC Key Tree Complete indicator is **ON**  
☐ **VERIFY** RHIC Reset indicator is **OFF**
- ATTEMPT** To turn excess #15 RHIC Sweep key in Reset tumbler at MCR
- ☐ **VERIFY** MCR sees All Peers moved to **MODE 2**  
**REMOVE** Excess #15 RHIC Sweep key from Reset tumbler
- ☐ Check for confirmation of excess #15 RHIC Sweep at MCR key will drop System from Mode 24 to Mode 2

**1.8 Confirm keyswitch integrity of keys in Rhic Key Tree in Mode 8**

- |                          |               |  |               |
|--------------------------|---------------|--|---------------|
|                          | <b>PLACE</b>  | <b>Peer 7, 9, 11, 13, 15, 17 in Restricted Access (Mode 8)</b> |               |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 7 □, 9 □, 11 □, 13 □, 15 □, 17 □ in</b>       | <b>MODE 8</b> |
|                          | <b>FOLLOW</b> | <b>Table 4 below</b>   |               |

**1.7 Confirm Excess #11 RF Sweep key at MCR will drop System from Mode 24 to Mode 2**

- |                          |               |  |                 |
|--------------------------|---------------|--|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b> | <b>24 ea #14 RHIC CA keys &amp; 6 ea #15 RHIC Sweep keys are</b> | <b>CAPTURED</b> |
|                          | <b>PLACE</b>  | <b>Peer 7, 9, 11, 13, 15, 17 in No Access (Mode 24)</b>          |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees Peer 7 □, 9 □, 11 □, 13 □, 15 □, 17 □ in</b>         | <b>MODE 24</b>  |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>RHIC Key Tree Complete indicator is</b>                       | <b>ON</b>       |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>RHIC Reset indicator is</b>                                   | <b>OFF</b>      |

**ATTEMPT** To turn excess #11 RF Sweep key in RF Reset tumbler at MCR

- |                          |               |   |               |
|--------------------------|---------------|---|---------------|
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR sees All Peers moved to</b>                  | <b>MODE 2</b> |
|                          | <b>REMOVE</b> | <b>Excess #11 RHIC Sweep key from Reset tumbler</b> |               |
- ☐ Check for confirmation of excess #11 RF Sweep key at MCR will drop System from Mode 24 to Mode 2

Key	Verify all Peers in Mode 8	Turn key OFF	Verify Key Active light ON	Verify Key Tree Complete light OFF	Verify all Peers remain in Mode 8	Turn key ON	Verify Key Active light OFF	Verify Key Tree Complete Light ON	Go to next key
1 <sup>st</sup> Row -RHIC CA #1	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #2	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #3	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #4	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #5	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
1 <sup>st</sup> Row -RHIC CA #6	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #7	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #8	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #9	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #10	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #11	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
2 <sup>nd</sup> Row -RHIC CA #12	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #13	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #14	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #15	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #16	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #17	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3 <sup>rd</sup> Row -RHIC CA #18	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #19	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #20	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #21	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #22	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #23	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
4 <sup>th</sup> Row -RHIC CA #24	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #1	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #2	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #3	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #4	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #5	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
RHIC Sweep #6	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	End of test

Table - 4: Test in Mode 8 of keyswitch integrity of keys in Rhic Key Tree

☐ Check for acceptance of Confirm keyswitch integrity of keys in Rhic Key Tree in Mode 8

#### END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

TTL: Sign for completion of final testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_