

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match.  
The on-screen version of the Collider-Accelerator Department Procedure is the Official Version.  
Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

#### 4.120.54.d U-Down & V-Primary (PEER 25) Sweep Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.54		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: *Signature on File* \_\_\_\_\_  
 Collider-Accelerator Department Chairman Date

V. Castillo

#### 4.120.54.d U-Down & V-Primary (PEER 25) Sweep Tests

### PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Test of Sweep of U-Down

- |                          |                 |  |                    |
|--------------------------|-----------------|--|--------------------|
|                          | <b>PLACE</b>    | <b>Peer 25 in Mode 16</b>  |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Peer 25 is in Controlled Access</b>   | <b>MODE 16</b>     |
|                          | <b>ACTIVATE</b> | Check station <b>U-DnCS1</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>U-DnCS1</b> indicator ( <b>Area Secured</b> )                                     | <b>BLINKS ONCE</b> |
|                          | <b>ACTIVATE</b> | Check station <b>U-DnCS2</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>U-DnCS2</b> indicator ( <b>Area Secured</b> )                                     | <b>BLINKS ONCE</b> |
|                          | <b>RESET</b>    | Gate <b>UED1</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Gate <b>UED1</b> is  | <b>RESET</b>       |
|                          | <b>ACTIVATE</b> | Check station <b>U-DnCS3</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>U-DnCS3</b> indicator ( <b>Area Secured</b> )                                     | <b>BLINKS ONCE</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | Gate <b>UGI1</b> is  | <b>CLOSED</b>      |
|                          | <b>ACTIVATE</b> | Check station <b>U-DnCS4</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>U-DnCS4</b> indicator ( <b>Area Secured</b> )                                     | <b>BLINKS ONCE</b> |
|                          | <b>ACTIVATE</b> | Check station <b>U-DnCS5</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>U-DnCS5</b> indicator ( <b>Area Secured</b> ) remains                             | <b>ON</b>          |
|                          | <b>RESET</b>    | Gates <b>UGE2</b> and <b>UGE3</b> from <b>MCR</b>  |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Gates <b>UGE2</b> <input type="checkbox"/> and <b>UGE3</b> <input type="checkbox"/> are            | <b>RESET</b>       |
|                          | <b>EXIT</b>     | Gate <b>UGE2</b> or <b>UGE3</b> with <b>Sim. Rel.</b> , leaving <b>one</b> personnel <b>inside</b> |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees Zone <b>U-Down</b>   | <b>SWEEP GOOD</b>  |
- ☐ Check for acceptance of Test of Sweep of U-Down

## 1.2 Test of Illegal Exit from U-Down Drops the Sweep

- |                          |               |   |                 |
|--------------------------|---------------|---|-----------------|
|                          | <b>EXIT</b>   | <b>UGE2</b> or <b>UGE3</b> without <b>Sim. Rel.</b> |                 |
| <input type="checkbox"/> | <b>VERIFY</b> | <b>MCR</b> sees U-Down sweep is                     | <b>NO SWEEP</b> |
- ☐ Check for acceptance of Test of Illegal Exit from U-Down Drops the Sweep

## 1.3 Test of Sweep of V-Primary

- |                          |                 |  |                    |
|--------------------------|-----------------|--|--------------------|
|                          | <b>PLACE</b>    | <b>Peer 25 in Mode 16</b>  |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Peer 25 is in Controlled Access</b>   | <b>MODE 16</b>     |
|                          | <b>ACTIVATE</b> | Check station <b>V-PrCS1</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>V-PrCS1</b> indicator ( <b>Area Secured</b> )                       | <b>BLINKS ONCE</b> |
|                          | <b>ACTIVATE</b> | Check station <b>V-PrCS2</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>V-PrCS2</b> indicator ( <b>Area Secured</b> )                       | <b>BLINKS ONCE</b> |
|                          | <b>ACTIVATE</b> | Check station <b>V-PrCS3</b>   |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Check station <b>V-PrCS3</b> indicator ( <b>Area Secured</b> )                       | <b>ON</b>          |
|                          | <b>RESET</b>    | Gate <b>VPGE1</b> from <b>MCR</b>  |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | Gate <b>VPGE1</b> is   | <b>RESET</b>       |
|                          | <b>EXIT</b>     | Gate <b>VPGE1</b> with <b>Sim. Rel.</b> , leaving <b>one</b> personnel <b>inside</b> |                    |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR</b> sees Zone <b>V-Primary</b>  | <b>SWEEP GOOD</b>  |
- ☐ Check for acceptance of Test of Sweep of V-Primary

#### 1.4 Test of Illegal Exit from V-Primary Drops the Sweep

- ☐ **EXIT**      **VPGE1 without Sim. Rel.**  
☐ **VERIFY**      **MCR sees V-Primary sweep is** **NO SWEEP**
- ☐ Check for acceptance of Test of Illegal Exit from V-Primary Drops the Sweep

#### END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

TTL: Sign for completion of final testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_