

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

C-A OPERATIONS PROCEDURES MANUAL

ATTACHMENT

4.120.54.e U-Down & V-Primary (PEER 25) Mode 24 Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.54		

Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: _____
 Collider-Accelerator Department Chairman

 Date

V. Castillo

4.120.54.e U-Down & V-Primary (PEER 25) Mode 24 Tests

PASS ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: _____ Checksum: _____

Division B Software Filename and Checksum: Title: _____ Checksum: _____

Initial testing complete:

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Acceptance test procedure complete (following repairs and retesting if required):

Test Team Leader's Name (Print): _____ Life Number: _____

Test Team Leader's Name (Sign): _____ Date: ____/____/____

Test results reviewed by:

Safety Section Head's Name (Print): _____ Life Number: _____

Safety Section Head's Name (Sign): _____ Date: ____/____/____

Test results accepted by Radiation Safety Committee:

RSC Member's Name (Print): _____ Life Number: _____

RSC Member's Name (Sign): _____ Date: ____/____/____

1.1 Test that CDs: PS UD1, 2 and H10 can only be Access Control Security (ACS) enabled in No Access (Mode24) and lose that enable with a broken Udn-Vpr keytree

STATION	One ACS person at UD1,2 PS and another at H10 PS	
PLACE	Peer 25 in Controlled Access (Mode 16)	
<input type="checkbox"/> VERIFY	MCR sees Peer 25 in CA	MODE 16
<input type="checkbox"/> VERIFY	MCR sees on CD page Ud & Vp Critical Device	DISABLED
<input type="checkbox"/> VERIFY	Power Supply UD1,2 is	OFF
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	ACS enable light, red bullseye, at UD1,2 PS is	OFF
<input type="checkbox"/> VERIFY	Power Supply H10 is	OFF
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	ACS enable light, green led, at H10 PS is	ON
PLACE	Peer 25 in No Access (Mode 24)	
<input type="checkbox"/> VERIFY	MCR sees Peer 25 in	MODE 24
AFTER	90 sec timeout	
<input type="checkbox"/> VERIFY	MCR sees on CD page Ud & Vp Critical Device	ENABLED
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	ACS enable light, red bullseye, at UD1,2 PS is	ON
<input type="checkbox"/> VERIFY	Power Supply UD1,2 is	OFF
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	ON
<input type="checkbox"/> VERIFY	ACS enable light, green led, at H10 PS is	OFF
<input type="checkbox"/> VERIFY	Power Supply H10 is	OFF
UNCAPTURE	Any key in the Udn-Vpr keytree	
<input type="checkbox"/> VERIFY	MCR sees Peer 25 go to	MODE 2
<input type="checkbox"/> VERIFY	MCR sees on CD page Ud & Vp Critical Device	DISABLED
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	At UD1,2 CD encl 5605 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	ACS enable light, red bullseye, at UD1,2 PS is	OFF
<input type="checkbox"/> VERIFY	Power Supply UD1,2 is	OFF
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div A RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	At H10 CD encl 5607 Div B RIO Output Leds 6 <input type="checkbox"/> & 7 <input type="checkbox"/> are	OFF
<input type="checkbox"/> VERIFY	ACS enable light, green led, at H10 PS is	ON
<input type="checkbox"/> VERIFY	Power Supply H10 is	OFF

- ADD** Power to **Chipmunk**
- CLEAR** Chipmunk **Interlocks**
- ☐ **VERIFY** MCR sees **NMO #219** Div A ☐ and Div B ☐ **OK**
- ☐ **VERIFY** **Peer 25** is in **Safe Access** **MODE 2**
- ☐ **VERIFY** MCR sees on CD page **Ud & Vp Critical Device** **DISABLED**
- ☐ **VERIFY** ACS enable light, **red bullseye**, at **UD1,2 PS** is **OFF**
- ☐ **VERIFY** ACS enable light, **green led**, at **H10 PS** is **ON**
- PLACE** **Peer 25** in **Restricted Access (Mode 8)**
- ☐ **VERIFY** MCR sees **Peer 25** in **MODE 8**
- ☐ Check for acceptance of Test any U-Down & V-Primary Security System Chipmunk for Radiation and Fail-Safe Interlocks and response of CDs: UD1,2 and H10.

1.3 Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Devices: PS UD1, 2 as sensed by A or B Division.

- PLACE** **Peer 25** in **Restricted Access (Mode 8)**
- ☐ **VERIFY** MCR sees **Peer 25** is in **MODE 8**
- STATION** **Personnel at Critical Device Box Encl # 5605 in Bldg H10 Bldg**
- STATION** **Personnel at Critical Device Box Encl # 5470 in Bldg 921**
- AT** **Bldg 921 Critical Device Box -5470**
- ☐ **VERIFY** **Div A Relays: K5 ☐ and K12 ☐ are** **ON**
- ☐ **VERIFY** **Div B Relays: K6 ☐ and K11 ☐ are** **ON**
- FOLLOW** Tests in **Table 1** below

At UD1,2 PS, CD-Box 5605 Press & Hold	Verify at Bldg 921 CD-Box 5470, A Div relays go OFF	Verify at Bldg 921 CD-Box 5470, B Div relays go OFF	Verify Peer 25 goes to Mode 2	Release	Reset Reachback UD1, 2	Place Peer 25 in Mode 8	Verify Peer 25 in Mode 8	Go to next PB
PB1	<input type="checkbox"/> K5 <input type="checkbox"/> K12	<input type="checkbox"/> K6 <input type="checkbox"/> K11	<input type="checkbox"/>	PB1			<input type="checkbox"/>	
PB2	<input type="checkbox"/> K5 <input type="checkbox"/> K12	<input type="checkbox"/> K6 <input type="checkbox"/> K11	<input type="checkbox"/>	PB2			<input type="checkbox"/>	End of test

Table 1 - Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Devices: PS UD1, 2 as sensed by A or B Division.

- ☐ Check for acceptance of Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Devices: PS UD1, 2 as sensed by A or B Division.

1.4 Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Device: H10, as sensed by A or B Division.

- PLACE** **Peer 25 in Restricted Access (Mode 8)**
- ☐ **VERIFY** **MCR sees Peer 25 is in** **MODE 8**
- STATION** **Personnel at Critical Device Box Encl # 5607 in Bldg H10**
- STATION** **Personnel at Critical Device Box Encl # 5470 in Bldg 921**
- AT** **Bldg 921 Critical Device Box -5470**
- ☐ **VERIFY** **Div A Relays: K5 ☐ and K12 ☐ are** **ON**
- ☐ **VERIFY** **Div B Relays: K6 ☐ and K11 ☐ are** **ON**
- FOLLOW** Tests in **Table 2** below

At H10 CD-Box 5607 Press & Hold	Verify at Bldg 921 CD-Box 5470, A- Div relays go OFF	Verify at Bldg 921 CD-Box 5470, B- Div relays go OFF	Verify Peer 25 goes to Mode 2	Release	Reset Reachback H10	Place Peer 25 in Mode 8	Verify Peer 25 in Mode 8	
PB1	<input type="checkbox"/> K5 <input type="checkbox"/> K12	<input type="checkbox"/> K6 <input type="checkbox"/> K11	<input type="checkbox"/>	PB1			<input type="checkbox"/>	End of test

Table2 - Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Device: H10, as sensed by A or B Division.

- ☐ **Check for acceptance of Test Reachback Devices, AGS Injection Enable 1 and AGS Injection Enable 2, are interlocked on failure of Primary Critical Device: H10, as sensed by A or B Division.**

1.5 Test of Crash Operators in U-Dn area

STATION Test personnel in U-Dn area

PLACE Peer 25 in No Access Mode
☐ **VERIFY** MCR sees Peer 25 in **MODE 24**
☐ **VERIFY** No Access Alarm for Div A ☐ and Div B ☐ is **ON**

FOLLOW Tests in Table 3 below

Pull Crash cord while alarm sounds	Verify Alarm stops		Verify Peer 25 goes to Mode 2		Reset Crash	Place Peer 25 in Mode 24	
	Div A	Div B	Div A	Div B			
Udn CO – 2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			End of test

Table 3 – Test of Crash Operator in U-Dn area

☐ Check for acceptance of Test of Crash Operator in U-Dn area

1.6 Test of Crash Button in V-Primary area

☐ Check for Test Omission due to area Contamination

STATION Test personnel in V-Primary area

PLACE Peer 25 in No Access Mode
☐ **VERIFY** MCR sees Peer 25 in **MODE 24**
☐ **VERIFY** No Access Alarm for Div A ☐ and Div B ☐ is **ON**

FOLLOW Tests in Table 4 below

Press Crash button while alarm sounds	Verify Alarm stops		Verify Peer 25 goes to Mode 2		Reset Crash	Place Peer 25 in Mode 24	
	Div A	Div B	Div A	Div B			
CB – 2	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			End of test

Table 3 – Test of Crash Button in V-Primary area

☐ Check for acceptance of Test of Crash Buttons in V-Primary area

☐ Check for acceptance of Test Omission due to area Contamination

1.7 Test that opening gate UGE2 in No Access, Mode 24, causes Peer 25 to go to Safe mode

	STATION	Test personnel inside UGE2 gate	
	PLACE	Peer 25 in No Access mode	
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 in	MODE 24
<input type="checkbox"/>	VERIFY	Alarms for Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	O.K.
	WAIT	For 90 sec timeout to expire	
	OPEN	Gate UGE2 from inside and hold open	
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> go to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees UGE2 gate Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 U-Dn Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	NO SWEEP
	CLOSE	Gate UGE2	
<input type="checkbox"/>	VERIFY	MCR sees UGE2 gate Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	CLOSED
	PLACE	Peer 25 in Restricted Access mode	
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 in	MODE 8
<input type="checkbox"/>	Check for acceptance of Test that opening gate UGE2 in No Access, Mode 24, causes Peer 25 to go to Safe mode		

1.8 Test that opening gate VPGE1 in No Access, Mode 24, causes Peer 25 to go to Safe mode; need #225 key for entry

	STATION	Test personnel inside VPGE1 gate	
	PLACE	Peer 25 in No Access mode	
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 in	MODE 24
<input type="checkbox"/>	VERIFY	Alarms for Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	O.K.
	WAIT	For 90 sec timeout to expire	
	OPEN	Gate VPGE1 from inside and hold open	
<input type="checkbox"/>	VERIFY	MCR sees VPGE1 gate Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	OPEN
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 Div A <input type="checkbox"/> and Div B <input type="checkbox"/> go to	MODE 2
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 U-Dn Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	NO SWEEP
	CLOSE	Gate VPGE1	
<input type="checkbox"/>	VERIFY	MCR sees VPGE1 gate Div A <input type="checkbox"/> and Div B <input type="checkbox"/>	NOT RESET
	PLACE	Peer 25 in Restricted Access mode	
<input type="checkbox"/>	VERIFY	MCR sees Peer 25 in	MODE 8
<input type="checkbox"/>	Check for acceptance of Test that opening gate VPGE1 in No Access, Mode 24, causes Peer 25 to go to Safe mode		

1.9 Test that all keys captive is a necessary condition for No Access mode

- PLACE** Peer 25 in Restricted Access mode
- ☐ **VERIFY** MCR sees Peer 25 in **MODE 8**
- CAPTURE** All EB006 and EB007 keys
- ☐ **VERIFY** All EB006: 1 □, 2 □, 3 □, 4 □, 5 □, 6 □ and
EB007: 1 □, 2 □ are **CAPTURED**
- CAPTURE** All EB004 and EB005 keys
- ☐ **VERIFY** All EB004: 1 □, 2 □, 3 □, 4 □, 5 □, 6 □ and
EB005: 1 □, 2 □ are **CAPTURED**
- AT** Above MCR terminal room
- ☐ **VERIFY** Peer 1A output 3/1 is **ON**
- ☐ **VERIFY** Peer 1B output 2/15 is **ON**
- FOLLOW** Tests in Table 4, below

Remove key	Verify LEDs go OFF		Capture key	Verify LEDs go ON		Go to next key
	Peer 1A output 3/1	Peer 1B output 2/15		Peer 1A output 3/1	Peer 1B output 2/15	
EB004-1	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB004-2	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB004-3	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB004-4	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB004-5	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB004-6	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB005-1	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
EB005-2	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	Back to test

Table 4 – Removal and Capture of EB004 and EB005 keys

- PLACE** Peer 25 in No Access mode
- ☐ **VERIFY** MCR sees Peer 25 in **MODE 24**
- PULL** Any EB004 or EB005 key
- ☐ **VERIFY** Peer 1A output 3/1 goes **OFF**
- ☐ **VERIFY** Peer 1B output 2/15 goes **OFF**
- ☐ **VERIFY** MCR sees Peer 25 Div A □ and Div B □ go to **MODE 2**
- PLACE** Peer 25 in Restricted Access mode
- ☐ **VERIFY** MCR sees Peer 25 in **MODE 8**
- ☐ Check for acceptance of Test that all keys captive is a necessary condition for No Access mode

END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: _____

Date: ____/____/____

TTL: Sign for completion of final testing: _____

Date: ____/____/____