

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### ATTACHMENT

4.120.54.g U-Down & V-Primary (PEER 25) Power-Up Tests

C-A-OPM Procedures in which this Attachment is used.		
4.120.54		

### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File \_\_\_\_\_  
 Collider-Accelerator Department Chairman \_\_\_\_\_ Date \_\_\_\_\_

V. Castillo

#### 4.120.54.g U-Down & V-Primary (PEER 25) Power-Up Tests

### PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Test of power-up of Division A PLC in Restricted Access, Mode 8

- |                          |  |  |                  |
|--------------------------|--|--|------------------|
| <input type="checkbox"/> | <b>PLACE</b>   | <b>Peer 25 in Restricted Access, Mode 8</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>Peer 25 is in Restricted Access</b>   | <b>MODE 8</b>    |
|                          | <b>TURN OFF</b>  | <b>AC Power to the Peer 25 Division A PLC</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>AC Power to the Peer 25 Division A PLC is</b>   | <b>OFF</b>       |
|                          | <b>WAIT</b>  | <b>30 Seconds</b>  |                  |
|                          | <b>TURN ON</b>   | <b>AC Power to the Peer 25 Division A PLC</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>AC Power to the Peer 25 Division A PLC is</b>   | <b>ON</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peer 25 Division A PLC is in</b>   | <b>MODE 2</b>    |
|                          | <b>RESET</b>   | <b>Div A Hardware Faults</b>   |                  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Hardware Faults are</b>  | <b>RESET</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Critical Devices: UD1,2 <input type="checkbox"/> and H10 <input type="checkbox"/> are</b>  | <b>DISABLED</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Gates are</b>  | <b>NOT RESET</b> |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Zones are</b>  | <b>NO SWEEP</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Chipmunks are</b>  | <b>O.K.</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Div A Crash Systems are</b>  | <b>O.K.</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>  | <b>MCR sees Peer 25 Div B: <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> UD1,2 <input type="checkbox"/> H10 <input type="checkbox"/> Gates, <input type="checkbox"/> Crash , <input type="checkbox"/> Sweep, <input type="checkbox"/> Chipmunks</b> | <b>NO CHANGE</b> |
| <input type="checkbox"/> | <b>Check for acceptance of Test of power up of Division A PLC in Restricted Access, Mode 8</b> |  |                  |

## 1.2 Test of power-up of Division B PLC in Restricted Access, Mode 8

- |                          |                 |  |                  |
|--------------------------|-----------------|--|------------------|
| <input type="checkbox"/> | <b>PLACE</b>    | <b>Peer 25 in Restricted Access, Mode 8</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>Peer 25 is in Restricted Access</b>   | <b>MODE 8</b>    |
|                          | <b>TURN OFF</b> | <b>AC Power to the Peer 25 Division B PLC</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>AC Power to the Peer 25 Division B PLC is</b>   | <b>OFF</b>       |
|                          | <b>WAIT</b>     | <b>30 Seconds</b>  |                  |
|                          | <b>TURN ON</b>  | <b>AC Power to the Peer 25 Division B PLC</b>  |                  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>AC Power to the Peer 25 Division B PLC is</b>   | <b>ON</b>        |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Peer 25 Division B PLC is in</b>   | <b>MODE 2</b>    |
|                          | <b>RESET</b>    | <b>Div B Hardware Faults</b>   |                  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Hardware Faults are</b>  | <b>RESET</b>     |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Critical Devices: UD1,2 <input type="checkbox"/> and H10 <input type="checkbox"/> are</b>  | <b>DISABLED</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Gates are</b>  | <b>NOT RESET</b> |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Zones are</b>  | <b>NO SWEEP</b>  |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Chipmunks are</b>  | <b>O.K.</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Div B Crash Systems are</b>  | <b>O.K.</b>      |
| <input type="checkbox"/> | <b>VERIFY</b>   | <b>MCR sees Peer 25 Div B: <input type="checkbox"/> Mode, <input type="checkbox"/> H/W Faults, <input type="checkbox"/> UD1,2 <input type="checkbox"/> H10 <input type="checkbox"/> Gates, <input type="checkbox"/> Crash , <input type="checkbox"/> Sweep, <input type="checkbox"/> Chipmunks</b> | <b>NO CHANGE</b> |
- ☐ Check for acceptance of Test of power up of Division B PLC in Restricted Access, Mode 8

### END OF TEST PROCEDURE

TTL: Sign for completion of initial testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

TTL: Sign for completion of final testing: \_\_\_\_\_

Date: \_\_\_\_/\_\_\_\_/\_\_\_\_