

*If you are using a printed copy of this procedure, and not the on-screen version, then you **MUST** make sure the dates at the bottom of the printed copy and the on-screen version match. The on-screen version of the Collider-Accelerator Department Procedure is the Official Version. Hard copies of all signed, official, C-A Operating Procedures are kept on file in the C-A ESHQ Training Office, Bldg. 911A.*

## C-A OPERATIONS PROCEDURES MANUAL

### 4.120.81.f Tandem Chipmunk Tests

#### Attachment

C-A-OPM Procedures in which this Attachment is used.		
4.120.81		

#### Hand Processed Changes

<u>HPC No.</u>	<u>Date</u>	<u>Page Nos.</u>	<u>Initials</u>
_____	_____	_____	_____
_____	_____	_____	_____

Approved: Signature on File \_\_\_\_\_  
 Collider-Accelerator Department Chairman \_\_\_\_\_ Date \_\_\_\_\_

V. Castillo

**PASS SEMI-ANNUAL ACCEPTANCE TEST PROTOCOL**

Division A Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

Division B Software Filename and Checksum: Title: \_\_\_\_\_ Checksum: \_\_\_\_\_

**Initial testing complete:**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Acceptance test procedure complete (following repairs and retesting if required):**

Test Team Leader's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Test Team Leader's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results reviewed by:**

Safety Section Head's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

Safety Section Head's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

**Test results accepted by Radiation Safety Committee:**

RSC Member's Name (Print): \_\_\_\_\_ Life Number: \_\_\_\_\_

RSC Member's Name (Sign): \_\_\_\_\_ Date: \_\_\_\_/\_\_\_\_/\_\_\_\_

## 1.1 Test of Chipmunk 1 (Cmk1)

- |                          |   |  |                 |
|--------------------------|---|--|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b>                                     | Chipmunk calibration date [ ____/____/____ ] is  | <b>VALID</b>    |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | Chipmunk is in good physical condition and is  | <b>CHIRPING</b> |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>Tandem Control Room (TCR)</b> sees <b>Cmk 1</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>O.K.</b>     |
|                          | <b>DISCONN</b>                                    | <b>Power</b> from <b>Cmk 1</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 1</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/>                       | <b>FAIL</b>     |
|                          | <b>CONNECT</b>                                    | <b>Power</b> to <b>Cmk 1</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>Cmk 1</b> has stabilized and is   | <b>CHIRPING</b> |
|                          | <b>PRESS</b>                                      | <b>Reset</b> button at <b>TCR</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 1</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/>                       | <b>O.K.</b>     |
|                          | <b>PRESS</b>                                      | <b>Radiation Interlock</b> button on <b>Cmk 1</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 1</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/>                       | <b>FAIL</b>     |
|                          | <b>PRESS</b>                                      | <b>Reset</b> button at <b>Tandem Control Room (TCR)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 1</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/>                       | <b>O.K.</b>     |
| <input type="checkbox"/> | <b>Check for acceptance of Test of Chipmunk 1</b> |  |                 |

## 1.2 Test of Chipmunk 2

- |                          |   |  |                 |
|--------------------------|---|--|-----------------|
| <input type="checkbox"/> | <b>VERIFY</b>                                     | Chipmunk calibration date [ ____/____/____ ] is  | <b>VALID</b>    |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | Chipmunk is in good physical condition and is  | <b>CHIRPING</b> |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 2</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>O.K.</b>     |
|                          | <b>DISCONN</b>                                    | <b>Power</b> from <b>Cmk 2</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 2</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>FAIL</b>     |
|                          | <b>CONNECT</b>                                    | <b>Power</b> to <b>Cmk 2</b>   |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>Cmk 2</b> has stabilized and is   | <b>CHIRPING</b> |
|                          | <b>PRESS</b>                                      | <b>Reset</b> button at <b>Tandem Control Room (TCR)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 2</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>O.K.</b>     |
|                          | <b>PRESS</b>                                      | <b>Radiation Interlock</b> button on <b>Cmk 1</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 2</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>FAIL</b>     |
|                          | <b>PRESS</b>                                      | <b>Reset</b> button at <b>Tandem Control Room (TCR)</b>  |                 |
| <input type="checkbox"/> | <b>VERIFY</b>                                     | <b>TCR</b> sees <b>Cmk 2</b> Div A <input type="checkbox"/> and Div B <input type="checkbox"/> | <b>O.K.</b>     |
| <input type="checkbox"/> | <b>Check for acceptance of Test of Chipmunk 2</b> |  |                 |

**END OF TEST PROCEDURE**

**TTL: Sign for completion of initial testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_

**TTL: Sign for completion of final testing:** \_\_\_\_\_

**Date:** \_\_\_\_/\_\_\_\_/\_\_\_\_