

C-A OPERATIONS PROCEDURES MANUAL

5.24 AGS Beam Inhibit System Checkout

1. Purpose

The purpose of this procedure is to provide Main Control Room (MCR) operators with instructions for checking out the AGS Beam Inhibit System (BIS).

2. Responsibilities

- 2.1 The MCR operators are responsible for executing this procedure when instructed to do so.
- 2.2 The Operations Coordinator (OC) is responsible for insuring the accurate execution of this procedure.
- 2.3 The OC shall initiate corrective actions to problems encountered during execution. These include:
 - 2.3.1 Informing the appropriate systems specialist of problems,
 - 2.3.2 logging problems in the OC Log,
 - 2.3.3 editing the attachments of this procedure when necessary to reflect any special situations or modifications, and
 - 2.3.4 signing the attachment of this procedure when completed.

3. Prerequisites

- 3.1 The AGS Main Magnet has been checked out and is pulsing.
- 3.2 The AGS RF system checkout has been completed (OPM 5.23.b).
 - 3.2.1 RF cavities are sweeping with Gap volts present.
- 3.3 AGS D.C. bumps have been checked out and are pulsing.

4. Precautions

- 4.1 MCR operations will follow all applicable operational safety precautions while completing this procedure.

5. Procedure


The AGS beam Inhibit system is designed to protect extraction equipment, namely the H20 septum and or the G10 kicker.

The system achieves its goal by turning off some systems while modifying others.

5.1 The MCR Group Leader, or Deputy Group Leader, will determine which inputs will be relevant for each run.

5.1.1 Enable each of these inputs on the pet page as illustrated below.

Remember that the cell must be set as 'editable' to change their state.



5.1.2 Set up an oscilloscope as depicted below:

Scope 1

Ch 1: AXI.MAIN_MAGNET_I

Ch 2: FXI.BLWH11C_I

Ch 3: AXI.RF_DE_GAP_V

Ch 4:

Trigger: 1

Status: ON

Start: A.T_ZERO.SU

Machine: AGS

User: 1

Cycle: 1

		Delay Clocks	Count	Units	Nudge
1	ON	AGN.KILO.HZ.ATO.CK	2000	msec	1
2	OFF	AGN.KILO.HZ.ATO.CK	1000	msec	1
3	OFF	AGN.KILO.HZ.ATO.CK	1	msec	1

5.1.3 Set the source trigger to 'event' from 'none' and set a time (in usec) for the inhibit to occur during AGS flattop.

Page Device Data Tools Buffer Help

TTL-27FC154

Out: 27FC154

scriptTrigger, 14

scriptTrigger, 15

executeNow

Disable

<-- reset AGS permit link

<-- NAGA auto restart

permit.911-agsb11.A OK MASTER Nov 25 19:57:5

permit.911-agsb11.B OK slave Nov 25 19:57:5

LINK STATUSES

permit OK permit corrected Nov 29 14:37:1

event link OK permit failed zero date 0

event parity OK timestamp offset 0

permit OK permit corrected Nov 29 14:37:1

event link OK permit failed zero date 0

event parity OK timestamp offset 0

INPUT CHANNELS

	enable/disable	failure time	Masked	masking events
Loss Monitors	OK enable	zero date 0	UNMASKED	
UVM Permit Link	OK enable	zero date 0	UNMASKED	
Test Input	OK disable	zero date 0	UNMASKED	
Hi Beam Current	OK enable	zero date 0	UNMASKED	
Current Mon Fail	OK enable	zero date 0	UNMASKED	
input6	OK disable	zero date 0	UNMASKED	
input7	OK disable	zero date 0	UNMASKED	
input8	OK disable	zero date 0	UNMASKED	
A3 E951 Vacuum	OK disable	zero date 0	UNMASKED	
C7 Mercury Tgt	OK disable	zero date 0	UNMASKED	
NAGA	OK disable	zero date 0	UNMASKED	
C10 Beam Current	OK disable	zero date 0	UNMASKED	
V Target Temp	OK disable	zero date 0	UNMASKED	
C' Tgt/C3C1 coll	OK disable	zero date 0	UNMASKED	
C Target Temp	OK disable	zero date 0	UNMASKED	
D Target Temp	OK disable	zero date 0	UNMASKED	

Delay AD0s

delayChannel.911-res.A2

Delay: 22000000

Width: 2

History: Yes

Polarity: Neg

addEvent

removeEvent

Event

Clock: 1MHz

Trigger: Event

<-- reset AGS permit link

*(1,2) TTL-27FC154:move\$

Nudge: 0

copying parameter values to buffer.

Get and Async requests complete.

5.1.4 Enable the test input and observe that the following occurs:

5.1.4.1 The Extraction bumps turn off at the time of the inhibit, and pulse normally on subsequent cycles.

5.1.4.2 The AGS main magnet slope becomes positive at the time of the inhibit, remains so until the end of 'Flattop', then pulses normally on subsequent pulses.

5.1.4.3 The RF voltage turns off at the time of and remains off until the inhibit is reset.

5.1.4.3.1 Reset the inhibit to verify RF turns on.

5.1.5 Obtain images of the power supply/magnet response to the inhibits as well as the pet pages showing the inhibit input status and record them in the checkout record.

5.1.6 Check that the Faraday cup 27FC154 inserts when an inhibit occurs and retracts when the inhibit is cleared.

6. Documentation

6.1 Signed Hardcopy of the Scope picture showing both normal and inhibited states will be held in a binder in the MCR and contains all of the completed work as well as a list of problems encountered.

6.2 The OC will report progress made for each shift to the next shift by documentation in the OC Log.

7. References

None

8. Attachments

None