

ADS #: AA0D0007

TYPE: ESH

C-A TRITIATED COOLING WATER SYSTEM MODIFICATIONS

WHEN REVISING ADS - ATTACH ADDITIONAL SHEETS AS REQUIRED !!

PROJECT CHAMPION:

LESSARD, E.

EXT

4250

RESPONSIBLE DEPT:

AD

MAIL:

911B

EMAIL:

lessard1@bnl.gov

DOE MGR:

GRANZEN, G.

PHONE:

516-344-4089

PROJECT DESCRIPTION:

There are a total of 16 tritiated water systems at C-A that require upgrade work. This activity would continue the program to eliminate the existing underground single or single containment systems, eliminate connections to groundwater recharge and add PC controls, monitoring and alarms to all systems. Once upgraded, all systems will comply with Suffolk County Article 12. AGS GPP/KA project 1 of 13 (FY98 Start)

PROJECT APPRAISAL / JUSTIFICATION:

BENEFIT

- 1) Bring systems into compliance with Suffolk County Article 12.
- 2) Eliminate potential for unmonitored leak of radioactive liquid to impact contiguous ground and eventually groundwater.

The C-A staff has determined that there is no off-site environmental impact due to a release of tritiated water at AGS. However, we anticipate that off-site public outrage would materialize from an inconsequential release on-site. An event in January 1998 was high-lighted in New York's Newsday even though environmental standards were not violated. We consider public outrage as a potential off-site environmental impact when working with tritiated water.

The C-A Department has identified all tritiated water systems and we find piping, evaporative coolers, cooling towers and hoses can leak. As a result of our reviews many systems have been secondarily contained, alarmed and monitored. We note that if the C-A were to lose all tritiated water from all systems all at once, ~~the~~ less than 0.01% of the New York State Drinking Water Standard would be measurable at a recharge basin or at the Sewage Treatment Plant.

Even though we calculate the potential off-site tritium impact on the environment to be negligible under any accident scenario, we plan to continue to upgrade tritiated systems to eliminate potential for minor on-site environmental impacts.

The following upgrades are planned:

System 1 (911, 913) - AGS Main Magnet System; may release to storm system; upgrade: ~~2001~~ ²⁰⁰¹.
 1) pipe storm to sanitary (911 MER has floor drains plugged and new drains to sanitary ~~were~~ installed in ~~2000~~ ²⁰⁰¹. PE is doing this work. AGS Main Magnet Systems are monitored and alarmed, and make up is logged.),
 2) replace cooler with heat exchanger and reject heat to tower. The system ~~should~~ be replaced with a heat exchanger and tower in order to remove the tritiated water threat. ^{Engineering will start in 2001.}

System 2 (911, 913) - AGS Chilled Water; may release to storm system (PE will be changing drains in 911 MER over from storm to sanitary in ~~2000~~ ²⁰⁰¹); upgrade: ^{changed}

- 1) pipe storm to sanitary ^{and done}
- 2) add PC control and monitoring ^{to commence in 2001.}
- 3) install heat exchanger and disconnect 911 heating/cooling units in offices. This should be accomplished by C-A and PE by ~~October 2000~~ ^{April 2001.}

System 3 (911 TE, 913, 18 houses) - AGS Fast Quad; may release to storm sewer or ground (PE will be changing

ADS#: AA0D0007

System 15 - Reference Magnet Cooling - Apply Secondary Containment to outside pipes

drains over from storm to sanitary in 2000/2001); upgrade:

- 1) add local chillers at 18 houses which prevents tritium from being formed in these water systems. *Engineering has started in 2001.*
- 2) add PC monitoring and control (system will be alarmed, makeup logged by September 2000). *to be completed during 2001*

System 4 - (911TE, 913) AGS RF Power Amplifier; may release to storm sewer or ground; upgrade:

- 1) replace cooler with heat exchanger and tower. The system is monitored, alarmed and makeup is logged. There is no secondary containment. *(Work to start late in 2001)*

System 5 (946) - BLIP Beam stop; no potential release points (secondary containment); upgrade:

- 1) add PC control and monitoring. The system is alarmed, however, PC control and system monitoring are needed. *(to start PLC upgrade in FY01)*

System 6 (927) - Collider Injection, X and Y; may release to ground; upgrade:

- 1) add PC control and monitoring, and
- 2) add secondary containment or ensure floor drains are plugged.

Dropped - H³ below DWS.

System 7 (932) - AGS F10 and F10 Cooler; may release to storm sewer or ground (~~any to check for curbing~~); upgrade:

- 1) pipe storm to sanitary,
- 2) add PC control and monitoring (system is alarmed), and
- 3) replace cooler with heat exchanger and tower. *(Engineering to start in FY01)*

System 8 (919, 949, 927) - g-2, V Target, V Line; no potential release points; upgrade:

- 1) add PC control, alarms and monitoring (make up is logged on V Target only). *(to be done during FY01)*
- 2) Target water and downstream water are separated at this time; however, continued flushing and reduction of tritium inventory is required.

System 9 (912) - C-line is fully covered by secondary containment. A heat exchanger was added. The system has modern controls, is PC monitored and alarmed, and makeup is logged.

System 10 (929, 913, 912) - SEM may release to storm sewer or ground; however, system is inactive at this time and undergoing upgrades to eliminate underground piping. Controls, PC monitoring, alarms and makeup logging will be part of to the new system, which will reside solely in 912. *(to be done in FY01 or 02)*
in proper context

System 11 (929, 913) - RF Cavity; the system is monitored, alarmed and make-up logged. There are no potential release points; however,

- 1) controls must be upgraded *(to be started in FY-01)*
- 2) piping runs in outside trench and needs secondary containment *(Engineering effort to start in FY01)*

System 12 (930) - Linac Transport may release to storm sewer or ground (PE will be changing drains over from storm to sanitary in 2000/2001); upgrade:

- 1) PC control and monitoring needed. *(to start in FY01)*

System 13 (914, 942) - Booster Magnet and Booster RF; the system is monitored, alarmed and make-up is logged. New controls have been purchased and an upgrade is planned by September 2000. *Completed in FY 01.*

System 14 (911, 913) - Fan Houses; the French drains are plugged so the system has secondary containment, upgrades:

- 1) monitoring, alarms and make-up logging needed. *(~~work done~~) (work done under system 2 work)*

Over the last few years, the C-A has upgraded most systems and we have used a mix of funding sources including research accounts. A few systems, as indicated previously, have yet to be upgraded. However, these are planned and will occur over the next few years as funding becomes available. For example \$925,000 has been programmed for an SEM water system upgrade over FY98-00. *is currently*

DOE Standards are not as restrictive as Suffolk County Article 12 and C-A water discharges were originally planned to comply with DOE Standards. C-A tritiated water concentrations are below the ALARA Effluent Release Criteria for the public listed in DOE Order 5400.5. Treating effluent discharged to drinking water is a new and challenging requirement. Given the potential for off-site public outrage over inadvertent releases of tritium, the C-A Department plans to continue to meet the Article 12 challenge through upgrades when funds are provided.

as if it was

ADS#: AA0D0007

Sys 16
- Rec
Up
Bioscience

GENERAL INFORMATION:

RPM SCORING:

Before Score - After Score + Mgmt Adjustment = Total Score

167

0

150

317

BIN: 1

BEFORE SCORE

AFTER SCORE

	Consequence	x Multiplier	x Probability	= Score
Public S and H	30	1.00	0.0001	0
Site S and H	10	1.00	0.0001	0
Compliance	150	1.00	1.0000	150
Mission	150	1.00	0.1000	15
Cost-Effective	15	1.00	0.0001	0
Environmental	20	1.00	0.1000	2

	Consequence	x Multiplier	x Probability	= Score
	30	1	0.0001	0
	10	1	0.0001	0
	1	1	0.0001	0
	75	1	0.0001	0
	15	1	0.0001	0
	20	1	0.0001	0

FUNDING:

GPP/LL

ACCOUNT#:

72085-5751

ASSET_NO:

0900

COST NOTES:

Funding as Allowed FY01 (\$400K), FY02 (\$600K), FY03 (\$800K) by GPP, Account # 72107.

Profile in Thousands

	PY	FY99	FY00	FY01	FY02	FY03	UNFUNDED	TEC
Allocation								
Cost							1,800	1,800

ESH FUNCTIONAL AREA:

CW01 %: 100 Groundwater Protection Management
 %:
 %:
 %:
 %:
 %:

ESH DRIVER:

Secondary Drivers

Primary Driver
 OTH [OTHER]

ADS - PROJECT LISTING

<u>SYSTEM</u>	<u>DESCRIPTION</u>	<u>STATUS</u>
System 1 - <u>AGS Magnet</u>	<u>System Mod</u> - Eliminating piping and coolers carrying tritiated water outdoors using HX pumps & Tower for pre-cooling.	Inactive
System 2 - <u>AGS Chilled Water</u>	<u>PLC Mod</u> - Add Monitoring & Control.	Active FY-02
System 3 - <u>AGS Fast Quad Water</u>	<u>System Mod</u> - Disconnect system from ring & add chillers to "18" Houses at 13 separate locations. <u>PLC Mod</u> - Add temporary Monitoring & Control until completion of the system upgrade listed above.	Eng. Review Completed
System 4 - <u>RF Power Amplifier</u>	<u>System Mod</u> - Eliminates piping and coolers carrying tritiated water outdoors with the addition of new HX, pumps etc.	Active FY-02
System 5 - <u>BLIP Beam Stop</u>	<u>PLC Mod</u> - Add Monitoring & Control	Active FY-02
System 6 - <u>Collider Injection</u>	PLC monitoring and secondary containment - Priority was reduced because the tritiated level dropped below the drinking water standard.	Low Priority
System 7 - <u>AGS F10 Cooler</u>	<u>System Mod</u> - Replace cooler with heat exchanger and tower <u>PLC Mod</u> - AGS F10 Cooler, Add PLC Monitoring & Control.	Eng. Review Active FY-02
System 8 - <u>g-2,V Target & V Line</u>	<u>PLC Mod</u> - Add Monitoring & Control Additional PLC monitoring required	Completed Reopened
System 9 - <u>C-Line</u>	PLC Monitoring & Control system completed before FY-01.	Completed
System 10 - <u>SEM</u>	<u>System Mod</u> - Reduces Tritium Volume by eliminating activated water piping across South Wiring Tunnel. This modification maintains ALL SEM piping within 912.	Completed
System 11 - <u>RF Cavity</u>	<u>System Mod</u> - Apply secondary containment to outside piping <u>PLC Mod</u> - Add Monitoring & Control	Inactive Active FY-02
System 12 - <u>LINAC Transport</u>	<u>PLC Mod</u> - Upgrade Monitoring & Control	Active FY-02
System 13 - <u>Booster Magnet & RF</u>	<u>PLC Mod</u> - Upgrade Monitoring & Control.	Completed
System 14 - <u>Fan Houses</u>	Add PLC Monitoring & Control. Duplicate of System 2.	Deleted
System 15 - <u>Reference Magnet Cooling</u>	<u>System Mod</u> - Apply secondary containment to outside pipes.	Inactive

DATE: March 12, 2001
TO: Henry Biedenkapp
FROM: R. A. Grandinetti
SUBJECT: ADS Listing

<u>ADS #</u>	<u>TITLE</u>	<u>TYPE</u>	<u>FUNDING</u>	<u>STATUS</u>
A98D0166	Cooling Twr Basin Relining	Infrastructure GPP	80K Est Not Funded	No work, Tower may be Phased Out
AA0D0023	RFMG Control Upgrade Ph II	AIP Project	500K Est Not Funded	Phase II design work near complete Currently funded under ADS # AA0D00007
AA0D0024	PA Modifications	AIP Project	100K Est Not Funded	Design work near complete Currently funded under ADS # AA0D00007
AA0D0025	"18" House Cooling Upgrade	AIP Project	100K Est Not Funded	Design work near complete Currently funded under ADS # AA0D00007
AA0D0026	F-10 Control Upgrade	AIP Project	125K Est Not Funded	PLC Scope effort currently in process Currently funded under ADS # AA0D00007
AA0D0027	RHIC Injector Upgrade	AIP Project	150K Est Not Funded	PLC Scope not currently in process <u>Should be added to</u> ADS # AA0D00007
AA0D0028	RHIC Compressor Cooling Control Upgrade	AIP Project	100K Est Not Funded	Not part of current "Work in Process"
P98D0013	Modernization Controls For Water Systems	Infrastructure GPP	240K Est Not Funded	PLC Scope effort currently in process Currently funded under ADS # AA0D00007

cc: A. Pendzick A. Mc Nerney E. Lessard