

## Current status:


**Both beams to flattop with 95% transmission**

(6 bunches/beam,  $0.2 \cdot 10^9$ /bunch),

**Stored for >3 hours for flattop work**

## Next steps

- Coupling on ramp and at store
- RF commissioning (ring-to-ring synchro on ramp, synchro and coggng at store, preparation for rebucketing)
- Chromaticity measurement on ramp (needed to increase intensity)
- Steering at store
- PHOBOS magnet on ramp



- Beginning next week, hope to provide collisions during owl shift (midnight-8am)
- 6 bunches with  $0.5 \cdot 10^9$ /bunch or 12 bunches with  $0.3 \cdot 10^9$ /bunch give
  - $\sim 300\text{Hz}$  at STAR and PHENIX
  - $\sim 100\text{Hz}$  at PHOBOS and BRAHMS(need ZDC signals for this)
- Will continue with luminosity increases during the day in the next 3 weeks
  - Increase intensity per bunch
  - Increase bunch number
  - Commission auto-steering, collimation, gap cleaning
- Luminosity production expected to start Jan 7 (taking into account experiments access requests)