

AGS RING SHUTDOWN SCHEDULE
(Controlled Access)

R. Zaharatos – Nov. 18, 2002

SHUTDOWN RESULTS – 1430HRS NOV. 18, 2002

SHUTDOWN PERIOD: MON., NOV. 18, 2002, 0500-1100

AGS RING CONTROLLED ACCESS ENTRIES – 0700-1100hrs
(AGS Controlled Access LOTO must be in place prior to 0700hrs)

AGS RING READY FOR BEAM BY 1300hrs. MON. NOV. 18

C PRIMARY JOB : Changeover from Siemens to Westinghouse for inspection and cleaning of Siemens M/G Set(0700-1200hrs)

AGS RING CONTROLLED ACCESS: 0600-1100HRS

AGS RING and ATR ACCESS JOBS

- | | | |
|--------------|----|--|
| IP/RS | 1. | C15 Polarimeter electronics installation(need additional 2hrs) |
| C | 2. | Skew Sectupoles at H7, H13, J7, and J13 – cable for test set-up(PS Grp) |
| IP/RS | 3. | Replace burned out tunnel lights(50% complete) |
| C | 4. | ATR/927 and berm support buildings – inspect fire extinguishers(Fire Rescue) |
| C | 5. | Inspect all plastic air lines for vacuum valves(Vac. Grp.) |
| C | 6. | Replace sector valve datacon card in H10 House(Vac. Grp.) |
| C | 7. | Replace air line for H10 Ejector drive(MS) |
| C | 8. | Inspect ring for rain water intrusion – none found |
| C | 9. | Grout additional sections of South Wiring tunnel |